

Active Project Status Report - Design

MAY 2012

DATA DATE: 04/27/2012



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
MAY 2012**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 04/27/2012) are as follows:

- Projects Advertised
- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- ~~Projects which Failed to Advertise~~

The main body of the report: This section contains projects arranged by “Bid Ready” date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as “Projects in the Process of Being Scheduled.” Projects that are to be constructed by other agencies are listed in the section that follows, JPA numbers are provided when available.

Index: This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:
<http://www.azdot.gov/Highways/ppms/>

ACTIVE PROJECT STATUS REPORT

GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned BA -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

Resource Allocation Categories

100 - SYSTEM PRESERVATION

110 - PAVEMENT PRESERVATION

111.00 - PAVEMENT PRESERVATION - STATEWIDE
113.00 - PREVENTATIVE SURFACE TREATMENTS
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

120 - BRIDGE PRESERVATION

121.00 - EMERGENCY BRIDGE REPAIR
122.00 - BRIDGE REPAIR
123.00 - BRIDGE SCOUR PROTECTION
124.00 - BRIDGE SEISMIC RETROFIT
126.00 - BRIDGE INSPECTION & INVENTORY
125.00 - BRIDGE REPLACEMENT & REHABILITATION
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

130 - SAFETY PROGRAM

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY
131.00 - BLUNT END GUARDRAIL REPLACEMENT
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
134.00 - HIGHWAY RAIL CROSSINGS
133.00 - SLOPE MANAGEMENT PROGRAM
132.01 - HIGH RISK RURAL ROADS
132.02 - RAILWAY HIGHWAY CROSSING
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

140 - PUBLIC TRANSIT

141.00 - FLEX FUNDS, ELDERLY & DISABLED
142.00 - FLEX FUNDS, RURAL & URBAN

150 - ROADSIDE FACILITIES

153.00 - REST AREA PRESERVATION
151.00 - REST AREA REHABILITATION
152.00 - LANDSCAPING REHABILITATION

160 - OPERATIONAL FACILITIES

161.00 - SIGNAL WAREHOUSE & RPMS
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
164.00 - SIGN REHABILITATION
165.00 - EMERGENCY REPAIR PROJECTS
162.00 - PORT OF ENTRY
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)
162.02 - COORDINATED BORDER INFRASTRUCTURE
162.01 - PORTS OF ENTRY

200 - SYSTEM MANAGEMENT

210 - DEVELOPMENT SUPPORT

211.00 - DESIGN SUPPORT
212.00 - UTILITIES SUPPORT
214.00 - ENVIRONMENTAL SUPPORT
215.00 - PLANNING SUPPORT
217.00 - CONTRACT AUDITING
218.00 - SCHEDULING SUPPORT
213.00 - RIGHT OF WAY SUPPORT
216.00 - BRIDGE SUPPORT
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
211.02 - ROADWAY GROUP - STATEWIDE
211.03 - TRAFFIC GROUP - STATEWIDE
211.04 - MATERIALS GROUP - STATEWIDE
211.05 - PROJECT MANAGEMENT - STATEWIDE
211.06 - SCOPING - STATEWIDE
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE
214.01 - HAZARDOUS MATERIAL - STATEWIDE
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
214.03 - PUBLIC HEARINGS - STATEWIDE
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
212.01 - UTILITY RELOCATION - STATEWIDE
213.01 - R/W PLANS - STATEWIDE
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE
214.06 - STORM WATER PROTECTION
215.02 - FRAMEWORK STUDIES
214.07 - SYSTEM MANAGEMENT

220 - OPERATING SUPPORT

221.00 - CIVIL RIGHTS OFFICE - TRAINING
223.00 - OUTDOOR ADVERTISING CONTROL
224.00 - PUBLIC INVOLVEMENT SUPPORT
226.00 - SIB CAPITALIZATION
227.00 - RISK MANAGEMENT INDEMNIFICATION
228.00 - PROFESSIONAL AND OUTSIDE SERVICES
222.00 - WORK ZONE SAFETY
225.00 - PRIVATIZATION SUPPORT
229.00 - PARTNERING SUPPORT
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
221.02 - TRAINING, NHI - STATEWIDE

230 - PROGRAM OPERATING CONTINGENCIES

236.00 - FEDERAL TAX EVASION PROGRAM
231.00 - DESIGN MODIFICATIONS CONTINGENCY
232.00 - GENERAL CONTINGENCY
233.00 - EMERGENCY PROJECTS CONTINGENCY
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
237.00 - ROADSIDE FACILITIES SUPPORT

300 - SYSTEM IMPROVEMENTS

310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

311.00 - DISTRICT MINOR PROJECTS
312.00 - TRAFFIC SIGNALS
313.00 - DISTRICT FORCE ACCOUNT

320 - ROADSIDE FACILITIES IMPROVEMENTS

326.00 - NATIONAL RECREATIONAL TRAILS
321.00 - STATE PARKS ROADS
322.00 - NEW REST AREAS
323.00 - NEW LANDSCAPING
324.00 - SCENIC, HISTORIC & TOURIST SIGNS
325.00 - ENHANCEMENT PROJECTS - STATEWIDE
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
325.02 - ENHANCEMENT PROJECTS - STATEWIDE
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
327.00 - SAFE ROUTES TO SCHOOL
328.00 - NEW PORT OF ENTRY
329.00 - OFF-HIGHWAY IMPROVEMENT

330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
332.00 - TRAFFIC INTERCHANGE PROGRAM
333.00 - CLIMBING/PASSING LANE PROGRAM
334.00 - ROUTE TURNBACK PROJECTS
335.00 - ITS PROGRAM
335.01 - RURAL ITS - STATEWIDE
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)
336.00 - ROADSIDE IMPROVEMENTS

340 - CORRIDOR IMPROVEMENTS

341.00 - RURAL CORRIDOR RECONSTRUCTION
342.00 - URBAN CORRIDOR RECONSTRUCTION
343.00 - RIGHT OF WAY - ACCESS CONTROL
344.00 - SAFETY MANAGEMENT SYSTEM
345.00 - FREEWAY SERVICE PATROLS
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS
342.01 - PAG REGIONWIDE

350 - HIGH PRIORITY PROJECTS

351.00 - HIGH PRIORITY PROJECTS

PROJECTS ADVERTISED LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	BID OPENING/ ACTUAL ADV	PROGRAM COST:	% DBE	CONTRACT
RTE: CO: MP: TRACS:	TYPE OF WORK:	PROJECT MANAGER:	DATES:	(in thousands)	GOAL	LENGTH
TS1H 17	CM -017-A(224) MA 209.0 H822501C	ARIZONA CANAL - 101L CONSTRUCT FMS PROJ MGR: WARNICK PH: 712-4281	06/08/2012 05/07/2012	\$5,400	02%	365 CALENDAR DAYS
YA1K 17	STP -017-A(223) YV 251.3 H821001C	SUNSET POINT RA CONSTRUCTION OF WATER AND WASTE WATER SYSTEM PROJ MGR: AOUAD PH: 712-7949	06/22/2012 05/04/2012	\$2,000	03%	220 WORKING DAYS
FQ1J 40	BRIM-040-A(215) MO 21.0 H727101C	FLAT TOP WASH BRIDGE EB #363 BRIDGE REHABILITATION PROJ MGR: HOSSAIN PH:712-8013	06/08/2012 05/03/2012	\$1,450	04%	130 WORKING DAYS
OA1L 60	STP -060-D(209) GI 251.8 H837001C	MCMILLAN WASH TO AIRPLANE FLAT PAVEMENT PRESERVATION (MICRO-SURFACING) PROJ MGR: MIAN PH: 712-4061	05/25/2012 04/23/2012	\$420	02%	20 WORKING DAYS
MY1J 66	STP -066-A(201) MO 57.1 H766101C	AIRWAY AVENUE TO MOHAVE AIRPORT DRIVE PAVEMENT PRESERVATION PROJ MGR: NABATY PH: 712-8034	05/25/2012 04/27/2012	\$4,500	02%	115 WORKING DAYS
OM1L 70	STP -070-A(212) GH 279.5 H840501C	HACKBERRY DRAW TO COTTON WOOD CANYON PAVEMENT PRESERVATION (DBL CHIP SEAL) PROJ MGR: MIAN PH: 712-4061	06/08/2012 05/04/2012	\$300	01%	20 WORKING DAYS
OV1L 72	STP -072-A(202) LA 33.0 H843601C	BOUSE TO FEWELL RANCH ROAD PAVEMENT REHABILITATION (AC MILL AND REPLACE) PROJ MGR: MIAN PH: 712-4061	05/25/2012 04/26/2012	\$460	03%	47 CALENDAR DAYS
MP1J 77	NH -077-B(207) NA 352.0 H766801C	SHOW LOW-HOLBROOK HIGHWAY R & R 3" AC & FR PROJ MGR: MATHUR PH: 712-7638	05/25/2012 05/01/2012	\$3,850	02%	80 WORKING DAYS
NL1J 77	NH -077-B(206) NA 357.0 H766701C	TAYLOR CITY LIMITS - SNOWFLAKE R&R 3" AC & FR PROJ MGR: MATHUR PH: 712-7638	05/25/2012 05/01/2012	\$3,850	02%	80 WORKING DAYS
VV1J 78	STP -078-A(202) GE 167.8 H759301C	MULE CREEK (ROCKFALL REMEDIATION) ROCKFALL REMEDIATION PROJ MGR: BRAUER PH: 520-388-4263	05/25/2012 04/27/2012	\$300	03%	70 WORKING DAYS

PROJECTS ADVERTISED LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	BID OPENING/ ACTUAL ADV	PROGRAM COST:	% DBE	CONTRACT
RTE: CO: MP: TRACS:	PROJECT MANAGER:	TYPE OF WORK:	DATES:	(in thousands)	GOAL	LENGTH
RM1K 87	STP -087-B(216)A MA 177.0 H811101C	JCT 202L - GILBERT RD RR AR-ACFC PROJ MGR: GALASKA PH: 712-7989	06/08/2012 05/08/2012	\$3,500	01%	55 WORKING DAYS
GY1L 87	NH -087-B(213)A MA 218.1 H827201C	MT. ORD TO SLATE CREEK PAVEMENT PRESERVATION & DRAINAGE PROJ MGR: COLLINS PH: 712-7980	05/25/2012 05/03/2012	\$3,600	01%	60 WORKING DAYS
IY1L 87	STP -087-D(202)A NA 368.0 H831701C	DRAW TO TES TOH WASH PAVEMENT PRESERVATION (ACFC) PROJ MGR: MIAN PH: 712-4061	06/08/2012 05/09/2012	\$1,800	01%	35 WORKING DAYS

PROJECTS ADDED DURING THE LAST REPORTING PERIOD

CPSID:					PROJECT NAME:		PROJECT COST:	BID
RTE:	CO:	MP:	TRACS:	PROJECT NUMBER:	TYPE OF WORK:	COMMENTS:	(in thousands)	READY
				PROJECT MANAGER:				DATE:
XT1L					YUMA PORT OF ENTRY	PROJECT ADDED BY THE PRB.	\$1,500	DESIGN FY 12
8	YU	0.0			DESIGN NEW PORT OF ENTRY FACILITY			
					PROJ MGR: DENBLEYKER PH:689-6305			
NN1F					EHRENBERG PORT OF ENTRY	PROJECT ADDED BY THE PRB.	\$1,000	DESIGN FY 12
10	LA	3	H616101C		DESIGN PORT OF ENTRY FACILITY			
					PROJ MGR: DENBLEYKER PH:689-6305			
XP1L					WEST QUARTZSITE TI	PROJECT ADDED BY THE PRB.	\$575	DESIGN FY 12
10	LA	17.5			DESIGN			
					PROJ MGR: PATANE PH:928-317-2183			
NE1K	010-E(209)A				VALENCIA TI - RITA RD.	PROJECT ADDED BY THE PRB.	\$5,300	MAY 10
10	PM	267.5	H806501C		PAVEMENT PRESERVATION			
					PROJ MGR: COLLINS PH: 712-7980			
RC1L	010-F(218)A				US 191 TO EAST WILLCOX	PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
10	CH	333.0			DESIGN PAVEMENT PRESERVATION			
					PROJ MGR: SALEHI PH: 712-7637			
IC1L	IM -015-A(203)A				VIRGIN RIVER BRIDGE NO.3 #1615	PROJECT ADDED BY THE PRB.	\$373	DESIGN FY 12
15	MO	13.0			DESIGN			
					PROJ MGR: BENTON PH: 712-6908			
HF1L	015-A(202)A				VIRGIN RIVER RIDGE NO.7 #1236	PROJECT ADDED BY THE PRB.	\$304	DESIGN FY 12
15	MO	22.0			DESIGN			
					PROJ MGR: BENTON PH: 712-6908			

PROJECTS ADDED DURING THE LAST REPORTING PERIOD

CPSID:				PROJECT NAME:		PROJECT COST:	BID
PROJECT NUMBER:				TYPE OF WORK:		(in thousands)	READY
RTE: CO: MP: TRACS:				PROJECT MANAGER:	COMMENTS:		DATE:
SO1K 17 YV 269.2	IM -017-B(218)A	DUGAS TI - CHERRY ROAD DESIGN PAVEMENT PRESERVATION PROJ MGR: NABATY PH: 712-8034			PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
QZ1H 17 YV 280.0 H702701C	017-B(211)A	COPPER CANYON, PHASE 1 CONSTRUCT CLIMBING LANES PROJ MGR: JEREZ PH: 712-7187			PROJECT ADDED BY THE PRB.	\$15,500	JUN 12
MT1L 19 SC 0.3	019-A(216)A	INTERNATIONAL BORDER - JCT B-19 DESIGN PAVEMENT PRESERVATION PROJ MGR: LEON PH: 712-7712			PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
MS1L 19B SC 0.1	B19-A(201)A	INTERNATIONAL BORDER - MARIPOSA/SR189 DESIGN PAVEMENT PRESERVATION PROJ MGR: LEON PH: 712-7712			PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
XS1L 40 MO 3.6		TOPOCK PORT OF ENTRY DESIGN NEW PORT OF ENTRY FACILITY PROJ MGR: DENBLEYKER PH:689-6305			PROJECT ADDED BY THE PRB.	\$1,500	DESIGN FY 12
SD1K 40 CN 204.0		WALNUT CANYON - TWIN ARROWS DESIGN PAVEMENT PRESERVATION PROJ MGR: PULEO PH: 712-7992			PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
SJ1K 40 NA 290.2	040-D(219)A	HOLBROOK - SUN VALLEY DESIGN PAVEMENT PRESERVATION PROJ MGR: GALASKA PH: 712-7989			PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12

PROJECTS ADDED DURING THE LAST REPORTING PERIOD

CPSID:					PROJECT NAME:		PROJECT COST:	BID
PROJECT NUMBER:					TYPE OF WORK:		(in thousands)	READY
RTE: CO: MP: TRACS:					PROJECT MANAGER:	COMMENTS:		DATE:
OI1L	STP	-S40-A(200)A			ADOT LANE TO WINSLOW SPUR RR OVERPASS	PROJECT ADDED BY THE PRB.	\$600	MAY 12
40S	NA	0.0	H841401C		PAVEMENT PRESERVATION (AC + DBL CHIP SEAL)			
					PROJ MGR: MIAN PH: 712-4061			
XM1L	079-A(208)S				SR 79 AT DIVERSION DAM ROAD IN FLORENCE	PROJECT ADDED BY THE PRB.	\$170	DESIGN FY 12
79	PN	134.3			DESIGN TRAFFIC SIGNAL SYSTEM			
					PROJ MGR: CHAMBERLIN PH: 712-8107			
SS1K	080-A(209)A				JCT SR 90 - MULE PASS TUNNEL	PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
80	CH	332.1			DESIGN PAVEMENT PRESERVATION			
					PROJ MGR: DALBIK PH: 712-7715			
WH1L	089-A(208)A				YARNELL HILL	PROJECT ADDED BY THE PRB.	\$600	DESIGN FY 12
89	YV	272			DESIGN			
					PROJ MGR: FOLUCH PH: 712-8116			
SE1K	A89-B(210)A				PUMPHOUSE WASH - OVERLOOK	PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
89A	CN	386.6			DESIGN PAVEMENT PRESERVATION			
					PROJ MGR: LEON PH: 712-7712			
KP1L	NH -095-C(212)A				QUARTZSITE TO PLOMOSA ROAD	PROJECT ADDED BY THE PRB.	\$500	MAY 12
95	LA	110.6	H836501C		PAVEMENT PRESERVATION (DBL CHIP SEAL)			
					PROJ MGR: MIAN PH: 712-4061			
XL1L	095-C(216)A				SR 95 AT CIENEGA SPRINGS RD	PROJECT ADDED BY THE PRB.	\$416	DESIGN FY 12
95	LA	149.2			DESIGN			
					PROJ MGR: REEVES PH: 712-8283			

PROJECTS ADDED DURING THE LAST REPORTING PERIOD

CPSID:					PROJECT NAME:		PROJECT COST:	BID
RTE:	CO:	MP:	TRACS:	PROJECT NUMBER:	TYPE OF WORK:	COMMENTS:	(in thousands)	READY
RTE:	CO:	MP:	TRACS:	PROJECT MANAGER:				DATE:
XQ1L					LAKE HAVASU STATE PARK (CONTACT POINT) PH II	PROJECT ADDED BY THE PRB.	\$100	DESIGN FY 15
95	MO		182.0		DESIGN PARKING			
					PROJ MGR: MA PH: 712-6660			
XH1L					LAKE HAVASU STATE PARK (CONTACT POINT) PH I	PROJECT ADDED BY THE PRB.	\$425	DESIGN FY 12
95	MO		182.0		DESIGN STATE PARK ACCESS ROAD			
					PROJ MGR: ANDAZOLA PH: 712-7629			
KM1L	STP -169-A(202)A				CHERRY ROAD TO I-17	PROJECT ADDED BY THE PRB.	\$550	MAY 12
169	YV	9.1	H836101C		PAVEMENT PRESERVATION (DBL CHIP SEAL)			
					PROJ MGR: MIAN PH: 712-4061			
ST1K	189-A(200)A				WILLCOX TO KANSAS SETTLEMENT	PROJECT ADDED BY THE PRB.	\$400	DESIGN FY 12
186	CH		328.2		DESIGN PAVEMENT PRESERVATION			
					PROJ MGR: SALEHI PH: 712-7637			
YW1K	191-C(212)A				COLD CREEK CANYON BRIDGE TO OLD SAFFORD RD (SB)	PROJECT ADDED BY THE PRB.	\$8,000	MAY 12
191	GE	154.6	H823101C		BRIDGE REPLACEMENT AND PAVEMENT PRESERVATION			
					PROJ MGR: XU			
GG1L	191-N(202)A				INTERNATIONAL BORDER TO 14TH STREET IN DOUGLAS	PROJECT ADDED BY THE PRB.	\$391	MAY 12
191	CH	0.0	HX23801C		INSTALL METERING SIGNAL SYSTEM AND MICROSEAL			
					PROJ MGR: RASHID PH: 712-7602			
US1K	260-B(207)A				WILDLIKE CROSSING BRIDGE & COLCORD ROAD	PROJECT ADDED BY THE PRB.	\$560	MAY 12
260	GI	267.7	H789401C		REPAIR APPROACH SLAB & ADD TURN LANES			
					PROJ MGR: COLLINS PH: 712-7980			

PROJECTS ADDED DURING THE LAST REPORTING PERIOD

CPSID:					PROJECT NAME:		PROJECT COST:	BID
RTE:	CO:	MP:	TRACS:	PROJECT NUMBER:	TYPE OF WORK:	COMMENTS:	(in thousands)	READY
RTE:	CO:	MP:	TRACS:	PROJECT MANAGER:				DATE:
SH1K	260	NA	321.4	260-B(216)A	COTTONWOOD WASH - SHOW LOW DESIGN PAVEMENT PRESERVATION PROJ MGR: SALEHI PH: 712-7637	PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12
UX1L	260	AP	394.8 H848101C	260-C(208)A	WATER CANYON CREEK CONSTRUCT CBC EXTENSION PROJ MGR: BROWN PH: 712-7352	PROJECT ADDED BY THE PRB.	\$300	MAY 12
AE1K	264	AP	459.0 H786301C		CROSS CANYON - SUMMIT DESIGN PAVEMENT PRESERVATION PROJ MGR: FRIEKH PH: 712-8553	PROJECT ADDED BY THE PRB.	\$320	DESIGN FY 12

PROJECTS DELETED DURING THE LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:			
RTE	CO:	MP:	TRACS:	TYPE OF WORK:	ORIGINAL BID RDY
	PROGRAM COST:	PROJECT MANAGER:		COMMENTS:	DATE:
K11K		STATE LINE - FIRST STREET		PROJECT DELETED BY THE PRB.	
8B	YU 0.0	PAVEMENT REHABILITATION (R & R 3" AC)			FY 12
		PROJ MGR: GUVENEN PH: 712-7725			

PROJECTS RESCHEDULED DURING THE LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	BID READY:		
RTE:	CO: MP: TRACS:	TYPE OF WORK:	<u>RESCHEDULED:</u>		
PROGRAM COST:	PROJECT MANAGER:	COMMENTS:	FROM:	TO:	
HY1G	IM -010-E(202)	CIENEGA CREEK-MARSH STATION PHASE III	PROJECT RESCHEDULED BY THE PRB.		
10	PM 288.0 H747301C \$25,200	REMOVE RAIL & BRIDGE, CONSTRUCT MAINLINE PROJ MGR: ANDAZOLA PH: 712-7629		TBD FY 12	MAY 12
TS1H	CM -017-A(224A)	ARIZONA CANAL - 101L	PROJECT ADVERTISED FOR BID.		
17	MA 209.0 H822501C \$5,400	CONSTRUCT FMS PROJ MGR: WARNICK PH: 712-4281		TBD FY 12	APR 12
YA1K	STP -017-A(223A)	SUNSET POINT RA	PROJECT ADVERTISED FOR BID.		
17	YV 251.3 H821001C \$2,000	CONSTRUCTION OF WATER AND WASTE WATER SYSTEM PROJ MGR: AOUAD PH: 712-7949		MAR 12	APR 12
OA1L	STP -060-D(209A)	MCMILLAN WASH TO AIRPLANE FLAT	PROJECT ADVERTISED FOR BID.		
60	GI 251.8 H837001C \$420	PAVEMENT PRESERVATION (MICRO-SURFACING) PROJ MGR: MIAN PH: 712-4061		APR 12	* APR 12
OV1L	STP -072-A(202A)	BOUSE TO FEWELL RANCH ROAD	PROJECT ADVERTISED FOR BID.		
72	LA 33.0 H843601C \$460	PAVEMENT REHABILITATION (AC MILL AND REPLACE) PROJ MGR: MIAN PH: 712-4061		MAR 12	* MAR 12
MP1J	NH -077-B(207A)	SHOW LOW-HOLBROOK HIGHWAY	PROJECT ADVERTISED FOR BID.		
77	NA 352.0 H766801C \$3,850	R & R 3" AC & FR PROJ MGR: MATHUR PH: 712-7638		MAY 12	APR 12
NL1J	NH -077-B(206A)	TAYLOR CITY LIMITS - SNOWFLAKE	PROJECT ADVERTISED FOR BID.		
77	NA 357.0 H766701C \$3,850	R&R 3" AC & FR PROJ MGR: MATHUR PH: 712-7638		APR 12	* APR 12
TQ1H		TONTO NATURAL BRIDGE STATE PARK	PROJECT RESCHEDULED BY THE PRB.		
87	GI 263.0 H718301C \$675	CONSTRUCT NEW ROAD PROJ MGR: MA PH: 712-6660		TBD FY 12	TBD FY 13

PROJECTS RESCHEDULED DURING THE LAST REPORTING PERIOD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	COMMENTS:	BID READY:
RTE:	CO: MP: TRACS:	TYPE OF WORK:		<u>RESCHEDULED:</u>
PROGRAM COST:	PROJECT MANAGER:			FROM: TO:
IY1L	STP -087-D(202)A	DRAW TO TES TOH WASH	PROJECT ADVERTISED FOR BID.	
87	NA 368.0 H831701C \$1,800	PAVEMENT PRESERVATION (ACFC) PROJ MGR: MIAN PH: 712-4061		FEB 12 APR 12

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:			PROJCT NAME:		<i>FUNDING START</i>	
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:			FISCAL
	DESIGN BUDGET:			PROJECT MANAGER:	COMMENTS:	DISTRICT:	YEAR:
XT1L				YUMA PORT OF ENTRY	PROJECT ADDED BY THE PRB.	Y	2012
8	YU	0.0		DESIGN NEW PORT OF ENTRY FACILITY			
		\$1,500		PROJ MGR: DENBLEYKER PH:689-6305			
NN1F				EHRENBERG PORT OF ENTRY	PROJECT ADDED BY THE PRB.	Y	2012
10	LA	3		DESIGN PORT OF ENTRY FACILITY			
		\$1,000		PROJ MGR: DENBLEYKER PH:689-6305			
XP1L				WEST QUARTZSITE TI	PROJECT ADDED BY THE PRB.	Y	2012
10	LA	17.5		DESIGN			
		\$575		PROJ MGR: PATANE PH:928-317-2183			
CO1J				MARANA ROAD TO CORTARO ROAD		T	2015
10	PM	236.4		RECONSTRUCT & WIDEN FRONTAGE ROADS (DESIGN)			
		\$4,000		PROJ MGR: RAINE PH: 520-388-4264			
AY1K				JCT I-19 TO SR90		T	2012
10	PM	260.3		DCR AND EA			
		\$5,000		PROJ MGR: RAINE PH: 520-388-4264			
CP1J				KINO TI		T	2015
10	PM	262.5		DESIGN TRAFFIC INTERCHANGE			
		\$4,000		PROJ MGR: RAINE PH: 520-388-4264			
CQ1J				COUNTRY CLUB ROAD TI		T	2013
10	PM	264.0		CONSTRUCT NEW TRAFFIC INTERCHANGE			
		\$10,000		PROJ MGR: RAINE PH: 520-388-4264			
RC1L		010-F(218)A		US 191 TO EAST WILLCOX	PROJECT ADDED BY THE PRB.	S	2012
10	CH	333.0		DESIGN PAVEMENT PRESERVATION			
		\$320		PROJ MGR: SALEHI PH: 712-7637			

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:	PROJCT NAME:							<i>FUNDING START</i>
RTE:	CO: MP: TRACS:	TYPE OF WORK:							FISCAL
	DESIGN BUDGET:	PROJECT MANAGER:				COMMENTS:		DISTRICT:	YEAR:
NN1L		I-15, VIRGIN RIVER BRIDGES						F	2012
15	MO 9.0 H834001D \$3,000	SYSTEM PRESERVATION - ENGINEERING PROJ MGR: WALLACE PH: 928-779-7580							
IC1L	IM -015-A(203)A	VIRGIN RIVER BRIDGE NO.3 #1615				PROJECT ADDED BY THE PRB.		F	2012
15	MO 13.0 H8325B1D \$373	DESIGN PROJ MGR: BENTON PH: 712-6908							
HF1L	015-A(202)A	VIRGIN RIVER RIDGE NO.7 #1236				PROJECT ADDED BY THE PRB.		F	2012
15	MO 22.0 H830901D \$304	DESIGN PROJ MGR: BENTON PH: 712-6908							
CU1J		ROCK SPRINGS TO CORDES JUNCTION						P	2014
17	YV 232.0 \$3,000	WIDEN ROADWAY PROJ MGR: DOESCHER PH: 712-7551							
SO1K	IM -017-B(218)A	DUGAS TI - CHERRY ROAD				PROJECT ADDED BY THE PRB.		P	2012
17	YV 269.2 H8135S1D \$320	DESIGN PAVEMENT PRESERVATION PROJ MGR: NABATY PH: 712-8034							
MT1L	019-A(216)A	INTERNATIONAL BORDER - JCT B-19				PROJECT ADDED BY THE PRB.		T	2012
19	SC 0.3 \$320	DESIGN PAVEMENT PRESERVATION PROJ MGR: LEON PH: 712-7712							
XF1H	STP -019-A-(AUP)	SAHUARITA TI						T	2012
19	PM 47.0 \$0	CONSTRUCT NEW TI PROJ MGR: STINE PH: 520-388-4260							
MS1L	B19-A(201)A	INTERNATIONAL BORDER - MARIPOSA/SR189				PROJECT ADDED BY THE PRB.		T	2012
19B	SC 0.1 \$320	DESIGN PAVEMENT PRESERVATION PROJ MGR: LEON PH: 712-7712							

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:	PROJCT NAME:							<i>FUNDING START</i>
RTE:	CO: MP: TRACS:	TYPE OF WORK:							FISCAL
	DESIGN BUDGET:	PROJECT MANAGER:				COMMENTS:		DISTRICT:	YEAR:
XS1L		TOPOCK PORT OF ENTRY				PROJECT ADDED BY THE PRB.		K	2012
40	MO 3.6 \$1,500	DESIGN NEW PORT OF ENTRY FACILITY PROJ MGR: DENBLEYKER PH:689-6305							
SM1K	IM -040-B(213)A	RATTLESNAKE WASH - JCT US 93						K	2013
40	MO 57.0 H8134S1D	RR(5" TL, 3" PL) & AR-ACFC PROJ MGR: NABATY PH: 712-8034							
SD1K		WALNUT CANYON - TWIN ARROWS				PROJECT ADDED BY THE PRB.		F	2012
40	CN 204.0 H8125S1D \$320	DESIGN PAVEMENT PRESERVATION PROJ MGR: PULEO PH: 712-7992							
SJ1K	040-D(219)A	HOLBROOK - SUN VALLEY				PROJECT ADDED BY THE PRB.		H	2012
40	NA 290.2 H8131S1D \$320	DESIGN PAVEMENT PRESERVATION PROJ MGR: GALASKA PH: 712-7989							
QQ1K		LUPTON TI						H	2014
40	AP 358.5 H8141S1D \$1,000	DCR AND ENVIRONMENTAL STUDIES PROJ MGR: WALLACE PH: 928-779-7580							
TT1H		LINDSAY RD HALF INTERCHANGE						E	2012
60	MA 183.0 \$8,000	CONSTRUCT TI PROJ MGR: GORMAN PH: 712-8736							
NM1L	NH -060-C(207)A	MERIDIAN ROAD. HALF INTERCHANGE						E	2013
60	MA 193.0 \$800	DESIGN NEW FACILITIES PROJ MGR: GORMAN PH: 712-8736							
QS1C		SAFFORD TO SOLOMON						S	2011
70	GH 340.0 H5109S1D \$2,000	PA (WIDEN TO 4 LN, LT TURN LNS PROJ MGR: RAINE PH: 520-388-4264							

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:	PROJCT NAME:							<i>FUNDING START</i>
RTE:	CO: MP: TRACS:	TYPE OF WORK:							FISCAL
	DESIGN BUDGET:	PROJECT MANAGER:				COMMENTS:		DISTRICT:	YEAR:
WC1L 74	STP-074-A(204)A MA 22.4 H849501D \$315	PICACHO WASH - JCT I-17 DESIGN PROJ MGR: KOZEL PH: 712-7721						E	2012
XM1L 79	079-A(208)S PN 134.3 \$170	SR 79 AT DIVERSION DAM ROAD IN FLORENCE DESIGN TRAFFIC SIGNAL SYSTEM PROJ MGR: CHAMBERLIN PH: 712-8107				PROJECT ADDED BY THE PRB.		T	2012
SS1K 80	080-A(209)A CH 332.1 H8155S1D \$320	JCT SR 90 - MULE PASS TUNNEL DESIGN PAVEMENT PRESERVATION PROJ MGR: DALBIK PH: 712-7715				PROJECT ADDED BY THE PRB.		S	2012
GF1J 86	PM 92.3 H715001D \$200	INDIAN ROUTE 15 INTERSECTION INTERSECTION IMPROVEMENTS (DESIGN) PROJ MGR: STINE PH: 520-388-4260						T	2012
K11L 86	PM 115.8 H834801D \$770	TOWN OF SELLS TO FRESNAL SYSTEM PRESERVATION - ENGINEERING PROJ MGR: BRAUER PH: 520-388-4263						T	2012
WH1L 89	089-A(208)A YV 272 H8498H1D \$600	YARNELL HILL DESIGN PROJ MGR: FOLUCH PH: 712-8116				PROJECT ADDED BY THE PRB.		P	2012
EE1E 89	089-A(207)A YV 288 H543501L	SR-89 @ KIRKLAND JCT / WAGNER RD CST RT & LT TURN LNS, SHOULDER PROJ MGR: MA PH: 712-6660						P	2012
VB1J 89	YV 289.0	SR 89 EXTENSION OF DRAINAGE FACILITIES SYSTEM ENHANCEMENT - ENGINEERING PROJ MGR: MA PH: 712-6660						P	2012

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:			PROJCT NAME:		<i>FUNDING START</i>	
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:			FISCAL
	DESIGN BUDGET:			PROJECT MANAGER:	COMMENTS:	DISTRICT:	YEAR:
NSSP				RED ROCK STATE PARK		F	2013
89A	YV	365.0		DESIGN			
		\$100		PROJ MGR: MA PH: 712-6660			
SE1K		A89-B(210)A		PUMPHOUSE WASH - OVERLOOK	PROJECT ADDED BY THE PRB.	F	2012
89A	CN	386.6	H8126S1D	DESIGN PAVEMENT PRESERVATION			
		\$320		PROJ MGR: LEON PH: 712-7712			
XL1L		095-C(216)A		SR 95 AT CIENEGA SPRINGS RD	PROJECT ADDED BY THE PRB.	Y	2012
95	LA	149.2	H8492H1D	DESIGN			
		\$416		PROJ MGR: REEVES PH:712-8283			
XQ1L				LAKE HAVASU STATE PARK (CONTACT POINT) PH II	PROJECT ADDED BY THE PRB.	K	2015
95	MO	182.0		DESIGN PARKING			
		\$100		PROJ MGR: MA PH: 712-6660			
XH1L				LAKE HAVASU STATE PARK (CONTACT POINT) PH I	PROJECT ADDED BY THE PRB.	K	2012
95	MO	182.0	H851201D	DESIGN STATE PARK ACCESS ROAD			
		\$425		PROJ MGR: ANDAZOLA PH: 712-7629			
WE1K				LAKE HAVASU STATE PARK		K	2012
95	MO	184.0		DESIGN PARKING LOT & BOAT LAUNCH RAMPS			
		\$425		PROJ MGR: MA PH: 712-6660			
ST1K		189-A(200)A		WILLCOX TO KANSAS SETTLEMENT	PROJECT ADDED BY THE PRB.	S	2012
186	CH	328.2	H8157S1D	DESIGN PAVEMENT PRESERVATION			
		\$400		PROJ MGR: SALEHI PH: 712-7637			
MG1E				SR 266 TO ARTESIA		S	2014
191	GH	100.7		DESIGN (PARALLEL ROADWAY)			
		\$2,000		PROJ MGR: RAINE PH: 520-388-4264			

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPSID:	PROJECT NUMBER:			PROJCT NAME:			<i>FUNDING START</i>	
RTE:	CO:	MP:	TRACS:	TYPE OF WORK:			DISTRICT:	FISCAL YEAR:
	DESIGN BUDGET:			PROJECT MANAGER:		COMMENTS:		
UG1H				RURAL RD TO SR 101L			E	2011
202L	MA	0.0		DESIGN GPL				
		\$1,430		PROJ MGR: BEASLEY PH: 712-7645				
LY1C				LION SPRINGS SECTION			P	2016
260	GI	258.0		DESIGN (ROADWAY WIDENING)				
		\$2,500		PROJ MGR: DOESCHER PH: 712-7551				
SH1K		260-B(216)A		COTTONWOOD WASH - SHOW LOW		PROJECT ADDED BY THE PRB.	G	2012
260	NA	321.4	H8129S1D	DESIGN PAVEMENT PRESERVATION				
		\$320		PROJ MGR: SALEHI PH: 712-7637				
AE1K				CROSS CANYON - SUMMIT		PROJECT ADDED BY THE PRB.	H	2012
264	AP	459.0		DESIGN PAVEMENT PRESERVATION				
		\$320		PROJ MGR: FRIEKH PH: 712-8553				

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments	
Project Manager	Phone#					TRACSD:	A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:				Project Scheduler:						

BID READY: May 2010

010-E(209)A	10	PM	267.5	H806501C	T	4.5						
VALENCIA TI - RITA RD.							04/22/2010 A	Bid Advertisement: June 2012				
PAVEMENT PRESERVATION							ON HOLD FOR FUNDING					
PROJ MGR: COLLINS	PH: 712-7980					H806501D						
NE1K	111	\$5,300,000				Lee Makler 602 712-8579	04/27/2010 A					
											https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NE1K	

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments	
Project Manager	Phone#	TRACS#:						A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:								

BID READY: February 2012

074-B(000)A	74	MA	0.0	H786001C	P	22.2		02/29/2012 A			Bid Advertisement: March 2012	
JCT US 60 - PICACHO WASH TRAIL							01/10/2011 A	08/29/2011 A	05/25/2011 A			
RR 3* AC + FR								02/17/2012 A	05/04/2012			
PROJ MGR: MENDOZA PH: 712-8060							H7860S1D	10/06/2011 A	08/30/2012	08/02/2012		
ZZ1J	111		\$11,203,000	Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZZ1J		
86 PM 128.5 H801101C T 4.3							10/01/2010 A	05/18/2012	11/26/2010 A	04/30/2012	Bid Advertisement: March 2012	
SANTA ROSA RANCH SEGMENT								03/06/2012 A	03/31/2011 A	60 Days		
ROADWAY WIDENING							10/20/2010 A	06/13/2012	08/02/2011 A			
PROJ MGR: STINE PH: 520-388-4260							H801101D	06/13/2012	04/13/2012 A			
UW1J	341		\$15,000,000	Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UW1J		

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: March 2012

STP -066-A(201)A	66	MO	57.1	H766101C	K	4.8			03/21/2012 A			Bid Advertisement: April 2012
AIRWAY AVENUE TO MOHAVE AIRPORT DRIVE							12/07/2010 A		09/08/2011 A	06/24/2011 A		ADV FOR BID
PAVEMENT PRESERVATION									01/05/2012 A	08/26/2011 A		
PROJ MGR: NABATY PH: 712-8034				H7661S1D				10/19/2011 A	02/06/2012 A	11/28/2011 A		
MY1J	111			\$4,500,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MY1J
STP -072-A(202)A	72	LA	33.0	H843601C	Y	7.2						Bid Advertisement: April 2012
BOUSE TO FEWELL RANCH ROAD												ADV FOR BID
PAVEMENT REHABILITATION (AC MILL AND REPLACE)												
PROJ MGR: MIAN PH: 712-4061												
OV1L	112			\$460,000			Jason Hafner 602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OV1L
STP -078-A(202)A	78	GE	167.8	H759301C	S	0.4						Bid Advertisement: April 2012
MULE CREEK (ROCKFALL REMEDIATION)												ADV FOR BID
ROCKFALL REMEDIATION							08/18/2010 A					
PROJ MGR: BRAUER PH: 520-388-4263				H759301D								
VV1J	311			\$300,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VV1J

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number: Route: CO: MP: TRACS: Dist: Length
Project Name:
Type of Work:
Project Manager Phone# TRACSD:
CPSID: Funding Codes: Project Cost: Project Scheduler:

A/C PreDesignComp: A/C Map/Survey: A/C Env Clr: A/C Stage I: Planned Bid Award
A/C Late Start Date: A/C Geo/Survey: A/C R/W Clr: A/C Stage II: Est. Const Duration
A/C Kick-Off: A/C Val Analysis: A/C U/R Clr: A/C Stage III:
A/C Mat Memo: A/C T/C Plans: A/C Stage IV:

Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments

BID READY: April 2012

CM -017-A(224)A	17	MA	209.0	H822501C	E	0												Bid Advertisement: May 2012
ARIZONA CANAL - 101L																		
CONSTRUCT FMS																		
PROJ MGR: WARNICK PH: 712-4281 H822501D																		
TS1H				\$5,400,000			Vincent Abeyta	602 712-8764										https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TS1H
STP -017-A(223)A	17	YV	251.3	H821001C	P	0.6												Bid Advertisement: May 2012
SUNSET POINT RA																		
CONSTRUCTION OF WATER AND WASTE WATER SYSTEM																		
PROJ MGR: AOUAD PH: 712-7949 H821001D																		
YA1K	151			\$2,000,000			Jeff Ross	602 712-7574										https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YA1K
BRIM-040-A(215)A	40	MO	21.0	H727101C	K	0.2		03/30/2011 A		05/17/2012			05/18/2012					Bid Advertisement: May 2012
FLAT TOP WASH BRIDGE EB #363																		
BRIDGE REHABILITATION																		
PROJ MGR: HOSSAIN PH: 712-8013 H727101D																		
FQ1J	122			\$1,450,000			Art Magana	602 712-7563					03/30/2011 A		01/06/2012 A		09/09/2011 A	ADV FOR BID
BRIM-040-A(215)A																		
FLAT TOP WASH BRIDGE EB #363																		
BRIDGE REHABILITATION																		
PROJ MGR: HOSSAIN PH: 712-8013 H727101D																		
FQ1J	122			\$1,450,000			Art Magana	602 712-7563					03/30/2011 A		01/06/2012 A		09/09/2011 A	ADV FOR BID
BRIM-040-A(215)A																		
FLAT TOP WASH BRIDGE EB #363																		
BRIDGE REHABILITATION																		
PROJ MGR: HOSSAIN PH: 712-8013 H727101D																		
FQ1J	122			\$1,450,000			Art Magana	602 712-7563					03/30/2011 A		01/06/2012 A		09/09/2011 A	ADV FOR BID
STP -060-D(209)A	60	GI	251.8	H837001C	G	4												Bid Advertisement: April 2012
MCMILLAN WASH TO AIRPLANE FLAT																		
PAVEMENT PRESERVATION (MICRO-SURFACING)																		
PROJ MGR: MIAN PH: 712-4061 H837001D																		
OA1L	111			\$420,000			Jason Hafner	602 712-8721					03/27/2012 A					ADV FOR BID
STP -070-A(212)A																		
HACKBERRY DRAW TO COTTON WOOD CANYON																		
PAVEMENT PRESERVATION (DBL CHIP SEAL)																		
PROJ MGR: MIAN PH: 712-4061 H837001D																		
OA1L	111			\$420,000			Jason Hafner	602 712-8721					03/27/2012 A					ADV FOR BID
STP -070-A(212)A	70	GH	279.5	H840501C	G	3												Bid Advertisement: May 2012
HACKBERRY DRAW TO COTTON WOOD CANYON																		
PAVEMENT PRESERVATION (DBL CHIP SEAL)																		
PROJ MGR: MIAN PH: 712-4061 H840501C																		
OM1L	111			\$300,000			Jason Hafner	602 712-8721					03/27/2012 A					ADV FOR BID
STP -070-A(212)A																		
HACKBERRY DRAW TO COTTON WOOD CANYON																		
PAVEMENT PRESERVATION (DBL CHIP SEAL)																		
PROJ MGR: MIAN PH: 712-4061 H840501C																		
OM1L	111			\$300,000			Jason Hafner	602 712-8721					03/27/2012 A					ADV FOR BID
NH -077-B(207)A	77	NA	352.0	H766801C	G	5												Bid Advertisement: May 2012
SHOW LOW-HOLBROOK HIGHWAY																		
R & R 3" AC & FR																		
PROJ MGR: MATHUR PH: 712-7638 H7668S1D																		
MP1J	111			\$3,850,000			Art Magana	602 712-7563					06/28/2010 A		03/07/2012 A		02/10/2011 A	60 Days
SHOW LOW-HOLBROOK HIGHWAY																		
R & R 3" AC & FR																		
PROJ MGR: MATHUR PH: 712-7638 H7668S1D																		
MP1J	111			\$3,850,000			Art Magana	602 712-7563					06/28/2010 A		03/07/2012 A		02/10/2011 A	60 Days
SHOW LOW-HOLBROOK HIGHWAY																		
R & R 3" AC & FR																		
PROJ MGR: MATHUR PH: 712-7638 H7668S1D																		
MP1J	111			\$3,850,000			Art Magana	602 712-7563					06/28/2010 A		03/07/2012 A		02/10/2011 A	60 Days

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: April 2012

NH -077-B(206)A	77	NA	357.0	H766701C	G	4.6					04/30/2012	Bid Advertisement: May 2012	
TAYLOR CITY LIMITS - SNOWFLAKE							06/28/2010 A		03/07/2012 A	02/10/2011 A	60 Days	ADV FOR BID	
R&R 3" AC & FR								02/02/2012 A	08/22/2011 A				
PROJ MGR: MATHUR PH: 712-7638											12/30/2011 A		
NL1J	111			\$3,850,000		Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NL1J	
STP -087-A(205)A	87	MA	159.6	H841901C	E	1.4						Bid Advertisement: May 2012	
HUNT HIGHWAY TO RIGGS ROAD													
PAVEMENT REHABILITATION (MILL AND REPLACE)													
PROJ MGR: MIAN PH: 712-4061													
NZ1L	111			\$700,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NZ1L	
STP -087-B(216)A	87	MA	177.0	H811101C	E	5						Bid Advertisement: May 2012	
JCT 202L - GILBERT RD									02/06/2012 A			ADV FOR BID	
RR AR-ACFC									03/23/2012 A				
PROJ MGR: GALASKA PH: 712-7989													
RM1K	111			\$3,500,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RM1K	
STP -087-D(202)A	87	NA	368.0	H831701C	H	17						Bid Advertisement: May 2012	
DRAW TO TES TOH WASH												ADV FOR BID	
PAVEMENT PRESERVATION (ACFC)													
PROJ MGR: MIAN PH: 712-4061													
IY1L	111			\$1,800,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IY1L	
264-A(205)A	264	NA	374.2	H770401C	H	0.1						Bid Advertisement: June 2012	
KYKOTSMOVI-ORAIBI WASH TRIBUTARY													
DRAINAGE IMPROVEMENT													
PROJ MGR: WALLACE PH: 928-779-7580													
SK1J	311			\$2,030,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SK1J	
389-A(200)A	389	MO	30.0	H829201C	F	1						Bid Advertisement: May 2012	
SR 389 @ BIA 50													
ADD LEFT AND RIGHT TURN LANES													
PROJ MGR: FOLUCH PH: 712-8116													
FO1L				\$900,000		Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FO1L	

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:								

BID READY: May 2012

010-A(215)A	10	MA	109.7	H800101C	Y	0.3			04/03/2012 A		Bid Advertisement: June 2012
WINTERSBURG RD & SUN VALLEY PARKWAY W OF BUCKEYE							01/13/2011 A		02/23/2012 A	10/18/2011 A	
PAVEMENT PRESERVATION									04/12/2012 A		
PROJ MGR: EGHBALI PH: 712-7155								H8001S1D			
								11/30/2011 A	05/11/2012	04/13/2012 A	
KL1K	111		\$2,100,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KL1K
<hr/>											
IM -010-E(202)	10	PM	288.0	H747301C	T	2.3					Bid Advertisement: June 2012
CIENEGA CREEK-MARSH STATION PHASE III							09/02/2009 A		03/02/2010 A	10/09/2009 A	STAGE IV (95%) PLANS SUBMITTED, ESTIMATE AT \$20 MILLION
REMOVE RAIL & BRIDGE, CONSTRUCT MAINLINE									06/15/2012	01/21/2010 A	
PROJ MGR: ANDAZOLA PH: 712-7629								H7473S1D			08/02/2010 A
HY1G	331		\$25,200,000		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HY1G
<hr/>											
010-F(205)A	10	CH	384.0	H779501C	S	7.2					Bid Advertisement: June 2012
SAN SIMON - STATELINE											
PAVEMENT PRESERVATION											
PROJ MGR: SHAH PH: 712-7794								H779501D			
YF1J	111		\$8,195,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YF1J
<hr/>											
	17	YV	243.0	H799101C	P	0	04/09/2010 A		07/02/2012	06/15/2012	Bid Advertisement: May 2012
AGUA FRIA RIVER BRIDGES NB, SB									10/17/2011 A	60 Days	
SCOUR RETROFIT							04/30/2012		07/10/2012	12/07/2011 A	
PROJ MGR: HASAN PH: 712-6908									07/10/2012		
AM1L	123		\$410,000		Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AM1L
<hr/>											
IM -040-B(210)A	40	MO	43.0	H833901C	K	51					Bid Advertisement: June 2012
US 93 TO SELIGMAN											
SIGN REHABILITATION											
PROJ MGR: WILHARDT-SMITH 712-7396								H8339B1D			
SM1L			\$1,653,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SM1L
<hr/>											
STP -S40-A(200)A	40S	NA	0.0	H841401C	H	1					Bid Advertisement: June 2012
ADOT LANE TO WINSLOW SPUR RR OVERPASS											
PAVEMENT PRESERVATION (AC + DBL CHIP SEAL)											
PROJ MGR: MIAN PH: 712-4061								H8414P1D			
OI1L	111		\$600,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OI1L

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: May 2012

86	PM	132.8	H801001C	T	4	10/01/2010 A		05/18/2012		07/20/2012	Bid Advertisement: June 2012
KITT PK ROAD SEGMENT											
ROADWAY WIDENING											
PROJ MGR: STINE PH: 520-388-4260			H8010S1D			10/20/2010 A		03/06/2012 A		60 Days	
GY1H	341		\$600,000		Art Magana 602 712-7563			08/07/2012	08/26/2011 A		
								08/07/2012	05/25/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GY1H
NH -087-B(213)A	87	MA	218.1	H827201C	E	6.8					Bid Advertisement: May 2012
MT. ORD TO SLATE CREEK											
PAVEMENT PRESERVATION & DRAINAGE											
PROJ MGR: COLLINS PH: 712-7980			H827201D								ADV FOR BID
GY1L	111		\$3,600,000		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GY1L
089-B(207)A	89	YV	353.0	H801501C	K	0.1					Bid Advertisement: June 2012
LITTLE HELL'S CANYON DAM											
DRAINAGE IMPROVEMENTS											
PROJ MGR: BROWN PH: 712-7352			H801501D								
MA1K			\$1,600,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MA1K
90	CH	328.6	H600501C	S	0			12/31/2012		08/24/2009 A	Bid Advertisement: June 2012
SAN PEDRO BR (STRUCTURE NO 2944)											
BRIDGE REPLACEMENT											
PROJ MGR: STINE PH: 520-388-4260			H600501D			05/11/2009 A	05/07/2010 A	01/30/2013			
DJ1F	125		\$7,600,000		Art Magana 602 712-7563			04/30/2010 A	02/01/2010 A		
								04/21/2010 A	07/03/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1F
NH -095-C(212)A	95	LA	110.6	H836501C	Y	5.3					Bid Advertisement: June 2012
QUARTZSITE TO PLOMOSA ROAD											
PAVEMENT PRESERVATION (DBL CHIP SEAL)											
PROJ MGR: MIAN PH: 712-4061											
KP1L	111		\$500,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KP1L
095-D(201)A	95	MO	244.3	H783101C	K	1					Bid Advertisement: June 2012
THUNDERSTRUCK DR - 7TH ST.											
PEDESTRIAN SAFETY IMPROVEMENT											
PROJ MGR: CHALMERS			H783101D								
YE1K			\$1,600,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YE1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: May 2012

095-D(205)A	95	MO	246.0	H836201C	K	0						Bid Advertisement: June 2012
SR 95 / SILVER CREEK RD IN BULLHEAD SAFETY IMPROVEMENT PROJ MGR: CHALMERS												
KJ1L			\$75,000		Jeff Ross	602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KJ1L
098-A(200)A	98	NA	360.8	H699901C	H	0.7						Bid Advertisement: June 2012
POTATO WASH DRAINAGE IMPROVEMENT PROJ MGR: WALLACE PH: 928-779-7580												
QM1H			\$2,200,000		Dean Mees	602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QM1H
STP -160-B(203)	160	AP	455.0	H771301C	H	0						Bid Advertisement: June 2012
ANIDO WASH BOX CULVERT EXTENSION/DRAINAGE IMPROVEMENTS PROJ MGR: WALLACE PH: 928-779-7580												
UA1J			\$375,000		Dean Mees	602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UA1J
STP -169-A(202)A	169	YV	9.1	H836101C	P	6						Bid Advertisement: June 2012
CHERRY ROAD TO I-17 PAVEMENT PRESERVATION (DBL CHIP SEAL) PROJ MGR: MIAN PH: 712-4061												
KM1L	111		\$550,000		Jason Hafner	602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KM1L
STP -180-C(200)A	180	AP	415.9	H773101C	G	0		04/20/2012 A				Bid Advertisement: June 2012
US 180 @ MP 415.9 DRAINAGE IMPROVEMENTS PROJ MGR: MA PH: 712-6660												
UK1J			\$400,000		Vincent Abeyta	602 712-8764		04/19/2012 A	09/30/2011 A			ROADWAY DESIGN IS WORKING ON THE 95% PLANS
								04/24/2012 A	01/04/2012 A			
								02/03/2012 A	04/20/2012 A			
191-C(212)A	191	GE	154.6	H823101C	S	5.2						Bid Advertisement: June 2012
COLD CREEK CANYON BRIDGE TO OLD SAFFORD RD (SB) BRIDGE REPLACEMENT AND PAVEMENT PRESERVATION PROJ MGR: XU												
YW1K			\$8,000,000		Art Magana	602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YW1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:		Project Scheduler:							

BID READY: May 2012

191-N(202)A 191B CH 0.0 HX23801C S 1.1

INTERNATIONAL BORDER TO 14TH STREET IN DOUGLAS
INSTALL METERING SIGNAL SYSTEM AND MICROSEAL

PROJ MGR: RASHID PH: 712-7602

GG1L \$391,000 Jeff Ross 602 712-7574

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GG1L>

Bid Advertisement: June 2012
STAGE V (100%) WILL BE COMPLETE BY MAY 15TH.
ALL CLEARANCES ARE ISSUED AND IGA IS SIGNED.

202L MA 16.6 HX23301C E 27

GILBERT RD. (RED MTN) - LINDSAY RD. (SAN TAN)
SYSTEM ENHANCEMENT - OTHER ENHANCEMENTS

PROJ MGR: YOUSSEF PH: 712-7647

HX23301D

04/06/2012 A

IY1K \$183,000 Jeff Ross 602 712-7574

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IY1K>

Bid Advertisement: June 2012

260-B(207)A 260 GI 267.7 H789401C P 9.4

WILDLIKE CROSSING BRIDGE & COLCORD ROAD
REPAIR APPROACH SLAB & ADD TURN LANES

PROJ MGR: COLLINS PH: 712-7980

US1K \$560,000 Timothy Owens 602 712-8657

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=US1K>

Bid Advertisement: June 2012

260-C(208)A 260 AP 394.8 H848101C G 0.1

WATER CANYON CREEK
CONSTRUCT CBC EXTENSION

PROJ MGR: BROWN PH: 712-7352

H848101D

UX1L \$300,000 Vincent Abeyta 602 712-8764

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UX1L>

Bid Advertisement: June 2012

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest,COE, BLM, IGA
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		and Tribal Clearances / Approvals,
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		General Comments
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:							

Fiscal Year 2012

10	PN	199.3	H816801C	T	10.4								
I-8 TO SR 87												08/02/2010 A	
ROADWAY WIDENING (AESTHETIC ENHANCEMENTS)													
PROJ MGR: WILSON PH: 520-388-4263													H816801D
VS1K	325		\$1,738,000			Lee Makler 602 712-8579						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VS1K	
10	PM	288.4		T	0								
CIENEGA CREEK-MARSH STATION PHASE II												UPRR HAS COMPLETED CONSTRUCTION OF NEW TRACK ON NEW ALIGNMENT AND WILL BEGIN TESTING FOR 90 DAYS	
NEW RAILROAD TRACKS													
PROJ MGR: ANDAZOLA PH: 712-7629													
HX1G	331		\$4,607,000			Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=HX1G	
19	PM	29.0	H805101C	T	15.5							* ON HOLD FOR FUNDING	
ARIVACA RD - PIMA MINE RD												03/22/2010 A	
PAVEMENT PRESERVATION													
PROJ MGR: COLLINS PH: 712-7980													
NF1K			UNDEFINED			Lee Makler 602 712-8579						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NF1K	
40	CN	198.0		F	0.1							*	
BUTLER AVE TI													
SYSTEM ENHANCEMENT-ENGINEERING													
PROJ MGR: WALLACE PH: 928-779-7580													
TA1H			UNDEFINED			Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TA1H	
77	PN	100.0	H739101C	T	0			06/13/2008 A	06/16/2010 A	07/21/2008 A	TBD	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS..	
ORACLE STATE PARK												01/16/2008 A	
CONSTRUCT PARKING													
PROJ MGR: MA PH: 712-6660													
CY1J	321		\$500,000			Lee Makler 602 712-8579			06/22/2009 A	02/27/2009 A	60 Days		
									06/24/2009 A			https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CY1J	
80	CH	316.0	H718101C	S	0			06/14/2007 A	12/31/2013	09/19/2007 A		WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS..	
TOMBSTONE COURTHOUSE STATE PARK												05/17/2007 A	
CONSTRUCT PARKING													
PROJ MGR: MA PH: 712-6660													
WS1H	321		\$425,000			Lee Makler 602 712-8579			02/02/2009 A	01/14/2008 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WS1H	
										02/11/2009 A			

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2012

82	SC	20.0	H718201C	T	0.1		07/18/2008 A	03/06/2009 A			WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS..
PATAGONIA LAKE (SONOITA CREEK)											
CONSTRUCT ROAD											
PROJ MGR: MA	PH: 712-6660		H718201D					06/29/2012	08/22/2008 A		
AR1E	321		\$550,000			Lee Makler 602 712-8579		09/24/2012	06/11/2012		
									08/23/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AR1E
<hr/>											
STP -083-A(203)A	83	PM	46.5	H806701C	T	12.1					* ON HOLD. NO FUNDING.
I-10 - COUNTY LINE											
PAVEMENT PRESERVATION											
PROJ MGR: COLLINS	PH: 712-7980		H806701D						03/31/2010 A		
NG1K			UNDEFINED			Lee Makler 602 712-8579			04/27/2010 A		
											https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NG1K
<hr/>											
STP -085-A(202)A	85	PM	42.5	H804901C	T	15.3					* HOLDING AT 95%
AJO - NATIONAL MONUMENT											
SYSTEM PRESERVATION - ENGINEERING											
PROJ MGR: COLLINS	PH: 712-7980		H804901D						03/31/2010 A		
MY1K			UNDEFINED			Lee Makler 602 712-8579			04/27/2010 A		
											https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MY1K
<hr/>											
STP -086-A(207)A	86	PM	80.0	H804801C	T	25.3					* HOLDING AT 95%
MP 80 - 105.3											
SYSTEM PRESERVATION - ENGINEERING											
PROJ MGR: COLLINS	PH: 712-7980		H804801D						03/31/2010 A		
MZ1K			UNDEFINED			Lee Makler 602 712-8579			04/27/2010 A		
											https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MZ1K
<hr/>											
86	PM	125.0		T	4						
SAN ISIDRO SECTION											
DRAINAGE IMPROVEMENTS AND SHOULDER WIDENING											
PROJ MGR: BRAUER	PH: 520-388-4263										
UN1L	341		UNDEFINED			Timothy Owens 602 712-8657					
											https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UN1L
<hr/>											
87	PN	134.0	H789601C	T	27						
HUNT HIGHWAY TO SR 287											
SAFETY IMPROVEMENTS											
PROJ MGR: FOLUCH	PH: 712-8116		H789601D								
AU1K	111	132	\$8,945,000			Art Magana 602 712-7563					
											https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AU1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2012

STP -089-A(201)A	89	YV	308.0	H755301C	P	0						TBD
WHITE SPAR RD ROADWAY WIDENING AND ENHANCEMENT												
PROJ MGR: COLLINS	PH: 712-7980			H755301D								
MG1J	325			\$4,572,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MG1J
TEA -089-B(205)A	89	YV	324.0	H810101C	P	2.7						
CHINO VALLEY CONSTRUCT SIDEWALKS AND LANDSCAPING												
PROJ MGR: MILES	PH: 712-8336			H8101S1D					07/28/2010 A			
TD1K	325			\$1,519,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TD1K
	90	CH	321.0	H849701C	S	1						
SR 92 - GIULIO CESARE AVENUE DESIGN SAFETY IMPROVEMENTS												
PROJ MGR: HIGGS	PH: 712-7581			H8497H1D								
VY1L				\$458,000			Lee Makler 602 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VY1L
HPP -093-B(209)	93	MO	139.0		K	0.2						3/08/2012: SCOPE AND PROPOSAL RESOLVED. CM AND ADV AUTH REQUESTED.
US 93, SB BURRO CREEK BRIDGE SYSTEM PRESERVATION - ENGINEERING												
PROJ MGR: DOESCHER	PH: 712-7551			H835401D								
KK1L				\$801,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KK1L
	95	MO	190.0	H451101C	K	0	04/21/2004 A	08/26/2011 A	06/01/2012		04/08/2013	DESIGN HAS STARTED
LAKE HAVASU TO I-40 DESIGN CLIMBING LANE												
PROJ MGR: ANDAZOLA	PH: 712-7629			H451101D			12/07/2011 A	10/10/2012	01/30/2013	05/11/2012		
QN1F	351			\$1,562,000			12/07/2011 A	05/25/2012	07/24/2012	01/30/2013		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QN1F
	180	AP	338.0	H752001C	G	8.6						*
BEAVER DAM - RANCH (EB & WB) 3" CIPR & FR												
PROJ MGR: SHAPIRO	PH: 712-7983						04/29/2011 A		09/02/2011 A		128 Days	
MQ1J	113			UNDEFINED				07/11/2011 A		11/09/2011 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=MQ1J

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2012

191	AP	367.0	H436001C	H	1.8		11/13/2001 A	09/28/2012	11/13/2001 A	01/31/2014	STG 4 = \$24.4M. NAVAJO R/W ACQ UNDERWAY. NEED ALLOTTEES APPROVAL TO ACCESS LAND FOR DATA RECOVERY & FOR SOME OF THE NEEDED NAVAJO R/W. NEED UTILITY POTHOLING.
NAHATA' DZIIL ROAD - SANDERS TI											
RECONSTRUCT 3 BRIDGES AND RDWY											
PROJ MGR: JEREZ	PH: 712-7187		H4360S1D					05/11/2012		01/21/2010 A	
LV1C	331		\$16,782,000			Dean Mees 602 712-8716					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LV1C
<hr/>											
286	PM	12.6	H845001C	T	0.1			04/30/2010 A			*
SR 286, MP 12.65											
SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE											
PROJ MGR: COLLINS	PH: 712-7980										
QS1L			UNDEFINED			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QS1L
<hr/>											
303L	MA	112.0		E	0						TBD
PEORIA AVENUE TO WADDELL ROAD											
CONSTRUCT LANDSCAPE											
PROJ MGR: SALAZAR	PH: 712-7357										
OD1L	342		\$2,400,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OD1L
<hr/>											
999	SW	0.0	H829801C	Y	0						PROCUREMENT IS STILL REVIEWING THE SOLICITATION AND THEN THEY HAVE TO GET FHWA APPROVAL.
STATEWIDE/YUMA											
SYSTEM PRESERVATION - ENGINEERING											
PROJ MGR: AOUAD	PH: 712-7949		H829801D								
FX1L	336		\$250,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FX1L
<hr/>											
999	SW	0.0	H848701C	E	0						NONE
VARIOUS STATEWIDE LOCATIONS - PHASE 2											
INSTALL RPMS											
PROJ MGR: ZUBI	PH: 712-6913										
VJ1L			\$1,600,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=VJ1L
<hr/>											
-999-A(375)A	999	SW	32.9		X	0.1					
CANOA RANCH, SACATON & MCGUIREVILLE REST AREAS											
DESIGN ELECTRONIC SCREENING EQUIPEMENT											
PROJ MGR: DENBLEYKER	PH: 689-6305										
SN1L			\$800,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SN1L

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:		PROGRAM COST:
RTE:	CO MP: TRACS:	PROJECT MANAGER:		COMMENTS:	(in thousands) FY:

FISCAL YEAR: 2012

OI1K	ER -010-A(207)A	I-10 DIKE REPAIR BMP 47 TO EMP 48		Emergency Storm Damage Repair Project.	\$250	12
10	LA 47.0 H808201C	SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS				
		PROJ MGR: JEREZ PH: 712-7187				
WP1J		DOUGLAS STRATEGIC MOTOR CARRIER STATION			\$3,589	12
80	CH 364.0 H624302C	CAPACITY ADDITIONS - RECONSTRUCTION				
		PROJ MGR: WILSON PH: 520-388-4263				
S9SP	101-B	PIMA ROAD EXTENSION			\$3,634	12
101L	MA 48.0 H387501C	CONSTRUCT ROADWAY				
		PROJ MGR: MCCALLY PH: 712-7646				
GB1K	SB -AZ-08(001)A	RED ROCK SCENIC BYWAY: CMP IMPLEMENTATION-YR. 3			\$31	12
179	YV 302.0 H791401X	CMP YR 3 IMPLEMENTATION				
		PROJ MGR: JENSEN PH:712-7109				
ID1L		TOC / CENTRALIZED CONTROL SYSTEM		PROCUREMENT PROJECT	\$1,500	12
999	SW 0.0	CONTROL SYSTEM FOR RAMP METERS AND SIGNALS				
		PROJ MGR: YASMIN PH: 712-8328				

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: June 2012

017-B(211)A	17	YV	280.0	H702701C	P	7					03/01/2007 A	Bid Advertisement: June 2012
COPPER CANYON, PHASE 1							11/18/2008 A	06/18/2010 A	06/29/2012		01/26/2010 A	
CONSTRUCT CLIMBING LANES									11/02/2010 A		03/24/2010 A	
PROJ MGR: JEREZ	PH: 712-7187						06/18/2010 A				06/18/2010 A	
QZ1H			\$15,500,000		Timothy Owens 602 712-8657							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QZ1H

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#	TRACS#:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:								

BID READY: July 2012

17 YV 279.6 P 36.8

04/30/2012 06/17/2011 A
03/07/2012 A 02/06/2012 A
06/27/2012 04/30/2012
04/30/2012

Bid Advertisement: July 2012*

SR169 - ROCKY PARK
SYSTEM PRESERVATION - ENGINEERING
PROJ MGR: ROLDAN PH: 712-8823

H7711S1D

UD1J UNDEFINED Vincent Abeyta 602 712-8764

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UD1J>

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACS#:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: October 2012

95S LA 143.8 H799801C Y 0.7

05/25/2012

Bid Advertisement: November 2012

SR 95 SPUR, STATE LINE-RIVER SIDE DRIVE

02/16/2012 A

10/28/2011 A

REMOVE 3", REPLACE 2.5" & ACFC

10/20/2011 A

05/15/2012

02/21/2012 A

PROJ MGR: NABATY PH: 712-8034

H7998S1D

01/23/2012 A

05/14/2012

05/14/2012

KN1K

111

\$977,000

Vincent Abeyta 602 712-8764

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KN1K>

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACS#:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:			Project Cost:			Project Scheduler:				

BID READY: November 2012

IM -017-B(209)A	17	YV	299.0	F	6		06/29/2012		12/14/2012	Bid Advertisement: December 2012
SEDONA TI - STONEMAN LAKE TI (NB)							05/30/2012	02/03/2012 A	90 Days	
RR(5"TL; 3" PL) + FR FW						11/15/2011 A	04/25/2012 A	04/30/2012		
PROJ MGR: DALBIK PH: 712-7715						H7856S1D	05/18/2012	02/03/2012 A	04/30/2012	
ZW1J	111		\$6,179,000		Vincent Abeyta 602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZW1J	
	40	CN	148.0	F	15		02/04/2013			Bid Advertisement: December 2012*
EAST ASHFORK TI TO WEST WILLIAMS TI						02/02/2012 A	05/29/2012			
PAVEMENT PRESERVATION							04/25/2012 A	08/08/2012		
PROJ MGR: PULEO PH: 712-7992							08/22/2012	12/28/2012	11/07/2012	
NQ1L			UNDEFINED		Jason Hafner 602 712-8721				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NQ1L	
	90	CH	323.5	S	2.1					Bid Advertisement: November 2012
CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA								12/05/2011 A		
WIDEN TO 5 LANES								05/15/2012		
PROJ MGR: BRAUER PH: 520-388-4263						H6555S1D		08/30/2012		
DJ1G	311		\$5,000,000		Timothy Owens 602 712-8657				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DJ1G	
	160	NA	358.1	F	14.5		10/31/2012		02/28/2013	Bid Advertisement: February 2013
COUNTY LINE - BLACK MESA							05/29/2012	04/12/2012 A	12/14/2011 A	A DESIGN KICK-OFF MEETING WAS HELD ON TUESDAY, SEPTEMBER 27TH, 2011 AT 10:30 AM AT KAYENTA MAINTENANCE YARD
RR 3" & AR-ACFC						09/27/2011 A	04/25/2012 A	03/27/2012 A		
PROJ MGR: SALEHI PH: 712-7637						H8119S1D		08/28/2012		
RU1K	111		\$8,700,000		Vincent Abeyta 602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RU1K	

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACS#:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

BID READY: December 2012

40	MO	53.5		K	1	06/24/2011 A		09/20/2012		12/04/2012	Bid Advertisement: December 2012*
E KINGMAN TI #1357/1358 & SFRR #1359/1360								10/25/2010 A		30 Days	
BRIDGE DECK REPAIR							06/24/2011 A		12/03/2012	10/21/2011 A	
PROJ MGR: HOQUE PH: 712-6787									12/03/2012		
BC1L			UNDEFINED	Art Magana 602 712-7563							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BC1L
260-B(209)A	260	NA	310.0	H801201C	G	1		08/02/2013		02/15/2013	Bid Advertisement: January 2013
PIERCE WASH BRIDGE (STR # 1373)								11/05/2012		60 Days	
SCOUR RETROFIT							08/18/2010 A		11/05/2012	05/02/2012	
PROJ MGR: FIALA PH: 712-7453									11/05/2012	08/05/2013	
PA1K	123		\$370,000	Art Magana 602 712-7563							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PA1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#	TRACS#:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:								

BID READY: January 2013

	77	NA	366.5	H728601C	H	1	12/05/2011 A	05/11/2012	02/14/2013	02/20/2015	Bid Advertisement: January 2015*	
FIVE MILE DRAW BRIDGE #278												
DECK REHABILITATION							12/06/2011 A		03/15/2013	06/22/2012	60 Days	
PROJ MGR: YANG	PH: 712-8606	H728601D						10/29/2012	03/15/2013	12/17/2012		
ZS1H	UNDEFINED			Art Magana 602 712-7563							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZS1H	

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: February 2013

264	AP	426.0	H812001C	H	15.9	12/11/2012	07/25/2013	Bid Advertisement: July 2013	
STEAMBOAT - BURNSIDE							06/28/2012	01/02/2012 A	182 Days
3" OL & AR-ACFC							10/25/2011 A	04/25/2012 A	05/04/2012
PROJ MGR: SALEHI PH: 712-7637								03/19/2012 A	09/10/2012
RV1K	111	\$7,965,000	Vincent Abeyta		602 712-8764	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RV1K			

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:							
							Project Scheduler:				

Fiscal Year 2013

8	YU	66.0			Y	6					
DATELAND - AZTEC											
RR(3" TL, AR-ACFC PL) & AR-ACFC											
PROJ MGR: MORRISON PH: 712-8615											
IQ1L	111		\$4,250,000		Jeff Ross	602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IQ1L
10	LA	52.0	H821201C		Y	0					DESIGN IS IN PROGRESS; 95% DESIGN COMPLETE BY JUNE 30, 2012
BOUSE WASH REST AREA											
SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE											
PROJ MGR: AOUD PH: 712-7949											
YG1K	153		\$1,235,000		Jeff Ross	602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YG1K
10	LA	63.0	H815901C		Y	7.8					
GAS LINE RD - COUNTY LINE											
RR (1/2" TL, 4" PL) & FR											
PROJ MGR: SHAPIRO PH: 712-7983 H8159S1D											
SW1K	111		\$5,722,000		Jeff Ross	602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SW1K
10	MA	122.0	H770901C		E	0					REMOVED DESIGN PROJECT FROM FY 12. THE \$1,300,000 RETURNED TO RTP CASH FLOW. A DESIGN-BUILD PROJECT WILL BE ESTABLISHED AND INCREASED TO \$23,300,000
PERRYVILLE ROAD TI											
CONSTRUCT TI											
PROJ MGR: PROSNIER H7709S1D											
CM1J	342		\$18,000,000		Jason Hafner	602 712-8721					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CM1J
10	MA	129.5			E	4					
I-10: DYSART ROAD TO SR 101L (AUGA FRIA FWY)											
LANDSCAPE CONSTRUCTION											
PROJ MGR: MILLS PH: 712-8695											
UU1L			\$3,800,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UU1L
10	MA	151.5			E	0					
32ND ST - SR202L, SANTAN PHASE 1											
CONSTRUCT LOCAL EXPRESS LANES											
PROJ MGR: HILL PH: 712-6268											
WR1K	342		\$167,400,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WR1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2013

10	PN	208.8	H769601C	T	4.2		01/14/2010 A	04/30/2012	12/29/2008 A	*	
SR 87 TI TO TOWN OF PICACHO											
CAPACITY ADDITIONS - ENGINEERING											
PROJ MGR: WILSON PH: 520-388-4263											
H7696S1D											
09/19/2011 A											
05/27/2011 A											
SX1J			UNDEFINED			Lee Makler 602 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SX1J
10	CH	322.0		S	6						
JOHNSON RD - WEST WILLCOX TI (WB)											
RR (5" TL, 3" PL) & AR-ACFC											
PROJ MGR: DALBIK PH: 712-7715											
H8151S1D											
SQ1K	111		\$4,225,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SQ1K
15	MO	9.0		F	0						
FARM ROAD TI											
CONSTRUCT NEW UNDERPASS											
PROJ MGR: WALLACE PH: 928-779-7580											
H6387S1D											
XQ1F	341		\$4,000,000			Dean Mees 602 712-8716					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XQ1F
17	MA	215.0	H84401C	E	0						
I-17, SR 101L SR 74											
CONSTRUCT FMS											
PROJ MGR: WARNICK PH: 712-4281											
TR1H	335		\$8,100,000			Vincent Abeyta 602 712-8764					DESIGNER KHA SELECTED AND NOTIFIED THROUGH ECS ADVERTISEMENT PROCESS. NEGOTIATIONS UNDERWAY FOR AWARD. SCOPE AND FEE NEGOTIATIONS CONTINUE.
https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TR1H											
17	YV	244.0		P	6						
BLACK CANYON HILL (NB)											
RR (5" TL, 3" PL) & AR-ACFC											
PROJ MGR: STASTNY PH: 712-7206											
H8121S1D											
RW1K	111		\$4,800,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RW1K
40	YV	132.1	H785701C	K	12.3						
WEIGH STATION TO ASH FORK											
PAVEMENT PRESERVATION											
PROJ MGR: EGHBALI PH: 712-7155											
H7857S1D											
IG1K	111		\$7,502,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IG1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2013

40	YV	146.2		F	1.8						
EAST ASHFORK TI - COUNTY LINE											
RR 3" & 2" AC & AR-ACFC											
PROJ MGR: KAMDAR	PH: 712-7945			H8114S1D							
RP1K	111		\$2,700,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RP1K
40	CN	158.6		F	2.6						
PINE SPRINGS - WEST WILLIAMS TI											
RR 3" & 2" AC & AR-ACFC											
PROJ MGR: KAMDAR	PH: 712-7945			H8115S1D							
RQ1K	111		\$3,900,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RQ1K
60	MA	194.0		E	0						
MERIDIAN ROAD, HALF INTERCHANGE											
CONSTRUCT TI											
PROJ MGR: GORMAN	PH: 712-8736										
CX1J	342		\$11,700,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CX1J
69	YV	271.6	H812201C	P	4.4						THE SCOPING ESTIMATE IS \$3,802,094.
BIG BUG 4 TO POLAND JCT											
RR 3" TL, RR AR-ACFC FULL WIDTH											
PROJ MGR: YANG	PH: 712-8715			H8122S1D							
RX1K	111		\$3,750,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RX1K
70	GI	253.4		G	1						WORKING THROUGH CONTRACT SCOPE AND FEE WITH CONSULTANT TEAM.
RAILROAD OVERPASS TO JCT SR 77											
CONSTRUCT NEW ROADWAY & RAILROAD STRUCTURE											
PROJ MGR: DENBLEYKER	PH: 689-6305			H788401D							
XG1G	341		\$4,250,000			Dean Mees 602 712-8716					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XG1G
70	GH	275.0	H788201C	G	0			09/28/2011 A	05/25/2012	09/28/2011 A	THE KICK-OFF MEETING TOOK PLACE ON SEPT 28 AT GLOBE DISTRICT OFFICE.
POINT OF PINES											
R&R 3" + AR-ACFC											
PROJ MGR: FRIEKH	PH: 712-8553			H7882S1D				09/28/2011 A	10/22/2012	06/20/2012	03/16/2012 A
AG1K	111		\$2,859,000			Timothy Owens 602 712-8657		03/20/2012 A		07/18/2012	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AG1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

73	NA	342.0		G	9							THE LATEST INFORMATION INDICATES THAT THIS PROJECT IS TO BE FUNDED DURING FY 13.
WHITERIVER TO COAL MINE CANYON 2" AC & ARFC												
PROJ MGR: MATHUR PH: 712-7638 H6578S1D												
FF1G	111		\$4,239,000			Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FF1G
77	PM	82.0		T	5.8		12/03/2010 A		08/14/2012			
TANGERINE ROAD - PINAL COUNTY LINE WIDENING TO 6 LANES												
PROJ MGR: RAINE PH: 520-388-4264 H6694S1D												
AY1G	342		\$32,977,000			Timothy Owens 602 712-8657				06/15/2011 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AY1G
77	PN	123.5	H796901C	T	1		02/09/2011 A		01/25/2013		*	
ARAVAIPA CREEK BRIDGE #20031 BRIDGE REHABILITATION												
PROJ MGR: PAUL PH: 712-7251 H796901D												
JG1K			UNDEFINED			Art Magana 602 712-7563	05/16/2012		04/19/2013		03/02/2012 A	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JG1K
85	MA	153.2	H800601C	E	0							
WARNER STREET BRIDGE CONSTRUCT NEW BRIDGE												
PROJ MGR: MATHEW PH: 712-3062												
ZN1J	341		\$5,300,000			Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZN1J
86	PM	92.9		T	0.6							
INDIAN RESERVATION ROUTE 15 INTERSECTION CONSTRUCT INTERSECTION IMPROVEMENTS												
PROJ MGR: STINE PH: 520-388-4260 H7343S1D												
KD1J	331		\$1,800,000			Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=KD1J
STP -086-A(210)A	86	PM	160.0	H680601C	T	7						
VALENCIA ROAD - KINNEY ROAD CONSTRUCT ROADWAY WIDENING TO 4 LANES												
PROJ MGR: STINE PH: 520-388-4260												
AZ1G	342		\$45,000,000			Art Magana 602 712-7563						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AZ1G

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

87	GI	236.2		P	4.8						
JCT 188 - RYE											
RR 3" TL, & AR-ACFC FULL WIDTH											
PROJ MGR: YANG	PH:712-8715		H8123S1D								
SB1K	111	\$3,200,000		Jeff Ross	602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SB1K
87	GI	263.0	H718301C	P	0	02/27/2007 A	10/25/2007 A	11/13/2009 A	11/01/2007 A	TBD	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS.
TONTON NATURAL BRIDGE STATE PARK											
CONSTRUCT NEW ROAD											
PROJ MGR: MA	PH: 712-6660		H718301D				09/11/2009 A	07/16/2009 A	05/21/2009 A	40 Days	
TQ1H	321	\$675,000		Vincent Abeyta	602 712-8764		09/28/2009 A		07/13/2009 A		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TQ1H
88	MA	204.0		E	9						
APACHE JCT - TORTILLA FLATS											
MILL 2" & 3" AC & CHIP SEAL											
PROJ MGR: SMITH	PH: 712-8482		H8112S1D								
RN1K	111	\$4,000,000		Jeff Ross	602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RN1K
89	CN	464.5		F	4						
CAMERON SECTION											
CONSTRUCT 4-LANE URBAN, SR 64 INTERSECTION & BRIDG											
PROJ MGR: TANG	PH:712-8602										
DA1J	341	\$35,000,000		Dean Mees	602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=DA1J
89	CN	510.0		F	7.5						
GRAY SPOT WASH - NORTH RED HILL											
3" AC + FR											
PROJ MGR: GUVENEN	PH: 712-7725		H7866S1D								
AH1K	111	\$6,045,000		Jeff Ross	602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AH1K
89A	CN	399.0	H413401C	F	0.1						
AIRPORT ROAD TI (JW POWELL BLVD)											
CONSTRUCT INTERSECTION IMPR											
PROJ MGR: WALLACE	PH: 928-779-7580		H4134S1D								
IV1A	331	\$6,250,000		Dean Mees	602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IV1A

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

89A	CN	609.3		F	3.7						
FREDONIA - STATE LINE											
RR 3" & AR-ACFC											
PROJ MGR: KAMDAR	PH: 712-7945		H8117S1D								
RS1K	111		\$2,220,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RS1K
95	YU	0.0		Y	0						
SAN LUIS STREETS											
INFRASTRUCTURE IMPROVEMENTS											
PROJ MGR: MILES	PH: 712-8336										
NV1L	162		\$5,000,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NV1L
160	NA	375.2	H512001C	H	1.6						
JCT SR 564 - TSEGI, PH I											
CONST DUAL PASSING LNS											
PROJ MGR: WALLACE	PH: 928-779-7580		H5120S1D								
RJ1C	333		\$2,250,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RJ1C
180	CN	216.2		F	6.8						
COLUMBUS AVENUE - SNOW BOWL											
RR 3" & AR-ACFC											
PROJ MGR: SHAH	PH: 712-7794		H8118S1D								
RT1K	111		\$3,730,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RT1K
180	AP	402.0		G	0.5						* PER DISTRICT, THIS PROJECT WILL BE ON HOLD UNTIL 2013 UNTIL FUNDING IS AVAILABLE.
JCT SR 260 / US 180 & RODEO GROUNDS INTERSECTION											
REALIGN INTERSECTION											
PROJ MGR: MA	PH: 712-6660		H717201D								
XT1H			UNDEFINED		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XT1H
191	CH	38.2		S	8.3						
JCT 181 - PEARCE ROAD											
3" AC & AR-ACFC											
PROJ MGR: SHAH	PH: 712-7794		H8124S1D								
SC1K	111		\$4,980,000		Jason Hafner 602 712-8721						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SC1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2013

191	AP	446	H543801C	H	1			01/03/2011 A			TBD	
CHINLE SOUTH												
ROADWAY WIDENING												
							05/07/2008 A			05/25/2010 A	60 Days	
PROJ MGR: WALLACE PH: 928-779-7580												
			H5438S1D					03/11/2013		09/05/2012	11/02/2009 A	12/17/2012
EB1E	341		\$2,375,000	Dean Mees 602 712-8716				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EB1E				
<hr/>												
191	AP	481.0	H813201C	H	9.3						01/17/2014 *	
ROUND ROCK - JCT. US 160												
1/2" AR-ACFC												
							09/13/2011 A			12/14/2011 A	85 Days	
PROJ MGR: SHAPIRO PH: 712-7983												
			H8132S1D					09/20/2011 A		02/27/2012 A		
SK1K			UNDEFINED	Timothy Owens 602 712-8657				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=SK1K				
<hr/>												
202L	MA	44.0		E	1							
LINDSAY ROAD TO GILBERT ROAD												
DESIGN & CONST MULTI-USE PATH												
PROJ MGR: RITZ PH: 712-4691												
ST1H	342		\$500,000	Jason Hafner 602 712-8721				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ST1H				
<hr/>												
260	AP	361.0		G	17.8							
MCNARY - SUNRISE TURNOFF												
RR 3" AC + FR												
PROJ MGR: GALASKA PH: 712-7989												
			H7881S1D									
AD1K	111		\$8,615,000	Dean Mees 602 712-8716				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AD1K				
<hr/>												
303L	MA	105.0	H850401C	E	2						DESIGN PROJECT IS BEING MOVED TO FY13. RFP FOR CONSULTANT DESIGN SELECTION 1ST QUARTER OF FY13.	
THOMAS ROAD TO CAMELBACK ROAD												
CONSTRUCT LANDSCAPE												
PROJ MGR: MCCALLY PH: 712-7646												
			H850401D									
OE1L	323		\$2,400,000	Vincent Abeyta 602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OE1L				
<hr/>												
303L	MA	107.6	H787301C	E	2			10/28/2010 A				
CAMELBACK ROAD TO GLENDALE AVENUE												
CAPACITY ADDITIONS - ENGINEERING												
							12/23/2009 A					
							01/27/2010 A					
PROJ MGR: MILLS PH: 712-8695												
			H787301D							11/19/2010 A		
BA1K	342		\$58,600,000	Vincent Abeyta 602 712-8764				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=BA1K				

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2013

303L	MA	109.0		E	0						TBD
GLENDALE AVE TO PEORIA AVE CONSTRUCT LANDSCAPE PROJ MGR: SALAZAR PH: 712-7357											
OC1L	323		\$3,500,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OC1L
303L	MA	112.0		E	2						
PEORIA AVE - WADDELL RD LANDSCAPE CONSTRUCTION PROJ MGR: SALAZAR PH: 712-7357 H833101D											
WB1L	342		\$2,400,000		Timothy Owens	602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WB1L
303L	MA	114.0		E	4						TBD
WADDELL ROAD TO MOUNTAIN VEIW ROAD LANDSCAPE CONSTRUCTION PROJ MGR: SALAZAR PH: 712-7357 H833201D											
OF1L	342		\$4,500,000		Timothy Owens	602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OF1L
387	PN	0.0		T	2.5						
JCT SR 84 / SR 287 TO SANTA CRUZ RIVER BRIDGE RR 3" AC & FOG COAT PROJ MGR: MORRISON PH: 712-8615 H8109S1D											
QE1K	111		\$2,805,000		Jeff Ross	602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QE1K
587	PN	218.8		E	6.5						
SR 87 - JCT I-10 RR 3" & AR-ACFC PROJ MGR: SHAW PH: 712-8541 H8113S1D											
RO1K	111		\$4,900,000		Jeff Ross	602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RO1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACSD:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: June 2013

79	PN	101.8	T	1		01/25/2013		06/21/2013	Bid Advertisement: May 2013*
CORONADO WASH BRIDGE #20033									
BRIDGE REPLACEMENT									
PROJ MGR: DOWNES PH: 712-7115									
		H8075S1D			10/20/2011 A	05/17/2013		04/06/2012 A	11/13/2012
						01/22/2013		05/17/2013	03/19/2013
NY1K		UNDEFINED	Art Magana 602 712-7563						

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NY1K>

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award	
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:		
Project Manager	Phone#	TRACS#:					A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:			
CPSID:	Funding Codes:	Project Cost:	Project Scheduler:									

BID READY: October 2013

060-D	60	PN	230.0		G	0		07/20/2012			Bid Advertisement: November 2013
OAK FLAT - DEVIL'S CANYON								07/17/2013	09/07/2012	KICK-OFF MEETING WAS HELD ON 2/13/12	
CONSTRUCT PASSING/CLIMBING LANE								02/13/2012 A	04/01/2013	12/14/2012	
PROJ MGR: MA	PH: 712-6660	H5818S1D					04/01/2013	11/16/2012	05/21/2013		
EX1F	333	\$6,250,000	Vincent Abeyta 602 712-8764								

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=EX1F>

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Project Number:	Route:	CO:	MP:	TRACS:	Dist:	Length	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#						A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:		Project Cost:			Project Scheduler:					

BID READY: December 2013

8	PN	163.0	H827001C	T	0	02/05/2013	02/21/2014	Bid Advertisement: January 2014*
SANTA ROSA BRIDGES (STR # 1092&1093)						10/31/2013	64 Days	
SYSTEM PRESERVATION - MINOR BRIDGE REHABILITATION						05/23/2012	10/31/2013	04/30/2013
PROJ MGR: HASAN PH: 712-6908						10/31/2013		
CG1L		UNDEFINED	Art Magana 602 712-7563				https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CG1L	

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2014

8	PN	170.0		T	8.3						
BIANCO ROAD - JCT I-10 RR(5" TL, 3" PL) & AR-ACFC PROJ MGR: KARIM PH: 712-6799 H8171S1D											
T11K	111		\$11,900,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=T11K
10	MA	112.8		E	7.2						
SR 85 - VERRADO (EB) RR(4"TL, 3" PL) & FR PROJ MGR: KARIM PH: 712-6799											
IP1L	111		\$5,251,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=IP1L
10	MA	151.5		E	0						
32ND ST - SR 202L, SANTAN, PHASE 2 CONSTRUCT LOCAL EXPRESS LANES PROJ MGR: HILL PH: 712-6268											
WS1K	342		\$114,000,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WS1K
IM -010-E(208)A	10	PM	281.5	H805201C	T	7.2					*
MARSH STATION TI TO PIMA COUNTY LINE I-10 EB, WB PAVEMENT PRESERVATION PROJ MGR: COLLINS PH: 712-7980 H805201D											
NB1K			UNDEFINED		Lee Makler 602 712-8579		04/26/2010 A			04/27/2010 A	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NB1K
19	PM	58.7	H510501C	T	4						THE DESIGN PROJECT FOR AJO WAY TI HAS BEEN ADVERTISED FOR A CONSULTANT.
AJO WAY TI (JCT SR 86) RECONSTRUCT TI PROJ MGR: RAINE PH: 520-388-4264 H510501D											
QK1C	342		\$86,385,000		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QK1C
IM -040-E(214)T	40	NA	303.1		H	0					
BIG LITHODENDRON-PETRIFIED FOREST NATL PARK RR(5"TL; 3" PL) + FR FW PROJ MGR: MENDOZA PH: 712-8060 H7859S1D											
ZY1J	111		\$16,706,000		Jeff Ross 602 712-7574						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZY1J

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:							
											Project Scheduler:

Fiscal Year 2014

60	MA	148.9		E	0						
SR 101L, AGUA FRIA TO VAN BUREN STREET, PHASE 2 CONSTRUCT ROADWAY IMPROVEMENTS PROJ MGR: ZAID PH:712-8467											
WX1K	342		\$20,500,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WX1K
87	NA	346.0	H717901C	H	0		04/10/2009 A	07/14/2010 A		TBD	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS.
HOMOLOVI RUINS STATE PARK CONSTRUCT ROAD PROJ MGR: MA PH: 712-6660 H717901D 06/08/2009 A											
A6SP	321		\$1,025,000			Lee Makler 602 712-8579				35 Days	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=A6SP
89	YV	319.2	H803901C	P	5.3						PROJECT KICK-OFF MEETING WAS ON MAY 03, 2011. STAKEHOLDER MEETING WAS ON JUNE 14, 2011. PROGRESS MEETINGS: ON THE 4TH THURSDAY OF EACH MONTH.
JCT SR 89A TO RUGER CONSTRUCT ROADWAY WIDENING PROJ MGR: HAKARI PH: 712-7468 H803901D											
TE1J	341		\$15,000,000			Art Magana 602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TE1J
89	CN	476.6	H811601C	F	8.4						
MOENKOPI WASH - HIDDEN SPRINGS 2.5" AC OVERLAY AND 1/2" AR-ACFC PROJ MGR: KAMDAR PH: 712-7945 H8116S1D											
RR1K	111		\$7,278,000			Jeff Ross 602 712-7574					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=RR1K
92	CH	324.3	H716701C	S	0.9					*	
CANYON DE FLORES-GLENN RD/KACHINA SYSTEM ENHANCEMENT - ENGINEERING PROJ MGR: FRIEKH PH: 712-8553 H7167S1D											
LC1J			UNDEFINED			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LC1J
101L	MA	41.0	H848401C	E	10.5						(30%) DESIGN PLANS COMPLETE 10/27/11. RFP FOR FINAL DESIGN CONSULTANT PLANNED FOR 4RD QUARTER OF FY12.
SHEA BLVD TO SR 202L (RED MOUNTAIN) CONSTRUCT GPL PROJ MGR: MCCALLY PH: 712-7646 H848401D											
WY1K	342		\$91,000,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WY1K

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2014

191	CH	61.5	H788301C	S	5						
COCHISE POWER PLANT - JCT I-10											11/23/2012
RR 2" AC + 3" AC + FR											01/03/2012 A
PROJ MGR: SHAPIRO	PH: 712-7983		H7883S1D					06/27/2012			
AI1K	111		\$3,687,000			Timothy Owens 602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=AI1K
202L	MA	0.0		E	0						
17TH AVE TO 51ST AVE, SEGMENT 3											
CONSTRUCT NEW FREEWAY											
PROJ MGR: HILL	PH: 712-6268										
WZ1K	342		\$227,700,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WZ1K
202L	MA	0.0		E	0						* DCR/EIS UNDERWAY
I-10 EAST/SANTAN TI TO 51ST AVE											
DESIGN ROADWAY											
PROJ MGR: HILL	PH: 712-6268										
TY1H			UNDEFINED			Dean Mees 602 712-8716					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TY1H
202L	MA	48.0		E	0						
DOBSON ROAD TO I-10, MARICOPA											
CONSTRUCT FMS											
PROJ MGR: YASMIN	PH: 712-8328										
TX1H	342		\$5,400,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TX1H
303L	MA	0.0		E	0						TBD
I-10/303L TI, PHASE I (I-10 REALIGNMENT)											
CONSTRUCT LANDSCAPE											
PROJ MGR: SALAZAR	PH: 712-7357										
NU1L	342		\$7,000,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NU1L
303L	MA	107.0		E	0						TBD
CAMELBACK ROAD TO GLENDALE AVENUE											
CONSTRUCT LANDSCAPE											
PROJ MGR: SALAZAR	PH: 712-7357										
OB1L	323		\$2,400,000			Vincent Abeyta 602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=OB1L

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012

PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2014

303L MA 118.0 H814501C E 0

US 60 GRAND AVE / SR 303L TI, INTERIM
CONSTRUCT INTERIM TI

PROJ MGR: EBERHART PH:712-7196 H814501D

XE1K 342 \$48,400,000 Vincent Abeyta 602 712-8764

<https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XE1K>

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:	
RTE:	CO MP: TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands)	FY:

FISCAL YEAR: 2014

FN1H		395TH AVE (BELMONT RD)		\$18,200	14
10	MA 96.2	H708301X	CONSTRUCT TI		
			PROJ MGR: DARIUSH PH: 712-8427		
FM1H	I -010-A-901	I-10/DESERT CREEK TI (PRIVATE FUNDS)		\$18,500	14
10	MA 105.0	H683801X	CONSTRUCT TI		
			PROJ MGR:CARCERES PH:712-8736		

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:			Project Cost:		Project Scheduler:					

Fiscal Year 2015

10	MA	0.0			E	0					
SKY HARBOR WEST AIRPORT ACCESS CONSTRUCT ACCESS RAMPS PROJ MGR: GORMAN PH: 712-8736											
WU1K	342		\$37,400,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WU1K
10	MA	151.5			E	0					
32NT ST - SR 202L, SANTAN, PHASE 3 CONSTRUCT LOCAL EXPRESS LANES PROJ MGR: HILL PH: 712-6268											
WT1K	342		\$134,600,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WT1K
10	MA	161.2	H505101C		E	5.1					
SR 202L (SANTAN) TO RIGGS ROAD CONST HOV & GEN PURPOSE LANE PROJ MGR: GORMAN PH: 712-8736											
FX1C	342		\$68,900,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=FX1C
10	PM	247.0	H758301C		T	4.7					
INA RD TO RUTHRAUFF RD RECONSTRUCTION FOR WIDENING PROJ MGR: WILSON PH: 520-388-4263											
QL1J	342		\$10,100,000	H758301D	Lee Makler	602 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QL1J
17	MA	208.9			E	0.1				11/14/2006 A	
PEORIA AVE TO GREENWAY RD DRAINAGE IMPROVEMENTS PROJ MGR: PROSNIER											
PN1F	331		\$16,500,000	H369501D	Dean Mees	602 712-8716					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PN1F
17	MA	209.0			E	0					
ARIZONA CANAL TO SR 101L CONSTRUCT GPL PROJ MGR: PROSNIER											
CT1J	335		\$86,400,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CT1J

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2015

40	AP	340.0	H552601C	H	0.1							CONSULTANT TEAM HAS BEEN SELECTED. HAVE BEGUN TO WORK WITH CONSULTANT TEAM TO DEFINE SCOPE AND NEGOTIATE FEES.
SANDERS PORT OF ENTRY RECONSTRUCT POE												
PROJ MGR: DENBLEYKER PH:689-6305 H552601D												
ZY1D	331		\$17,000,000		Art Magana 602 712-7563							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=ZY1D
60	NA	342.0	H510701C	G	0							
SHOW LOW TO LITTLE MORMON LAKE WIDEN ROADWAY												
PROJ MGR: JEREZ PH: 712-7187 H510701D												
QP1C	341		\$6,000,000		Timothy Owens 602 712-8657							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QP1C
89	CN	452.6	H705601C	F	2.5							
SOUTH OF GRAY MOUNTAIN PASSING LANES												
PROJ MGR: WALLACE PH: 928-779-7580 H7056S1D												
QQ1H			\$2,500,000		Dean Mees 602 712-8716							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=QQ1H
93	MO	101.8	H738801C	K	2.3			05/25/2012			TBD	3/8/2011: STG IV SUBMITTAL SCHEDULED THE END OF JULY 2011. WAITING FOR STG IV SUBMITTAL FROM ROADWAY ENGINEERING GROUP.
ANTELOPE WASH CONSTRUCT 4-LANE DIVIDED HIGHWAY												
PROJ MGR: DOESCHER PH: 712-7551 H738801D 02/10/2010 A 05/12/2009 A 05/01/2012												
LE1G	341		\$26,500,000		Vincent Abeyta 602 712-8764					08/02/2010 A	357 Days	https://www.azdot.gov/ppms/PMReport.asp?piCPSID=LE1G
202L	MA	0.0		E	0							
BASELINE - SALT RIVER, SEGMENT 6 CONSTRUCT NEW FREEWAY												
PROJ MGR: HILL PH: 712-6268												
NX1L	342		\$46,300,000		Dean Mees 602 712-8716							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NX1L
202L	MA	0.0		E	0							DCR/EIS UNDERWAY.
SOUTH MTN SALT RIVER TO BUCKEYE ROAD SEGMENT 8 CONSTRUCT ROADWAY												
PROJ MGR: HILL PH: 712-6268												
UF1H			\$177,100,000		Dean Mees 602 712-8716							https://www.azdot.gov/ppms/PMReport.asp?piCPSID=UF1H

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:			A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:		
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2015

202L	MA	0.0		E	0						EIS/DCR UNDERWAY
SALT RIVER BRIDGE, SEGMENT 7											
CONSTRUCT NEW FREEWAY											
PROJ MGR: HILL PH: 712-6268											
WW1K	342		\$99,400,000		Dean Mees 602 712-8716						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=WW1K
202L	MA	9.0		E	7						KICK-OFF FOR DCR/ED SCOPING PHASE OF PROJECT WAS 9/09/10. IDRC SUBMITTED 10/28/11, WITH FDCR DUE IN JUNE 2012. FINAL DESIGN IN FY 14,CONSTRUCTIONFY2015
SR 101 TO GILBERT ROAD											
CONSTRUCT GENERAL PURPOSE LANES											
PROJ MGR: MCCALLY PH: 712-7646 H8169S1D											
YR1K			\$56,400,000		Timothy Owens 602 712-8657						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=YR1K
202L	MA	43.0		E	0						
VAL VISTA DR. - DOBSON RD											
CONSTRUCT FMS											
PROJ MGR: YASMIN PH: 712-8328											
XC1K	335		\$6,300,000		Vincent Abeyta 602 712-8764						https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XC1K

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROGRAM COST:	
RTE:	CO MP: TRACS:	PROJECT MANAGER:	COMMENTS:	(in thousands)	FY:

FISCAL YEAR: 2015

QT1F	BALBOA DRIVE			\$2,000	15
101L MA 53.5	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE FWY				
	PROJ MGR: MCCALLY PH: 712-7646				

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest,COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2016

10	PN	186.7		T	3.8			01/16/2013	10/20/2010	A	
EARLEY ROAD TO JCT I-8											
ROAD WIDENING											
PROJ MGR: WILSON	PH: 520-388-4263		H798401D				07/02/2012	01/23/2014	04/28/2011	A	
JW1K	341		\$19,400,000		Lee Makler	602 712-8579	07/31/2012	01/30/2013	09/26/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=JW1K
10	PM	248.0		T	1.5						
INA ROAD TI											
RECONSTRUCT TI & MAINLINE											
PROJ MGR: WILSON	PH: 520-388-4263										
PJ1F	342		\$40,000,000		Lee Makler	602 712-8579					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=PJ1F
10	PM	267.1		T	0						THIS PROJECT DOES NOT APPEAR IN THE TENTATIVE PROGRAM
VALENCIA ROAD TI											
CONSTRUCT TRAFFIC INTERCHANGE											
PROJ MGR: RAINE	PH: 520-388-4264										
CR1J	342		\$21,000,000		Timothy Owens	602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CR1J
10	PM	269.4		T	0						THIS PROJECT DOES NOT APPEAR IN THE TENTATIVE PROGRAM
WILMOT ROAD TI											
RECONSTRUCT TRAFFIC INTERCHANGE											
PROJ MGR: RAINE	PH: 520-388-4264										
CS1J	342		\$6,000,000		Timothy Owens	602 712-8657					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CS1J
60	PN	222.0		G	0		11/03/2011		11/22/2011	A	THIS PROJECT IS COMBINED WITH TOWN OF SUPERIOR.
SILVER KING SECTION & SUPERIOR STREETS											
RECONSTRUCT TO 4 LANE RDWY W/CNT TURN LANE											
PROJ MGR: BEVER	PH: 712-8161		H790001D				10/25/2011	04/05/2013	12/21/2011	A	
GS1H	341		\$62,000,000		Timothy Owens	602 712-8657	12/19/2012	01/15/2013	10/11/2012		https://www.azdot.gov/ppms/PMReport.asp?piCPSID=GS1H
89	YV	321.0		P	7						NEGOTIATING THE CONSULTANT CONTRACT FOR DESIGN.
RUGER TO SOUTH OF CHINO VALLEY											
WIDEN THE SR 89 CORRIDOR											
PROJ MGR: JEREZ	PH: 712-7187										
CZ1J	341		\$10,000,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=CZ1J

**ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
* ACTIVE PROJECT STATUS REPORT - DESIGN ***

DATA DATE: 04/27/2012
PUBLISHED DATE: 05/10/2012

Fed Id Number:	Route:	CO:	MP:	TRACS:	Dist:	Length:	A/C PreDesignComp:	A/C Map/Survey:	A/C Env Clr:	A/C Stage I:	Planned Bid Award
Project Name:							A/C Late Start Date:	A/C Geo/Survey:	A/C R/W Clr:	A/C Stage II:	Est. Const Duration
Type of Work:							A/C Kick-Off:	A/C Val Analysis:	A/C U/R Clr:	A/C Stage III:	Comments on forest, COE, BLM, IGA and Tribal Clearances / Approvals, General Comments
Project Manager	Phone#			TRACSD:				A/C Mat Memo:	A/C T/C Plans:	A/C Stage IV:	
CPSID:	Funding Codes:		Project Cost:		Project Scheduler:						

Fiscal Year 2016

93	MO	116.0		K	0						3/08/2012: PROJECT WILL ADVERTISE FOR CONSULTANTS (RFP) IN MARCH 2012.
CARROW TO STEPHENS											
CONSTRUCT 4-LANE DIVIDED HIGHWAY											
PROJ MGR: DOESCHER	PH: 712-7551		H8232S1D								
TC1J	341		\$22,000,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=TC1J
95	YU	34.0	H459901C	Y	0						PROJECT WAS AT PRB AGENDA ON 11/01/2011. FUNDING APPROVED BY PPAC ON NOVEMBER 30, 2011.
FORTUNA WASH BRIDGE											
CONSTRUCT NEW BRIDGE AND WIDEN ROADWAY											
PROJ MGR: HAKARI	PH: 712-7468		H459901D								
NW1L	125		\$13,500,000		Art Magana	602 712-7563					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=NW1L
260	YV	218.5		P	7						12/2/2011: DESIGN AND CONSTRUCTION FUNDS IN SAME YEAR (FY 16). WILL NEED TO MOVE DESIGN INTO FY 14 OR CONSTRUCTION TO FY 18.
THOUSAND TRAILS TO I-17											
DESIGN/CONSTRUCT ROADWAY WIDENING											
PROJ MGR: DOESCHER	PH: 712-7551		H804601D								
XD1K	341		\$7,000,000		Vincent Abeyta	602 712-8764					https://www.azdot.gov/ppms/PMReport.asp?piCPSID=XD1K

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
XT1L	8	YU	0.0			YUMA PORT OF ENTRY	DESIGN NEW PORT OF ENTRY FACILITY	DESIGN FY 12	2012
IQ1L	8	YU	66.0			DATELAND - AZTEC	RR(3" TL, AR-ACFC PL) & AR-ACFC	TBD FY 13	2013
CG1L	8	PN	163.0	H827001C		SANTA ROSA BRIDGES (STR # 1092&1093)	SYSTEM PRESERVATION - MINOR BRIDGE REHABILITATI	DEC 13	2014
TI1K	8	PN	170.0	H8171S1D		BIANCO ROAD - JCT I-10	RR(5" TL, 3" PL) & AR-ACFC	TBD FY 14	2014
KI1K	8B	YU	0.0	H7999S1D		STATE LINE - FIRST STREET	PAVEMENT REHABILITATION (R & R 3" AC)	DELETED FY 12	2012
WU1K	10	MA	0.0			SKY HARBOR WEST AIRPORT ACCESS	CONSTRUCT ACCESS RAMPS	TBD FY 15	2015
HC1J	10	LA	1.0	H800801D		EHRENBERG EXIT 1	ROUNDAABOUT	MAR 13	2013
NN1F	10	LA	3	H616101C		EHRENBERG PORT OF ENTRY	DESIGN PORT OF ENTRY FACILITY	DESIGN FY 12	2012
XP1L	10	LA	17.5			WEST QUARTZSITE TI	DESIGN	DESIGN FY 12	2012
YG1K	10	LA	52.0	H821201C	010-A(208)A	BOUSE WASH REST AREA	SYSTEM PRESERVATION - RESTORATION/REHAB/RESU	TBD FY 13	2013
SW1K	10	LA	63.0	H815901C		GAS LINE RD - COUNTY LINE	RR (1/2" TL, 4" PL) & FR	TBD FY 13	2013
FN1H	10	MA	96.2	H708301X		395TH AVE (BELMONT RD)	CONSTRUCT TI	IGA FY 14	2014
FM1H	10	MA	105.0	H683801X	I -010-A-901	I-10/DESERT CREEK TI (PRIVATE FUNDS)	CONSTRUCT TI	IGA FY 14	2014
KL1K	10	MA	109.7	H800101C	010-A(215)A	WINTERSBURG RD & SUN VALLEY PARKWAY W OF BUCKEY	PAVEMENT PRESERVATION	MAY 12	2012
IP1L	10	MA	112.8		010-A(216)A	SR 85 - VERRADO (EB)	RR(4"TL, 3" PL) & FR	TBD FY 14	2014
CM1J	10	MA	122.0	H770901C		PERRYVILLE ROAD TI	CONSTRUCT TI	TBD FY 13	2013
UU1L	10	MA	129.5			I-10: DYSART ROAD TO SR 101L (AUGA FRIA FWY)	LANDSCAPE CONSTRUCTION	TBD FY 13	2013
WR1K	10	MA	151.5			32ND ST - SR202L, SANTAN PHASE 1	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 13	2013
WS1K	10	MA	151.5			32ND ST - SR 202L, SANTAN, PHASE 2	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 14	2014
WT1K	10	MA	151.5			32NT ST - SR 202L, SANTAN, PHASE 3	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 15	2015
FX1C	10	MA	161.2	H505101C		SR 202L (SANTAN) TO RIGGS ROAD	CONST HOV & GEN PURPOSE LANE	TBD FY 15	2015
JW1K	10	PN	186.7	H798401D		EARLEY ROAD TO JCT I-8	ROAD WIDENING	TBD FY 16	2016
VS1K	10	PN	199.3	H816801C	010-C(203)A	I-8 TO SR 87	ROADWAY WIDENING (AESTHETIC ENHANCEMENTS)	TBD FY 12	2012
SX1J	10	PN	208.8	H769601C		SR 87 TI TO TOWN OF PICACHO	CAPACITY ADDITIONS - ENGINEERING	TBD FY 13	2013
CO1J	10	PM	236.4			MARANA ROAD TO CORTARO ROAD	RECONSTRUCT & WIDEN FRONTAGE ROADS (DESIGN)	TBD FY 15	2015
QL1J	10	PM	247.0	H758301C		INA RD TO RUTHRAUFF RD	RECONSTRUCTION FOR WIDENING	TBD FY 15	2015
PJ1F	10	PM	248.0		010-D	INA ROAD TI	RECONSTRUCT TI & MAINLINE	TBD FY 16	2016

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
AY1K	10	PM	260.3			JCT I-19 TO SR90	DCR AND EA	DESIGN FY 12	2012
CP1J	10	PM	262.5			KINO TI	DESIGN TRAFFIC INTERCHANGE	DESIGN FY 15	2015
CQ1J	10	PM	264.0			COUNTRY CLUB ROAD TI	CONSTRUCT NEW TRAFFIC INTERCHANGE	DESIGN FY 13	2013
CR1J	10	PM	267.1			VALENCIA ROAD TI	CONSTRUCT TRAFFIC INTERCHANGE	TBD FY 16	2016
NE1K	10	PM	267.5	H806501C	010-E(209)A	VALENCIA TI - RITA RD.	PAVEMENT PRESERVATION	MAY 10	2012
CS1J	10	PM	269.4			WILMOT ROAD TI	RECONSTRUCT TRAFFIC INTERCHANGE	TBD FY 16	2016
NB1K	10	PM	281.5	H805201C	IM -010-E(208)A	MARSH STATION TI TO PIMA COUNTY LINE I-10 EB, WB	PAVEMENT PRESERVATION	MAY 10	2014
HY1G	10	PM	288.0	H747301C	IM -010-E(202)	CIENEGA CREEK-MARSH STATION PHASE III	REMOVE RAIL & BRIDGE, CONSTRUCT MAINLINE	MAY 12	2012
HX1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PHASE II	NEW RAILROAD TRACKS	TBD FY 12	2012
SQ1K	10	CH	322.0	H8151S1D		JOHNSON RD - WEST WILLCOX TI (WB)	RR (5" TL, 3" PL) & AR-ACFC	TBD FY 13	2013
RC1L	10	CH	333.0		010-F(218)A	US 191 TO EAST WILLCOX	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
YF1J	10	CH	384.0	H779501C	010-F(205)A	SAN SIMON - STATELINE	PAVEMENT PRESERVATION	MAY 12	2012
NN1L	15	MO	9.0	H834001D		I-15, VIRGIN RIVER BRIDGES	SYSTEM PRESERVATION - ENGINEERING	DESIGN FY 12	2012
XQ1F	15	MO	9.0	H6387S1D		FARM ROAD TI	CONSTRUCT NEW UNDERPASS	TBD FY 13	2013
IC1L	15	MO	13.0	H8325B1D	IM -015-A(203)A	VIRGIN RIVER BRIDGE NO.3 #1615	DESIGN	DESIGN FY 12	2012
HF1L	15	MO	22.0	H830901D	015-A(202)A	VIRGIN RIVER RIDGE NO.7 #1236	DESIGN	DESIGN FY 12	2012
PN1F	17	MA	208.9	H369501D	017-A	PEORIA AVE TO GREENWAY RD	DRAINAGE IMPROVEMENTS	TBD FY 15	2015
TS1H	17	MA	209.0	H822501C	CM -017-A(224)A	ARIZONA CANAL - 101L	CONSTRUCT FMS	APR 12	2012
CT1J	17	MA	209.0			ARIZONA CANAL TO SR 101L	CONSTRUCT GPL	TBD FY 15	2015
TR1H	17	MA	215.0	H84401C	017-A(230)A	I-17, SR 101L SR 74	CONSTRUCT FMS	DESIGN FY 13	2013
CU1J	17	YV	232.0			ROCK SPRINGS TO CORDES JUNCTION	WIDEN ROADWAY	TBD FY 14	2014
AM1L	17	YV	243.0	H799101C		AGUA FRIA RIVER BRIDGES NB, SB	SCOUR RETROFIT	MAY 12	2012
RW1K	17	YV	244.0	H8121S1D		BLACK CANYON HILL (NB)	RR (5" TL, 3" PL) & AR-ACFC	TBD FY 13	2013
YA1K	17	YV	251.3	H821001C	STP -017-A(223)A	SUNSET POINT RA	CONSTRUCTION OF WATER AND WASTE WATER SYSTE	APR 12	2012
SO1K	17	YV	269.2	H8135S1D	IM -017-B(218)A	DUGAS TI - CHERRY ROAD	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
UD1J	17	YV	279.6	H7711S1D		SR169 - ROCKY PARK	SYSTEM PRESERVATION - ENGINEERING	JUL 12	2013
QZ1H	17	YV	280.0	H702701C	017-B(211)A	COPPER CANYON, PHASE 1	CONSTRUCT CLIMBING LANES	JUN 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
ZW1J	17	YV	299.0	H7856S1D	IM -017-B(209)A	SEDONA TI - STONEMAN LAKE TI (NB)	RR(5"TL; 3" PL) + FR FW	NOV 12	2013
MT1L	19	SC	0.3		019-A(216)A	INTERNATIONAL BORDER - JCT B-19	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
NF1K	19	PM	29.0	H805101C		ARIVACA RD - PIMA MINE RD	PAVEMENT PRESERVATION	MAY 10	2012
XF1H	19	PM	47.0	H722201C	STP -019-A-(AUP)	SAHUARITA TI	CONSTRUCT NEW TI	TBD FY 12	2012
QK1C	19	PM	58.7	H510501C		AJO WAY TI (JCT SR 86)	RECONSTRUCT TI	TBD FY 14	2014
MS1L	19B	SC	0.1		B19-A(201)A	INTERNATIONAL BORDER - MARIPOSA/SR189	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
XS1L	40	MO	3.6			TOPOCK PORT OF ENTRY	DESIGN NEW PORT OF ENTRY FACILITY	DESIGN FY 12	2012
FQ1J	40	MO	21.0	H727101C	BRIM-040-A(215)	FLAT TOP WASH BRIDGE EB #363	BRIDGE REHABILITATION	APR 12	2012
SM1L	40	MO	43.0	H833901C	IM -040-B(210)A	US 93 TO SELIGMAN	SIGN REHABILITATION	MAY 12	2012
BC1L	40	MO	53.5	H824201D		E KINGMAN TI #1357/1358 & SFRR #1359/1360	BRIDGE DECK REPAIR	DEC 12	2013
SM1K	40	MO	57.0	H8134S1D	IM -040-B(213)A	RATTLESNAKE WASH - JCT US 93	RR(5" TL, 3" PL) & AR-ACFC	DESIGN FY 13	2013
IG1K	40	YV	132.1	H785701C		WEIGH STATION TO ASH FORK	PAVEMENT PRESERVATION	TBD FY 13	2013
RP1K	40	YV	146.2	H8114S1D		EAST ASHFORK TI - COUNTY LINE	RR 3" & 2" AC & AR-ACFC	TBD FY 13	2013
NQ1L	40	CN	148.0			EAST ASHFORK TI TO WEST WILLIAMS TI	PAVEMENT PRESERVATION	NOV 12	2013
RQ1K	40	CN	158.6	H8115S1D		PINE SPRINGS - WEST WILLIAMS TI	RR 3" & 2" AC & AR-ACFC	TBD FY 13	2013
TA1H	40	CN	198.0	H7018S1D		BUTLER AVE TI	SYSTEM ENHANCEMENT-ENGINEERING	TBD FY 12	2012
SD1K	40	CN	204.0	H8125S1D		WALNUT CANYON - TWIN ARROWS	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
SJ1K	40	NA	290.2	H8131S1D	040-D(219)A	HOLBROOK - SUN VALLEY	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
ZY1J	40	NA	303.1	H7859S1D	IM -040-E(214)T	BIG LITHODENDRON-PETRIFIED FOREST NATL PARK	RR(5"TL; 3" PL) + FR FW	TBD FY 14	2014
ZY1D	40	AP	340.0	H552601C	040-E(001)	SANDERS PORT OF ENTRY	RECONSTRUCT POE	TBD FY 15	2015
QQ1K	40	AP	358.5	H8141S1D		LUPTON TI	DCR AND ENVIRONMENTAL STUDIES	TBD FY 14	2014
OI1L	40S	NA	0.0	H841401C	STP -S40-A(200)	ADOT LANE TO WINSLOW SPUR RR OVERPASS	PAVEMENT PRESERVATION (AC + DBL CHIP SEAL)	MAY 12	2012
CV1J	51	MA	5.7	H823901C	CM -051-A(202)A	GLENDALE TO LOOP 101	CONSTRUCT FMS	MAY 12	2012
CW1J	60	LA	70.0	H739001C		ALAMO LAKE STATE PARK	CONSTRUCT NEW BOAT LAUNCH RAMP AND PARKING	MAY 12	2012
WX1K	60	MA	148.9			SR 101L, AGUA FRIA TO VAN BUREN STREET, PHASE 2	CONSTRUCT ROADWAY IMPROVEMENTS	TBD FY 14	2014
GP1H	60	MA	152.0	H732801C	060-B(204)	71ST AVENUE TO MCDOWELL	ROADWAY IMPROVEMENTS	MAY 12	2012
TT1H	60	MA	183.0			LINDSAY RD HALF INTERCHANGE	CONSTRUCT TI	DESIGN FY 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
NM1L	60	MA	193.0		NH -060-C(207)A	MERIDIAN ROAD. HALF INTERCHANGE	DESIGN NEW FACILITIES	DESIGN FY 13	2013
CX1J	60	MA	194.0			MERIDIAN ROAD, HALF INTERCHANGE	CONSTRUCT TI	TBD FY 13	2013
PRSP	60	PN	220.0	H684501C	060-D-508	BOYCE THOMPSON STATE PARK	CONSTRUCT ROAD	MAY 12	2012
GS1H	60	PN	222.0	H790001D		SILVER KING SECTION & SUPERIOR STREETS	RECONSTRUCT TO 4 LANE RDWY W/CNT TURN LANE	TBD FY 16	2016
EX1F	60	PN	230.0	H5818S1D	060-D	OAK FLAT - DEVIL'S CANYON	CONSTRCT PASSING/CLIMBING LANE	OCT 13	2014
OA1L	60	GI	251.8	H837001C	STP -060-D(209)A	MCMILLAN WASH TO AIRPLANE FLAT	PAVEMENT PRESERVATION (MICRO-SURFACING)	APR 12	2012
QP1C	60	NA	342.0	H510701C		SHOW LOW TO LITTLE MORMON LAKE	WIDEN ROADWAY	TBD FY 15	2015
MY1J	66	MO	57.1	H766101C	STP -066-A(201)A	AIRWAY AVENUE TO MOHAVE AIRPORT DRIVE	PAVEMENT PRESERVATION	MAR 12	2012
VR1J	68	MO	8.1	H774401C	068-A(200)A	MILE POST 8.15 TO JUNCTION US 93	DRAINAGE IMPROVEMENTS	MAY 12	2012
RX1K	69	YV	271.6	H812201C		BIG BUG 4 TO POLAND JCT	RR 3" TL, RR AR-ACFC FULL WIDTH	TBD FY 13	2013
XG1G	70	GI	253.4	H788401D		RAILROAD OVERPASS TO JCT SR 77	CONSTRUCT NEW ROADWAY & RAILROAD STRUCTURE	TBD FY 13	2013
AG1K	70	GH	275.0	H788201C		POINT OF PINES	R&R 3" + AR-ACFC	TBD FY 13	2013
OM1L	70	GH	279.5	H840501C	STP -070-A(212)A	HACKBERRY DRAW TO COTTON WOOD CANYON	PAVEMENT PRESERVATION (DBL CHIP SEAL)	APR 12	2012
QS1C	70	GH	340.0	H5109S1D		SAFFORD TO SOLOMON	PA (WIDEN TO 4 LN, LT TURN LNS	TBD FY 11	2011
OV1L	72	LA	33.0	H843601C	STP -072-A(202)A	BOUSE TO FEWELL RANCH ROAD	PAVEMENT REHABILITATION (AC MILL AND REPLACE)	MAR 12	2012
FF1G	73	NA	342.0	H6578S1D		WHITERIVER TO COAL MINE CANYON	2" AC & ARFC	TBD FY 13	2013
WC1L	74	MA	22.4	H849501D	STP -074-A(204)A	PICACHO WASH - JCT I-17	DESIGN	DESIGN FY 12	2012
AY1G	77	PM	82.0	H6694S1D	077-A	TANGERINE ROAD - PINAL COUNTY LINE	WIDENING TO 6 LANES	TBD FY 13	2013
CY1J	77	PN	100.0	H739101C		ORACLE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
JG1K	77	PN	123.5	H796901C		ARAVAIPA CREEK BRIDGE #20031	BRIDGE REHABILITATION	JAN 13	2013
MP1J	77	NA	352.0	H766801C	NH -077-B(207)A	SHOW LOW-HOLBROOK HIGHWAY	R & R 3" AC & FR	APR 12	2012
NL1J	77	NA	357.0	H766701C	NH -077-B(206)A	TAYLOR CITY LIMITS - SNOWFLAKE	R&R 3" AC & FR	APR 12	2012
ZS1H	77	NA	366.5	H728601C		FIVE MILE DRAW BRIDGE #278	DECK REHABILITATION	JAN 13	2015
VV1J	78	GE	167.8	H759301C	STP -078-A(202)A	MULE CREEK (ROCKFALL REMEDIATION)	ROCKFALL REMEDIATION	MAR 12	2012
NY1K	79	PN	101.8	H8075S1D		CORONADO WASH BRIDGE #20033	BRIDGE REPLACEMENT	JUN 13	2013
BE1L	79	PN	134.0	H789101C	079-A(206)A	GILA RIVER BRIDGE (STR #501)	SCOUR RETROFIT	MAY 12	2012
XM1L	79	PN	134.3		079-A(208)S	SR 79 AT DIVERSION DAM ROAD IN FLORENCE	DESIGN TRAFFIC SIGNAL SYSTEM	DESIGN FY 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
WS1H	80	CH	316.0	H718101C		TOMBSTONE COURTHOUSE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
SS1K	80	CH	332.1	H8155S1D	080-A(209)A	JCT SR 90 - MULE PASS TUNNEL	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
WP1J	80	CH	364.0	H624302C		DOUGLAS STRATEGIC MOTOR CARRIER STATION	CAPACITY ADDITIONS - RECONSTRUCTION	IGA FY 12	2012
AR1E	82	SC	20.0	H718201C		PATAGONIA LAKE (SONOITA CREEK)	CONSTRUCT ROAD	TBD FY 12	2012
NG1K	83	PM	46.5	H806701C	STP -083-A(203)A	I-10 - COUNTY LINE	PAVEMENT PRESERVATION	MAY 10	2012
MY1K	85	PM	42.5	H804901C	STP -085-A(202)A	AJO - NATIONAL MONUMENT	SYSTEM PRESERVATION - ENGINEERING	MAY 10	2012
ZN1J	85	MA	153.2	H800601C		WARNER STREET BRIDGE	CONSTRUCT NEW BRIDGE	TBD FY 13	2013
MZ1K	86	PM	80.0	H804801C	STP -086-A(207)A	MP 80 - 105.3	SYSTEM PRESERVATION - ENGINEERING	MAY 10	2012
GF1J	86	PM	92.3	H715001D		INDIAN ROUTE 15 INTERSECTION	INTERSECTION IMPROVEMENTS (DESIGN)	DESIGN FY 12	2012
KD1J	86	PM	92.9	H7343S1D		INDIAN RESERVATION ROUTE 15 INTERSECTION	CONSTRUCT INTERSECTION IMPROVEMENTS	TBD FY 13	2013
KI1L	86	PM	115.8	H834801D		TOWN OF SELLS TO FRESNAL	SYSTEM PRESERVATION - ENGINEERING	DESIGN FY 12	2012
UN1L	86	PM	125.0		086-A(216)A	SAN ISIDRO SECTION	DRAINAGE IMPROVEMENTS AND SHOULDER WIDENING	TBD FY 12	2012
GY1H	86	PM	132.8	H801001C		KITT PK ROAD SEGMENT	ROADWAY WIDENING	MAY 12	2012
AZ1G	86	PM	160.0	H680601C	STP -086-A(210)A	VALENCIA ROAD - KINNEY ROAD	CONSTRUCT ROADWAY WIDENING TO 4 LANES	TBD FY 13	2013
AU1K	87	PN	134.0	H789601C	087-A(202)A	HUNT HIGHWAY TO SR 287	SAFETY IMPROVEMENTS	TBD FY 12	2012
NZ1L	87	MA	159.6	H841901C	STP -087-A(205)A	HUNT HIGHWAY TO RIGGS ROAD	PAVEMENT REHABILITATION (MILL AND REPLACE)	APR 12	2012
RM1K	87	MA	177.0	H811101C	STP -087-B(216)A	JCT 202L - GILBERT RD	RR AR-ACFC	APR 12	2012
GY1L	87	MA	218.1	H827201C	NH -087-B(213)A	MT. ORD TO SLATE CREEK	PAVEMENT PRESERVATION & DRAINAGE	MAY 12	2012
SB1K	87	GI	236.2	H8123S1D		JCT 188 - RYE	RR 3" TL, & AR-ACFC FULL WIDTH	TBD FY 13	2013
TQ1H	87	GI	263.0	H718301C		TONTO NATURAL BRIDGE STATE PARK	CONSTRUCT NEW ROAD	TBD FY 13	2013
A6SP	87	NA	346.0	H717901C		HOMOLOVI RUINS STATE PARK	CONSTRUCT ROAD	TBD FY 14	2014
IY1L	87	NA	368.0	H831701C	STP -087-D(202)A	DRAW TO TES TOH WASH	PAVEMENT PRESERVATION (ACFC)	APR 12	2012
RN1K	88	MA	204.0	H8112S1D		APACHE JCT - TORTILLA FLATS	MILL 2" & 3" AC & CHIP SEAL	TBD FY 13	2013
WH1L	89	YV	272	H8498H1D	089-A(208)A	YARNELL HILL	DESIGN	DESIGN FY 12	2012
EE1E	89	YV	288	H543501C	089-A(207)A	SR-89 @ KIRKLAND JCT / WAGNER RD	CST RT & LT TURN LNS, SHOULDER	DESIGN FY 12	2012
VB1J	89	YV	289.0	H773201C		SR 89 EXTENSION OF DRAINAGE FACILITIES	SYSTEM ENHANCEMENT - ENGINEERING	DESIGN FY 12	2012
MG1J	89	YV	308.0	H755301C	STP -089-A(201)A	WHITE SPAR RD	ROADWAY WIDENING AND ENHANCEMENT	TBD FY 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
TE1J	89	YV	319.2	H803901C		JCT SR 89A TO RUGER	CONSTRUCT ROADWAY WIDENING	TBD FY 14	2014
CZ1J	89	YV	321.0			RUGER TO SOUTH OF CHINO VALLEY	WIDEN THE SR 89 CORRIDOR	TBD FY 16	2016
TD1K	89	YV	324.0	H810101C	TEA -089-B(205)A	CHINO VALLEY	CONSTRUCT SIDEWALKS AND LANDSCAPING	TBD FY 12	2012
MA1K	89	YV	353.0	H801501C	089-B(207)A	LITTLE HELL'S CANYON DAM	DRAINAGE IMPROVEMENTS	MAY 12	2012
QQ1H	89	CN	452.6	H705601C		SOUTH OF GRAY MOUNTAIN	PASSING LANES	TBD FY 15	2015
DA1J	89	CN	464.5			CAMERON SECTION	CONSTRUCT 4-LANE URBAN, SR 64 INTERSECTION & BR	TBD FY 13	2013
RR1K	89	CN	476.6	H811601C	089-D(203)A	MOENKOPI WASH - HIDDEN SPRINGS	2.5" AC OVERLAY AND 1/2" AR-ACFC	TBD FY 14	2014
AH1K	89	CN	510.0	H7866S1D	089-D(202)A	GRAY SPOT WASH - NORTH RED HILL	3" AC + FR	TBD FY 13	2013
NSSP	89A	YV	365.0			RED ROCK STATE PARK	DESIGN	DESIGN FY 13	2013
SE1K	89A	CN	386.6	H8126S1D	A89-B(210)A	PUMPHOUSE WASH - OVERLOOK	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
IV1A	89A	CN	399.0	H413401C	366-	AIRPORT ROAD TI (JW POWELL BLVD)	CONSTRUCT INTERSECTION IMPR	TBD FY 13	2013
RS1K	89A	CN	609.3	H8117S1D		FREDONIA - STATE LINE	RR 3" & AR-ACFC	TBD FY 13	2013
VY1L	90	CH	321.0	H849701C	090-A(205)A	SR 92 - GIULIO CESARE AVENUE	DESIGN SAFETY IMPROVEMENTS	TBD FY 12	2012
DJ1G	90	CH	323.5	H655501C		CENTRAL AVE TO MOSON RD, E OF SIERRA VISTA	WIDEN TO 5 LANES	NOV 12	2013
DJ1F	90	CH	328.6	H600501C		SAN PEDRO BR (STRUCTURE NO 2944)	BRIDGE REPLACEMENT	MAY 12	2012
LC1J	92	CH	324.3	H716701C		CANYON DE FLORES-GLENN RD/KACHINA	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 14	2014
LE1G	93	MO	101.8	H738801C		ANTELOPE WASH	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 15	2015
TC1J	93	MO	116.0	H8232S1D		CARROW TO STEPHENS	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 16	2016
KK1L	93	MO	139.0	H835401D	HPP -093-B(209)	US 93, SB BURRO CREEK BRIDGE	SYSTEM PRESERVATION - ENGINEERING	TBD FY 12	2012
NV1L	95	YU	0.0			SAN LUIS STREETS	INFRASTRUCTURE IMPROVEMENTS	TBD FY 13	2013
KM1K	95	YU	0.0	H800301C		INTERNATIONAL BORDER - JUAN SANCHEZ BLVD	REMOVE 3" , REPLACE 2.5" & ACFC	SEP 12	2013
NW1L	95	YU	34.0	H459901C	095-B(201)	FORTUNA WASH BRIDGE	CONSTRUCT NEW BRIDGE AND WIDEN ROADWAY	TBD FY 16	2016
KP1L	95	LA	110.6	H836501C	NH -095-C(212)A	QUARTZSITE TO PLOMOSA ROAD	PAVEMENT PRESERVATION (DBL CHIP SEAL)	MAY 12	2012
XL1L	95	LA	149.2	H8492H1D	095-C(216)A	SR 95 AT CIENEGA SPRINGS RD	DESIGN	DESIGN FY 12	2012
XQ1L	95	MO	182.0			LAKE HAVASU STATE PARK (CONTACT POINT) PH II	DESIGN PARKING	DESIGN FY 15	2015
XH1L	95	MO	182.0	H851201D		LAKE HAVASU STATE PARK (CONTACT POINT) PH I	DESIGN STATE PARK ACCESS ROAD	DESIGN FY 12	2012
WE1K	95	MO	184.0	H819301C		LAKE HAVASU STATE PARK	DESIGN PARKING LOT & BOAT LAUNCH RAMPS	DESIGN FY 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
QN1F	95	MO	190.0	H451101C	095-C	LAKE HAVASU TO I-40	DESIGN CLIMBING LANE	TBD FY 12	2012
YE1K	95	MO	244.3	H783101C	095-D(201)A	THUNDERSTRUCK DR - 7TH ST.	PEDESTRIAN SAFETY IMPROVEMENT	MAY 12	2012
KJ1L	95	MO	246.0	H836201C	095-D(205)A	SR 95 / SILVER CREEK RD IN BULLHEAD	SAFETY IMPROVEMENT	MAY 12	2012
KN1K	95S	LA	143.8	H799801C		SR 95 SPUR, STATE LINE-RIVER SIDE DRIVE	REMOVE 3", REPLACE 2.5" & ACFC	OCT 12	2013
QM1H	98	NA	360.8	H699901C	098-A(200)A	POTATO WASH	DRAINAGE IMPROVEMENT	MAY 12	2012
DD1J	101L	MA	23.5			I-17 TO TATUM BLVD	CONSTRUCT HOV LANE	DESIGN FY 13	2013
WY1K	101L	MA	41.0	H848401C		SHEA BLVD TO SR 202L (RED MOUNTAIN)	CONSTRUCT GPL	TBD FY 14	2014
S9SP	101L	MA	48.0	H387501C	101-B	PIMA ROAD EXTENSION	CONSTRUCT ROADWAY	IGA FY 12	2012
QT1F	101L	MA	53.5			BALBOA DRIVE	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE	IGA FY 15	2015
RU1K	160	NA	358.1	H811901C		COUNTY LINE - BLACK MESA	RR 3" & AR-ACFC	NOV 12	2013
RJ1C	160	NA	375.2	H512001C		JCT SR 564 - TSEGI, PH I	CONST DUAL PASSING LNS	TBD FY 13	2013
UA1J	160	AP	455.0	H771301C	STP -160-B(203)	ANIDO WASH	BOX CULVERT EXTENSION/DRAINAGE IMPROVEMENTS	MAY 12	2012
KM1L	169	YV	9.1	H836101C	STP -169-A(202)A	CHERRY ROAD TO I-17	PAVEMENT PRESERVATION (DBL CHIP SEAL)	MAY 12	2012
GB1K	179	YV	302.0	H791401X	SB -AZ-08(001)A	RED ROCK SCENIC BYWAY: CMP IMPLEMENTATION-YR. 3	CMP YR 3 IMPLEMENTATION	IGA FY 12	2012
RT1K	180	CN	216.2	H8118S1D		COLUMBUS AVENUE - SNOW BOWL	RR 3" & AR-ACFC	TBD FY 13	2013
MQ1J	180	AP	338.0	H752001C	180-B(204)A	BEAVER DAM - RANCH (EB & WB)	3" CIPR & FR	TBD FY 12	2012
XT1H	180	AP	402.0	H717201D		JCT SR 260 / US 180 & RODEO GROUNDS INTERSECTION	REALIGN INTERSECTION	TBD FY 13	2013
UK1J	180	AP	415.9	H773101C	STP -180-C(200)A	US 180 @ MP 415.9	DRAINAGE IMPROVEMENTS	MAY 12	2012
ST1K	186	CH	328.2	H8157S1D	189-A(200)A	WILLCOX TO KANSAS SETTLEMENT	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
SC1K	191	CH	38.2	H8124S1D		JCT 181 - PEARCE ROAD	3" AC & AR-ACFC	TBD FY 13	2013
AI1K	191	CH	61.5	H788301C	191-A(203)A	COCHISE POWER PLANT - JCT I-10	RR 2" AC + 3" AC + FR	TBD FY 14	2014
MG1E	191	GH	100.7			SR 266 TO ARTESIA	DESIGN (PARALLEL ROADWAY)	DESIGN FY 14	2014
YW1K	191	GE	154.6	H823101C	191-C(212)A	COLD CREEK CANYON BRIDGE TO OLD SAFFORD RD (SB)	BRIDGE REPLACEMENT AND PAVEMENT PRESERVATIO	MAY 12	2012
LV1C	191	AP	367.0	H436001C		NAHATA' DZIIL ROAD - SANDERS TI	RECONSTRUCT 3 BRIDGES AND RDWY	TBD FY 12	2012
EB1E	191	AP	446	H543801C		CHINLE SOUTH	ROADWAY WIDENING	TBD FY 13	2013
SK1K	191	AP	481.0	H813201C		ROUND ROCK - JCT. US 160	1/2" AR-ACFC	TBD FY 13	2013
GG1L	191B	CH	0.0	HX23801C	191-N(202)A	INTERNATIONAL BORDER TO 14TH STREET IN DOUGLAS	INSTALL METERING SIGNAL SYSTEM AND MICROSEAL	MAY 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
NX1L	202L	MA	0.0			BASELINE - SALT RIVER, SEGMENT 6	CONSTRUCT NEW FREEWAY	TBD FY 15	2015
TY1H	202L	MA	0.0			I-10 EAST/SANTAN TI TO 51ST AVE	DESIGN ROADWAY	TBD FY 14	2014
UF1H	202L	MA	0.0			SOUTH MTN SALT RIVER TO BUCKEYE ROAD SEGMENT 8	CONSTRUCT ROADWAY	TBD FY 15	2015
UG1H	202L	MA	0.0			RURAL RD TO SR 101L	DESIGN GPL	DESIGN FY 11	2011
WZ1K	202L	MA	0.0			17TH AVE TO 51ST AVE, SEGMENT 3	CONSTRUCT NEW FREEWAY	TBD FY 14	2014
WW1K	202L	MA	0.0			SALT RIVER BRIDGE, SEGMENT 7	CONSTRUCT NEW FREEWAY	TBD FY 15	2015
YR1K	202L	MA	9.0	H8169S1D		SR 101 TO GILBERT ROAD	CONSTRUCT GENERAL PURPOSE LANES	TBD FY 15	2015
IY1K	202L	MA	16.6	HX23301C		GILBERT RD. (RED MTN) - LINDSAY RD. (SAN TAN)	SYSTEM ENHANCEMENT - OTHER ENHANCEMENTS	MAY 12	2012
XC1K	202L	MA	43.0			VAL VISTA DR. - DOBSON RD	CONSTRUCT FMS	TBD FY 15	2015
ST1H	202L	MA	44.0			LINDSAY ROAD TO GILBERT ROAD	DESIGN & CONST MULTI-USE PATH	TBD FY 13	2013
TX1H	202L	MA	48.0			DOBSON ROAD TO I-10, MARICOPA	CONSTRUCT FMS	TBD FY 14	2014
XD1K	260	YV	218.5	H804601D		THOUSAND TRAILS TO I-17	DESIGN/CONSTRUCT ROADWAY WIDENING	TBD FY 16	2016
LY1C	260	GI	258.0			LION SPRINGS SECTION	DESIGN (ROADWAY WIDENING)	DESIGN FY 16	2016
US1K	260	GI	267.7	H789401C	260-B(207)A	WILDLIKE CROSSING BRIDGE & COLCORD ROAD	REPAIR APPROACH SLAB & ADD TURN LANES	MAY 12	2012
PA1K	260	NA	310.0	H801201C	260-B(209)A	PIERCE WASH BRIDGE (STR # 1373)	SCOUR RETROFIT	DEC 12	2013
SH1K	260	NA	321.4	H8129S1D	260-B(216)A	COTTONWOOD WASH - SHOW LOW	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
AD1K	260	AP	361.0	H7881S1D		MCNARY - SUNRISE TURNOFF	RR 3" AC + FR	TBD FY 13	2013
UX1L	260	AP	394.8	H848101C	260-C(208)A	WATER CANYON CREEK	CONSTRUCT CBC EXTENSION	MAY 12	2012
SK1J	264	NA	374.2	H770401C	264-A(205)A	KYKOTSMOVI-ORAIBI WASH TRIBUTARY	DRAINAGE IMPROVEMENT	APR 12	2012
RV1K	264	AP	426.0	H812001C		STEAMBOAT - BURNSIDE	3" OL & AR-ACFC	FEB 13	2014
AE1K	264	AP	459.0	H786301C		CROSS CANYON - SUMMIT	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
QS1L	286	PM	12.6	H845001C		SR 286, MP 12.65	SYSTEM PRESERVATION - RESTORATION/REHAB/RESU	TBD FY 12	2012
NU1L	303L	MA	0.0			I-10/303L TI, PHASE I (I-10 REALIGNMENT)	CONSTRUCT LANDSCAPE	TBD FY 14	2014
OE1L	303L	MA	105.0	H850401C		THOMAS ROAD TO CAMELBACK ROAD	CONSTRUCT LANDSCAPE	TBD FY 13	2013
OB1L	303L	MA	107.0			CAMELBACK ROAD TO GLENDALE AVENUE	CONSTRUCT LANDSCAPE	TBD FY 14	2014
BA1K	303L	MA	107.6	H787301C		CAMELBACK ROAD TO GLENDALE AVENUE	CAPACITY ADDITIONS - ENGINEERING	TBD FY 13	2013
OC1L	303L	MA	109.0			GLENDALE AVE TO PEORIA AVE	CONSTRUCT LANDSCAPE	TBD FY 13	2013

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
WB1L	303L	MA	112.0	H833101D		PEORIA AVE - WADDELL RD	LANDSCAPE CONSTRUCTION	TBD FY 13	2013
OD1L	303L	MA	112.0			PEORIA AVENUE TO WADDELL ROAD	CONSTRUCT LANDSCAPE	TBD FY 12	2012
OF1L	303L	MA	114.0	H833201D		WADDELL ROAD TO MOUNTAIN VEIW ROAD	LANDSCAPE CONSTRUCTION	TBD FY 13	2013
XE1K	303L	MA	118.0	H814501C		US 60 GRAND AVE / SR 303L TI, INTERIM	CONSTRUCT INTERIM TI	TBD FY 14	2014
QE1K	387	PN	0.0	H8109S1D		JCT SR 84 / SR 287 TO SANTA CRUZ RIVER BRIDGE	RR 3" AC & FOG COAT	TBD FY 13	2013
FO1L	389	MO	30.0	H829201C	389-A(200)A	SR 389 @ BIA 50	ADD LEFT AND RIGHT TURN LANES	APR 12	2012
RO1K	587	PN	218.8	H8113S1D		SR 87 - JCT I-10	RR 3" & AR-ACFC	TBD FY 13	2013
WL1L	940	MA	0.0	SR19201C	000-6(172)A	5TH ST (TEMPE) 741-560-C	AT-GRADE RAILROAD CROSSING IMPROVEMENTS	TBD FY 13	2013
WK1L	940	MA	0.0	SR19101C	000-6(171)A	UNIVERSITY DR (TEMPE) 741-561J	SYSTEM PRESERVATION-MINOR BRIDGE REHABILITATI	TBD FY 13	2013
FX1L	999	SW	0.0	H829801C	999-A(322)	STATEWIDE/YUMA	SYSTEM PRESERVATION - ENGINEERING	TBD FY 12	2012
VJ1L	999	SW	0.0	H848701C		VARIOUS STATEWIDE LOCATIONS - PHASE 2	INSTALL RPMS	TBD FY 12	2012
ID1L	999	SW	0.0			TOC / CENTRALIZED CONTROL SYSTEM	CONTROL SYSTEM FOR RAMP METERS AND SIGNALS	IGA FY 12	2012
SN1L	999	SW	32.9		-999-A(375)A	CANOA RANCH, SACATON & MCGUIREVILLE REST AREAS	DESIGN ELECTRONIC SCREENING EQUIPEMENT	TBD FY 12	2012
WM1L	5013	MA	0.0	SR14401C	501-3(001)P	32ND ST (PHX) #741-536-B	SYSTEM PRESERVATION-MINOR BRIDGE REHABILITATI	TBD FY 13	2013
WN1L	7018	MA	0.0	SR09701C	701-8(003)P	40TH ST PHOENIX 741-539-W	SYSTEM PRESERVATION-MINOR BRIDGE REHABILITATI	TBD FY 13	2013

<http://www.azdot.gov/Highways/ppms/>
