

**PHOENIX DISTRICT**

**Active Project Status Report - Design**

**MAY 2012**

**DATA DATE: 04/27/2012**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS  
MAY 2012**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 04/27/2012 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.  
E-Mail us at: [PPMS\\_PPMS@azdot.gov](mailto:PPMS_PPMS@azdot.gov)

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 05/10/2012

## ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

# Resource Allocation Categories

## **100 - SYSTEM PRESERVATION**

### **110 - PAVEMENT PRESERVATION**

111.00 - PAVEMENT PRESERVATION - STATEWIDE  
113.00 - PREVENTATIVE SURFACE TREATMENTS  
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE  
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

### **120 - BRIDGE PRESERVATION**

121.00 - EMERGENCY BRIDGE REPAIR  
122.00 - BRIDGE REPAIR  
123.00 - BRIDGE SCOUR PROTECTION  
124.00 - BRIDGE SEISMIC RETROFIT  
126.00 - BRIDGE INSPECTION & INVENTORY  
125.00 - BRIDGE REPLACEMENT & REHABILITATION  
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

### **130 - SAFETY PROGRAM**

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY  
131.00 - BLUNT END GUARDRAIL REPLACEMENT  
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM  
134.00 - HIGHWAY RAIL CROSSINGS  
133.00 - SLOPE MANAGEMENT PROGRAM  
132.01 - HIGH RISK RURAL ROADS  
132.02 - RAILWAY HIGHWAY CROSSING  
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

### **140 - PUBLIC TRANSIT**

141.00 - FLEX FUNDS, ELDERLY & DISABLED  
142.00 - FLEX FUNDS, RURAL & URBAN

### **150 - ROADSIDE FACILITIES**

153.00 - REST AREA PRESERVATION  
151.00 - REST AREA REHABILITATION  
152.00 - LANDSCAPING REHABILITATION

### **160 - OPERATIONAL FACILITIES**

161.00 - SIGNAL WAREHOUSE & RPMS  
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT  
164.00 - SIGN REHABILITATION  
165.00 - EMERGENCY REPAIR PROJECTS  
162.00 - PORT OF ENTRY  
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)  
162.02 - COORDINATED BORDER INFRASTRUCTURE  
162.01 - PORTS OF ENTRY

## **200 - SYSTEM MANAGEMENT**

### **210 - DEVELOPMENT SUPPORT**

211.00 - DESIGN SUPPORT  
212.00 - UTILITIES SUPPORT  
214.00 - ENVIRONMENTAL SUPPORT  
215.00 - PLANNING SUPPORT  
217.00 - CONTRACT AUDITING  
218.00 - SCHEDULING SUPPORT  
213.00 - RIGHT OF WAY SUPPORT  
216.00 - BRIDGE SUPPORT  
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE  
211.02 - ROADWAY GROUP - STATEWIDE  
211.03 - TRAFFIC GROUP - STATEWIDE  
211.04 - MATERIALS GROUP - STATEWIDE  
211.05 - PROJECT MANAGEMENT - STATEWIDE  
211.06 - SCOPING - STATEWIDE  
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE  
214.01 - HAZARDOUS MATERIAL - STATEWIDE  
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL  
214.03 - PUBLIC HEARINGS - STATEWIDE  
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)  
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)  
212.01 - UTILITY RELOCATION - STATEWIDE  
213.01 - R/W PLANS - STATEWIDE  
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE  
214.06 - STORM WATER PROTECTION  
215.02 - FRAMEWORK STUDIES  
214.07 - SYSTEM MANAGEMENT

### **220 - OPERATING SUPPORT**

221.00 - CIVIL RIGHTS OFFICE - TRAINING  
223.00 - OUTDOOR ADVERTISING CONTROL  
224.00 - PUBLIC INVOLVEMENT SUPPORT  
226.00 - SIB CAPITALIZATION  
227.00 - RISK MANAGEMENT INDEMNIFICATION  
228.00 - PROFESSIONAL AND OUTSIDE SERVICES  
222.00 - WORK ZONE SAFETY  
225.00 - PRIVATIZATION SUPPORT  
229.00 - PARTNERING SUPPORT  
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE  
221.02 - TRAINING, NHI - STATEWIDE

### **230 - PROGRAM OPERATING CONTINGENCIES**

236.00 - FEDERAL TAX EVASION PROGRAM  
231.00 - DESIGN MODIFICATIONS CONTINGENCY  
232.00 - GENERAL CONTINGENCY  
233.00 - EMERGENCY PROJECTS CONTINGENCY  
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY  
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY  
237.00 - ROADSIDE FACILITIES SUPPORT

## **300 - SYSTEM IMPROVEMENTS**

### **310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS**

311.00 - DISTRICT MINOR PROJECTS  
312.00 - TRAFFIC SIGNALS  
313.00 - DISTRICT FORCE ACCOUNT

### **320 - ROADSIDE FACILITIES IMPROVEMENTS**

326.00 - NATIONAL RECREATIONAL TRAILS  
321.00 - STATE PARKS ROADS  
322.00 - NEW REST AREAS  
323.00 - NEW LANDSCAPING  
324.00 - SCENIC, HISTORIC & TOURIST SIGNS  
325.00 - ENHANCEMENT PROJECTS - STATEWIDE  
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)  
325.02 - ENHANCEMENT PROJECTS - STATEWIDE  
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT  
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH  
327.00 - SAFE ROUTES TO SCHOOL  
328.00 - NEW PORT OF ENTRY  
329.00 - OFF-HIGHWAY IMPROVEMENT

### **330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS**

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS  
332.00 - TRAFFIC INTERCHANGE PROGRAM  
333.00 - CLIMBING/PASSING LANE PROGRAM  
334.00 - ROUTE TURNBACK PROJECTS  
335.00 - ITS PROGRAM  
335.01 - RURAL ITS - STATEWIDE  
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)  
336.00 - ROADSIDE IMPROVEMENTS

### **340 - CORRIDOR IMPROVEMENTS**

341.00 - RURAL CORRIDOR RECONSTRUCTION  
342.00 - URBAN CORRIDOR RECONSTRUCTION  
343.00 - RIGHT OF WAY - ACCESS CONTROL  
344.00 - SAFETY MANAGEMENT SYSTEM  
345.00 - FREEWAY SERVICE PATROLS  
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS  
342.01 - PAG REGIONWIDE

### **350 - HIGH PRIORITY PROJECTS**

351.00 - HIGH PRIORITY PROJECTS

---

*FY 2012*  
*PHOENIX DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	RM1K	87	MA	177.0	H811101C	JCT 202L - GILBERT RD RR AR-ACFC	05/08/2012	\$3,500
111	GY1L	87	MA	218.1	H827201C	MT. ORD TO SLATE CREEK PAVEMENT PRESERVATION & DRAINAGE	05/03/2012	\$3,600
164	VW1J	51	MA	7.0	H774801C	NORTHERN TO BELL SIGN REPLACEMENT	01/06/2012	\$600
324	JH1L	999	SW	0.0	H830401C	STATEWIDE CENTENNIAL SIGNS SIGNS	09/12/2011	\$800
335	TS1H	17	MA	209.0	H822501C	ARIZONA CANAL - 101L CONSTRUCT FMS	05/07/2012	\$5,400
342	RP1L	60	MA	149.0	H846001C	SR 101L - 71ST AVE ROADWAY IMPROVEMENTS	03/01/2012	\$6,000
342	AZ1K	303L	MA	105.6	H787201C	SR303L: THOMAS ROAD TO CAMELBACK ROAD CONSTRUCT NEW ROADWAY	12/21/2011	\$61,600
342	BB1K	303L	MA	109.6	H787401C	GLENDALE AVENUE TO PEORIA AVENUE CAPACITY ADDITIONS - ENGINEERING	01/31/2012	\$110,000

# PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	COMMENTS:	BID READY:
RTE:	CO: MP: TRACS:	TYPE OF WORK:		<u>RESCHEDULED:</u>
	PROGRAM COST:	PROJECT MANAGER:		FROM: TO:
TS1H	CM -017-A(224)A	ARIZONA CANAL - 101L	PROJECT ADVERTISED	
17 MA	209.0 H822501C	CONSTRUCT FMS	FOR	TBD FY 12
E	\$5,400	PROJ MGR: WARNICK PH: 712-4281	BID.	APR 12

\* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
TT1H	60 MA 183.0 E \$8,000	LINDSAY RD HALF INTERCHANGE CONSTRUCT TI PROJ MGR: GORMAN PH: 712-8736		2012
NM1L	NH -060-C(207)A 60 MA 193.0 E \$800	MERIDIAN ROAD. HALF INTERCHANGE DESIGN NEW FACILITIES PROJ MGR: GORMAN PH: 712-8736		2013
WC1L	STP -074-A(204)A 74 MA 22.4 H849501D E \$315	PICACHO WASH - JCT I-17 DESIGN PROJ MGR: KOZEL PH: 712-7721		2012
DD1J	101LMA 23.5 E \$33,000	I-17 TO TATUM BLVD CONSTRUCT HOV LANE PROJ MGR: MCCALLY PH: 712-7646		2013
UG1H	202LMA 0.0 E \$1,430	RURAL RD TO SR 101L DESIGN GPL PROJ MGR: BEASLEY PH: 712-7645		2011

## PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO: MP: TRACS:	TYPE OF WORK:	PROGRAM COST:	
		PROJECT MANAGER:	(in thousands)	FY:

**FISCAL YEAR: 2012**

S9SP	PIMA ROAD EXTENSION		\$3,634	12
101L MA 48.0 H387501C	CONSTRUCT ROADWAY			
E	PROJ MGR: MCCALLY PH: 712-7646			

**FISCAL YEAR: 2015**

QT1F	BALBOA DRIVE		\$2,000	15
101L MA 53.5	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE FWY			
E	PROJ MGR: MCCALLY PH: 712-7646			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

**PHOENIX DISTRICT**

*BID ADVERTISEMENT: TBD 15*

				DON GORMAN
WU1K	SKY HARBOR WEST AIRPORT ACCESS	\$37,400		
	CONSTRUCT ACCESS RAMPS	342		602-712-8736
10	MA 0.0 E			

*BID ADVERTISEMENT: TBD 14*

				ASADUL KARIM
IP1L	SR 85 - VERRADO (EB)	\$5,251		
	RR(4"TL, 3" PL) & FR	111		602-712-6799
10	MA 112.8 E 010-A(216)A			

*BID ADVERTISEMENT: TBD 13*

				ERIC PROSNIER
CM1J	PERRYVILLE ROAD TI	\$18,000		REMOVED DESIGN PROJECT FROM FY 12. THE \$1,300,000 RETURNED TO RTP CASH FLOW. A DESIGN-BUILD PROJECT WILL BE ESTABLISHED AND INCREASED TO \$23,300,000
H770901C	CONSTRUCT TI	342	602-712-8495	
10	MA 122.0 E			

*BID ADVERTISEMENT: TBD 13*

				OWEN MILLS
UU1L	I-10: DYSART ROAD TO SR 101L (AUGA FRIA FWY)	\$3,800		
	LANDSCAPE CONSTRUCTION			602-712-8695
10	MA 129.5 E			

*BID ADVERTISEMENT: TBD 14*

				CHAUN HILL
WS1K	32ND ST - SR 202L, SANTAN, PHASE 2	\$114,000		
	CONSTRUCT LOCAL EXPRESS LANES	342		602-712-6268
10	MA 151.5 E			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				

PHOENIX DISTRICT

*BID ADVERTISEMENT: TBD 13*

WR1K	32ND ST - SR202L, SANTAN PHASE 1	\$167,400	CHAUN HILL	
	CONSTRUCT LOCAL EXPRESS LANES	342	602-712-6268	
10	MA 151.5 E			

*BID ADVERTISEMENT: TBD 15*

WT1K	32NT ST - SR 202L, SANTAN, PHASE 3	\$134,600	CHAUN HILL	
	CONSTRUCT LOCAL EXPRESS LANES	342	602-712-6268	
10	MA 151.5 E			

*BID ADVERTISEMENT: TBD 15*

FX1C	SR 202L (SANTAN) TO RIGGS ROAD	\$68,900	DON GORMAN	
H505101C	CONST HOV & GEN PURPOSE LANE	342	602-712-8736	
10	MA 161.2 E			

*BID ADVERTISEMENT: TBD 15*

PN1F	PEORIA AVE TO GREENWAY RD	\$16,500	ERIC PROSNIER	
	DRAINAGE IMPROVEMENTS	331	602-712-8495	
17	MA 208.9 E 017-A			

*BID ADVERTISEMENT: TBD 15*

CT1J	ARIZONA CANAL TO SR 101L	\$86,400	ERIC PROSNIER	
	CONSTRUCT GPL	335	602-712-8495	
17	MA 209.0 E			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

PHOENIX DISTRICT

*BID ADVERTISEMENT: MAY 12*

TS1H	ARIZONA CANAL - 101L		\$5,400	LYDIA WARNICK	PA IS COMPLETED. 60%, 95%, 100% COMPLETED.
H822501C	CONSTRUCT FMS		335	602-712-4281	CLEARANCES: RIGHT OF WAY 7/22/2011 ENVIRONMENTAL 3/29/2012 UTILITY 4/10/12
17 MA 209.0 E	CM -017-A(224)				ADVERTISEMENT MAY OR JUNE

*BID ADVERTISEMENT: TBD 13*

TR1H	I-17, SR 101L SR 74		\$8,100	LYDIA WARNICK	DESIGNER KHA SELECTED AND NOTIFIED THROUGH ECS ADVERTISEMENT PROCESS. NEGOTIATIONS UNDERWAY FOR AWARD.
H84401C	CONSTRUCT FMS		335	602-712-4281	SCOPE AND FEE NEGOTIATIONS CONTINUE.
17 MA 215.0 E	017-A(230)A				

*BID ADVERTISEMENT: JUN 12*

CV1J	GLENDALE TO LOOP 101		\$3,110	JAMES MARINO	DESIGN GIVEN TO THE ITS ONCALL; PARSONS BRINKERHOFF
H823901C	CONSTRUCT FMS		335	602-712-7803	
51 MA 5.7 E	CM -051-A(202)				

*BID ADVERTISEMENT: TBD 14*

WX1K	SR 101L, AGUA FRIA TO VAN BUREN STREET, PHASE 2		\$20,500	MOHAMMAD A. ZAID	
	CONSTRUCT ROADWAY IMPROVEMENTS		342	602-712-8467	
60 MA 148.9 E					

*BID ADVERTISEMENT: JUN 12*

GP1H	71ST AVENUE TO MCDOWELL		\$19,300	MOHAMMAD A. ZAID	
H732801C	ROADWAY IMPROVEMENTS		342	602-712-8467	
60 MA 152.0 E	060-B(204)				

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

PHOENIX DISTRICT

*BID ADVERTISEMENT: DESIGN 12*

TT1H	LINDSAY RD HALF INTERCHANGE CONSTRUCT TI		\$8,000	DON GORMAN	THIS PROJECT IS PROGRAMMED IN 2011.
60 MA 183.0 E				602-712-8736	

*BID ADVERTISEMENT: DESIGN 13*

NM1L	MERIDIAN ROAD. HALF INTERCHANGE DESIGN NEW FACILITIES		\$800	DON GORMAN	
60 MA 193.0 E NH -060-C(207)				602-712-8736	

*BID ADVERTISEMENT: TBD 13*

CX1J	MERIDIAN ROAD, HALF INTERCHANGE CONSTRUCT TI		\$11,700	DON GORMAN	
60 MA 194.0 E			342	602-712-8736	

*BID ADVERTISEMENT: DESIGN 12*

WC1L	PICACHO WASH - JCT I-17 DESIGN		\$315	KEVIN KOZEL	
74 MA 22.4 E STP -074-A(204)				602-712-7721	

*BID ADVERTISEMENT: TBD 13*

ZN1J	WARNER STREET BRIDGE CONSTRUCT NEW BRIDGE		\$5,300	VELVET MATHEW	
H800601C 85 MA 153.2 E			341	602-712-3062	

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:				GENERAL COMMENTS

PHOENIX DISTRICT

*BID ADVERTISEMENT: MAY 12*

				MAFIZ MIAN	
NZ1L	HUNT HIGHWAY TO RIGGS ROAD		\$700		
H841901C	PAVEMENT REHABILITATION (MILL AND REPLACE)		111	602-712-4061	
87 MA	159.6 E STP -087-A(205)				

*BID ADVERTISEMENT: MAY 12*

				RICHARD GALASKA JR.	
RM1K	JCT 202L - GILBERT RD		\$3,500		
H811101C	RR AR-ACFC		111	602-712-7989	
87 MA	177.0 E STP -087-B(216)				

*BID ADVERTISEMENT: MAY 12*

				ROD COLLINS	SECURING FEDERAL FUNDING FOR DESIGN
GY1L	MT. ORD TO SLATE CREEK		\$3,600		
H827201C	PAVEMENT PRESERVATION & DRAINAGE		111	602-712-7980	
87 MA	218.1 E NH -087-B(213)				

*BID ADVERTISEMENT: TBD 13*

				DOUG SMITH	
RN1K	APACHE JCT - TORTILLA FLATS		\$4,000		
	MILL 2" & 3" AC & CHIP SEAL		111	602-712-8482	
88 MA	204.0 E				

*BID ADVERTISEMENT: DESIGN 13*

				RON MCCALLY	FDCR AND CE COMPLETE 8/2010 PROJECT IS PROCEEDING AS DESIGN BUILD. THE CONSTRUCTION OF THE PROJECT IS NOW COMPLETED.
DD1J	I-17 TO TATUM BLVD		\$33,000		
	CONSTRUCT HOV LANE		342	602-712-7646	
101L MA	23.5 E				

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:				

**PHOENIX DISTRICT**

*BID ADVERTISEMENT: TBD 14*

WY1K	SHEA BLVD TO SR 202L (RED MOUNTAIN)		\$91,000	RON MCCALLY	(30%) DESIGN PLANS COMPLETE 10/27/11. RFP FOR FINAL DESIGN CONSULTANT PLANNED FOR 4RD QUARTER OF FY12.
H848401C	CONSTRUCT GPL		342	602-712-7646	
101L MA	41.0 E				

*BID ADVERTISEMENT: IGA 12*

S9SP	PIMA ROAD EXTENSION		\$3,634	RON MCCALLY	
H387501C	CONSTRUCT ROADWAY		342	602-712-7646	
101L MA	48.0 E	101-B			

*BID ADVERTISEMENT: IGA 15*

QT1F	BALBOA DRIVE		\$2,000	RON MCCALLY	
	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE FWY		342	602-712-7646	
101L MA	53.5 E				

*BID ADVERTISEMENT: TBD 15*

UF1H	SOUTH MTN SALT RIVER TO BUCKEYE ROAD SEGMENT 8		\$177,100	CHAUN HILL	DCR/EIS UNDERWAY.
	CONSTRUCT ROADWAY			602-712-6268	
202L MA	0.0 E				

*BID ADVERTISEMENT: TBD 15*

WW1K	SALT RIVER BRIDGE, SEGMENT 7		\$99,400	CHAUN HILL	EIS/DCR UNDERWAY
	CONSTRUCT NEW FREEWAY		342	602-712-6268	
202L MA	0.0 E				

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

PHOENIX DISTRICT

*BID ADVERTISEMENT: TBD 14*

WZ1K	17TH AVE TO 51ST AVE, SEGMENT 3					\$227,700	CHAUN HILL		
	CONSTRUCT NEW FREEWAY					342	602-712-6268		
202L	MA	0.0	E						

*BID ADVERTISEMENT: TBD 14*

TY1H	I-10 EAST/SANTAN TI TO 51ST AVE					\$0	CHAUN HILL	DCR/EIS UNDERWAY	
	DESIGN ROADWAY						602-712-6268		
202L	MA	0.0	E						

*BID ADVERTISEMENT: TBD 15*

NX1L	BASELINE - SALT RIVER, SEGMENT 6					\$46,300	CHAUN HILL		
	CONSTRUCT NEW FREEWAY					342	602-712-6268		
202L	MA	0.0	E						

*BID ADVERTISEMENT: TBD 15*

YR1K	SR 101 TO GILBERT ROAD					\$56,400	RON MCCALLY	KICK-OFF FOR DCR/ED SCOPING PHASE OF PROJECT WAS 9/09/10. IDRC SUBMITTED 10/28/11, WITH FDCR DUE IN JUNE 2012. FINAL DESIGN IN FY 11 CONSTRUCTION IN FY 2015	
	CONSTRUCT GENERAL PURPOSE LANES						602-712-7646		
202L	MA	9.0	E						

*BID ADVERTISEMENT: JUN 12*

IY1K	GILBERT RD. (RED MTN) - LINDSAY RD. (SAN TAN)					\$183	MOHAMED YOUSSEF		
HX23301C	SYSTEM ENHANCEMENT - OTHER ENHANCEMENTS						602-712-6785		
202L	MA	16.6	E						



ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

**PHOENIX DISTRICT**

*BID ADVERTISEMENT: TBD 14*

				JOE SALAZAR	TBD
OB1L	CAMELBACK ROAD TO GLENDALE AVENUE		\$2,400		
	CONSTRUCT LANDSCAPE		323	602-712-7357	
303L MA	107.0 E				

*BID ADVERTISEMENT: TBD 13*

				OWEN MILLS	
BA1K	CAMELBACK ROAD TO GLENDALE AVENUE		\$58,600		
H787301C	CAPACITY ADDITIONS - ENGINEERING		342	602-712-8695	
303L MA	107.6 E				

*BID ADVERTISEMENT: TBD 13*

				JOE SALAZAR	TBD
OC1L	GLENDALE AVE TO PEORIA AVE		\$3,500		
	CONSTRUCT LANDSCAPE		323	602-712-7357	
303L MA	109.0 E				

*BID ADVERTISEMENT: TBD 12*

				JOE SALAZAR	TBD
OD1L	PEORIA AVENUE TO WADDELL ROAD		\$2,400		
	CONSTRUCT LANDSCAPE		342	602-712-7357	
303L MA	112.0 E				

*BID ADVERTISEMENT: TBD 13*

				JOE SALAZAR	
WB1L	PEORIA AVE - WADDELL RD		\$2,400		
	LANDSCAPE CONSTRUCTION		342	602-712-7357	
303L MA	112.0 E				

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

PHOENIX DISTRICT

*BID ADVERTISEMENT: TBD 13*

				JOE SALAZAR	TBD
OF1L	WADDELL ROAD TO MOUNTAIN VEIW ROAD		\$4,500		
	LANDSCAPE CONSTRUCTION		342	602-712-7357	
303L MA	114.0 E				

*BID ADVERTISEMENT: TBD 14*

				DAVID EBERHART	
XE1K	US 60 GRAND AVE / SR 303L TI, INTERIM		\$48,400		
H814501C	CONSTRUCT INTERIM TI		342	602-712-7196	
303L MA	118.0 E				

*BID ADVERTISEMENT: TBD 13*

				ORRIN SHAW	
RO1K	SR 87 - JCT I-10		\$4,900		
	RR 3" & AR-ACFC		111	602-712-8541	
587 PN	218.8 E				

*BID ADVERTISEMENT: TBD 12*

				AL ZUBI	NONE
VJ1L	VARIOUS STATEWIDE LOCATIONS - PHASE 2		\$1,600		
H848701C	INSTALL RPMS			602-712-6913	
999 SW	0.0 E				

*BID ADVERTISEMENT: TBD 13*

				ARMANDO LOPEZ	
WM1L	32ND ST ( PHX) #741-536-B		\$208		
SR14401C	SYSTEM PRESERVATION-MINOR BRIDGE REHABILITATION			602-712-8747	
5013 MA	0.0 E 501-3(001)P				

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

---

PHOENIX DISTRICT

*BID ADVERTISEMENT: TBD 13*

ARMANDO LOPEZ

WN1L 40TH ST PHOENIX 741-539-W

\$185

SR09701C SYSTEM PRESERVATION-MINOR BRIDGE REHABILITATION

602-712-8747

7018 MA 0.0 E 701-8(003)P

---

# INDEX

---

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
E									
WU1K	10	MA	0.0			SKY HARBOR WEST AIRPORT ACCESS	CONSTRUCT ACCESS RAMPS	TBD FY 15	2015
IP1L	10	MA	112.8			SR 85 - VERRADO (EB)	RR(4"TL, 3" PL) & FR	TBD FY 14	2014
CM1J	10	MA	122.0	H770901C		PERRYVILLE ROAD TI	CONSTRUCT TI	TBD FY 13	2013
UU1L	10	MA	129.5			I-10: DYSART ROAD TO SR 101L (AUGA FRIA	LANDSCAPE CONSTRUCTION	TBD FY 13	2013
WR1K	10	MA	151.5			32ND ST - SR202L, SANTAN PHASE 1	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 13	2013
WS1K	10	MA	151.5			32ND ST - SR 202L, SANTAN, PHASE 2	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 14	2014
WT1K	10	MA	151.5			32NT ST - SR 202L, SANTAN, PHASE 3	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 15	2015
FX1C	10	MA	161.2	H505101C		SR 202L (SANTAN) TO RIGGS ROAD	CONST HOV & GEN PURPOSE LANE	TBD FY 15	2015
PN1F	17	MA	208.9			PEORIA AVE TO GREENWAY RD	DRAINAGE IMPROVEMENTS	TBD FY 15	2015
CT1J	17	MA	209.0			ARIZONA CANAL TO SR 101L	CONSTRUCT GPL	TBD FY 15	2015
TS1H	17	MA	209.0	H822501C	CM -017-A(224)A	ARIZONA CANAL - 101L	CONSTRUCT FMS	APR 12	2012
TR1H	17	MA	215.0	H84401C		I-17, SR 101L SR 74	CONSTRUCT FMS	DESIGN FY 13	2013
CV1J	51	MA	5.7	H823901C	CM -051-A(202)A	GLENDALE TO LOOP 101	CONSTRUCT FMS	MAY 12	2012
WX1K	60	MA	148.9			SR 101L, AGUA FRIA TO VAN BUREN STREET	CONSTRUCT ROADWAY IMPROVEMENTS	TBD FY 14	2014
GP1H	60	MA	152.0	H732801C		71ST AVENUE TO MCDOWELL	ROADWAY IMPROVEMENTS	MAY 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
TT1H	60	MA	183.0			LINDSAY RD HALF INTERCHANGE	CONSTRUCT TI	DESIGN FY 12	2012
NM1L	60	MA	193.0		NH -060-C(207)A	MERIDIAN ROAD. HALF INTERCHANGE	DESIGN NEW FACILITIES	DESIGN FY 13	2013
CX1J	60	MA	194.0			MERIDIAN ROAD, HALF INTERCHANGE	CONSTRUCT TI	TBD FY 13	2013
WC1L	74	MA	22.4		STP -074-A(204)A	PICACHO WASH - JCT I-17	DESIGN	DESIGN FY 12	2012
ZN1J	85	MA	153.2	H800601C		WARNER STREET BRIDGE	CONSTRUCT NEW BRIDGE	TBD FY 13	2013
NZ1L	87	MA	159.6	H841901C	STP -087-A(205)A	HUNT HIGHWAY TO RIGGS ROAD	PAVEMENT REHABILITATION (MILL AND	APR 12	2012
RM1K	87	MA	177.0	H811101C	STP -087-B(216)A	JCT 202L - GILBERT RD	RR AR-ACFC	APR 12	2012
GY1L	87	MA	218.1	H827201C	NH -087-B(213)A	MT. ORD TO SLATE CREEK	PAVEMENT PRESERVATION & DRAINAGE	MAY 12	2012
RN1K	88	MA	204.0			APACHE JCT - TORTILLA FLATS	MILL 2" & 3" AC & CHIP SEAL	TBD FY 13	2013
DD1J	101	MA	23.5			I-17 TO TATUM BLVD	CONSTRUCT HOV LANE	DESIGN FY 13	2013
WY1K	101	MA	41.0	H848401C		SHEA BLVD TO SR 202L (RED MOUNTAIN)	CONSTRUCT GPL	TBD FY 14	2014
S9SP	101	MA	48.0	H387501C		PIMA ROAD EXTENSION	CONSTRUCT ROADWAY	IGA FY 12	2012
QT1F	101	MA	53.5			BALBOA DRIVE	CONSTRUCT MULTI-USE PATH BRIDGE O	IGA FY 15	2015
NX1L	202	MA	0.0			BASELINE - SALT RIVER, SEGMENT 6	CONSTRUCT NEW FREEWAY	TBD FY 15	2015
UF1H	202	MA	0.0			SOUTH MTN SALT RIVER TO BUCKEYE ROA	CONSTRUCT ROADWAY	TBD FY 15	2015
WW1K	202	MA	0.0			SALT RIVER BRIDGE, SEGMENT 7	CONSTRUCT NEW FREEWAY	TBD FY 15	2015

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
WZ1K	202	MA	0.0			17TH AVE TO 51ST AVE, SEGMENT 3	CONSTRUCT NEW FREEWAY	TBD FY 14	2014
TY1H	202	MA	0.0			I-10 EAST/SANTAN TI TO 51ST AVE	DESIGN ROADWAY	TBD FY 14	2014
YR1K	202	MA	9.0			SR 101 TO GILBERT ROAD	CONSTRUCT GENERAL PURPOSE LANES	TBD FY 15	2015
IY1K	202	MA	16.6	HX23301C		GILBERT RD. (RED MTN) - LINDSAY RD. (SAN	SYSTEM ENHANCEMENT - OTHER ENHAN	MAY 12	2012
XC1K	202	MA	43.0			VAL VISTA DR. - DOBSON RD	CONSTRUCT FMS	TBD FY 15	2015
ST1H	202	MA	44.0			LINDSAY ROAD TO GILBERT ROAD	DESIGN & CONST MULTI-USE PATH	TBD FY 13	2013
TX1H	202	MA	48.0			DOBSON ROAD TO I-10, MARICOPA	CONSTRUCT FMS	TBD FY 14	2014
NU1L	303	MA	0.0			I-10/303L TI, PHASE I (I-10 REALIGNMENT)	CONSTRUCT LANDSCAPE	TBD FY 14	2014
OE1L	303	MA	105.0	H850401C		THOMAS ROAD TO CAMELBACK ROAD	CONSTRUCT LANDSCAPE	TBD FY 13	2013
OB1L	303	MA	107.0			CAMELBACK ROAD TO GLENDALE AVENUE	CONSTRUCT LANDSCAPE	TBD FY 14	2014
BA1K	303	MA	107.6	H787301C		CAMELBACK ROAD TO GLENDALE AVENUE	CAPACITY ADDITIONS - ENGINEERING	TBD FY 13	2013
OC1L	303	MA	109.0			GLENDALE AVE TO PEORIA AVE	CONSTRUCT LANDSCAPE	TBD FY 13	2013
OD1L	303	MA	112.0			PEORIA AVENUE TO WADDELL ROAD	CONSTRUCT LANDSCAPE	TBD FY 12	2012
WB1L	303	MA	112.0			PEORIA AVE - WADDELL RD	LANDSCAPE CONSTRUCTION	TBD FY 13	2013
OF1L	303	MA	114.0			WADDELL ROAD TO MOUNTAIN VEIW ROAD	LANDSCAPE CONSTRUCTION	TBD FY 13	2013
XE1K	303	MA	118.0	H814501C		US 60 GRAND AVE / SR 303L TI, INTERIM	CONSTRUCT INTERIM TI	TBD FY 14	2014

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

**PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.**

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
RO1K	587	PN	218.8			SR 87 - JCT I-10	RR 3" & AR-ACFC	TBD FY 13	2013
VJ1L	999	SW	0.0	H848701C		VARIOUS STATEWIDE LOCATIONS - PHASE 2 INSTALL RPMS		TBD FY 12	2012
WM1L	5013	MA	0.0	SR14401C		32ND ST ( PHX) #741-536-B	SYSTEM PRESERVATION-MINOR BRIDGE	TBD FY 13	2013
WN1L	7018	MA	0.0	SR09701C		40TH ST PHOENIX 741-539-W	SYSTEM PRESERVATION-MINOR BRIDGE	TBD FY 13	2013

**<http://www.azdot.gov/Highways/ppms/>**

---