

TUCSON DISTRICT

Active Project Status Report - Design

MAY 2012

DATA DATE: 04/27/2012



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
MAY 2012**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 04/27/2012) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 05/10/2012

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

Resource Allocation Categories

100 - SYSTEM PRESERVATION

110 - PAVEMENT PRESERVATION

111.00 - PAVEMENT PRESERVATION - STATEWIDE
113.00 - PREVENTATIVE SURFACE TREATMENTS
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

120 - BRIDGE PRESERVATION

121.00 - EMERGENCY BRIDGE REPAIR
122.00 - BRIDGE REPAIR
123.00 - BRIDGE SCOUR PROTECTION
124.00 - BRIDGE SEISMIC RETROFIT
126.00 - BRIDGE INSPECTION & INVENTORY
125.00 - BRIDGE REPLACEMENT & REHABILITATION
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

130 - SAFETY PROGRAM

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY
131.00 - BLUNT END GUARDRAIL REPLACEMENT
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
134.00 - HIGHWAY RAIL CROSSINGS
133.00 - SLOPE MANAGEMENT PROGRAM
132.01 - HIGH RISK RURAL ROADS
132.02 - RAILWAY HIGHWAY CROSSING
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

140 - PUBLIC TRANSIT

141.00 - FLEX FUNDS, ELDERLY & DISABLED
142.00 - FLEX FUNDS, RURAL & URBAN

150 - ROADSIDE FACILITIES

153.00 - REST AREA PRESERVATION
151.00 - REST AREA REHABILITATION
152.00 - LANDSCAPING REHABILITATION

160 - OPERATIONAL FACILITIES

161.00 - SIGNAL WAREHOUSE & RPMS
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
164.00 - SIGN REHABILITATION
165.00 - EMERGENCY REPAIR PROJECTS
162.00 - PORT OF ENTRY
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)
162.02 - COORDINATED BORDER INFRASTRUCTURE
162.01 - PORTS OF ENTRY

200 - SYSTEM MANAGEMENT

210 - DEVELOPMENT SUPPORT

211.00 - DESIGN SUPPORT
212.00 - UTILITIES SUPPORT
214.00 - ENVIRONMENTAL SUPPORT
215.00 - PLANNING SUPPORT
217.00 - CONTRACT AUDITING
218.00 - SCHEDULING SUPPORT
213.00 - RIGHT OF WAY SUPPORT
216.00 - BRIDGE SUPPORT
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
211.02 - ROADWAY GROUP - STATEWIDE
211.03 - TRAFFIC GROUP - STATEWIDE
211.04 - MATERIALS GROUP - STATEWIDE
211.05 - PROJECT MANAGEMENT - STATEWIDE
211.06 - SCOPING - STATEWIDE
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE
214.01 - HAZARDOUS MATERIAL - STATEWIDE
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
214.03 - PUBLIC HEARINGS - STATEWIDE
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
212.01 - UTILITY RELOCATION - STATEWIDE
213.01 - R/W PLANS - STATEWIDE
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE
214.06 - STORM WATER PROTECTION
215.02 - FRAMEWORK STUDIES
214.07 - SYSTEM MANAGEMENT

220 - OPERATING SUPPORT

221.00 - CIVIL RIGHTS OFFICE - TRAINING
223.00 - OUTDOOR ADVERTISING CONTROL
224.00 - PUBLIC INVOLVEMENT SUPPORT
226.00 - SIB CAPITALIZATION
227.00 - RISK MANAGEMENT INDEMNIFICATION
228.00 - PROFESSIONAL AND OUTSIDE SERVICES
222.00 - WORK ZONE SAFETY
225.00 - PRIVATIZATION SUPPORT
229.00 - PARTNERING SUPPORT
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
221.02 - TRAINING, NHI - STATEWIDE

230 - PROGRAM OPERATING CONTINGENCIES

236.00 - FEDERAL TAX EVASION PROGRAM
231.00 - DESIGN MODIFICATIONS CONTINGENCY
232.00 - GENERAL CONTINGENCY
233.00 - EMERGENCY PROJECTS CONTINGENCY
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
237.00 - ROADSIDE FACILITIES SUPPORT

300 - SYSTEM IMPROVEMENTS

310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

311.00 - DISTRICT MINOR PROJECTS
312.00 - TRAFFIC SIGNALS
313.00 - DISTRICT FORCE ACCOUNT

320 - ROADSIDE FACILITIES IMPROVEMENTS

326.00 - NATIONAL RECREATIONAL TRAILS
321.00 - STATE PARKS ROADS
322.00 - NEW REST AREAS
323.00 - NEW LANDSCAPING
324.00 - SCENIC, HISTORIC & TOURIST SIGNS
325.00 - ENHANCEMENT PROJECTS - STATEWIDE
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
325.02 - ENHANCEMENT PROJECTS - STATEWIDE
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
327.00 - SAFE ROUTES TO SCHOOL
328.00 - NEW PORT OF ENTRY
329.00 - OFF-HIGHWAY IMPROVEMENT

330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
332.00 - TRAFFIC INTERCHANGE PROGRAM
333.00 - CLIMBING/PASSING LANE PROGRAM
334.00 - ROUTE TURNBACK PROJECTS
335.00 - ITS PROGRAM
335.01 - RURAL ITS - STATEWIDE
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)
336.00 - ROADSIDE IMPROVEMENTS

340 - CORRIDOR IMPROVEMENTS

341.00 - RURAL CORRIDOR RECONSTRUCTION
342.00 - URBAN CORRIDOR RECONSTRUCTION
343.00 - RIGHT OF WAY - ACCESS CONTROL
344.00 - SAFETY MANAGEMENT SYSTEM
345.00 - FREEWAY SERVICE PATROLS
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS
342.01 - PAG REGIONWIDE

350 - HIGH PRIORITY PROJECTS

351.00 - HIGH PRIORITY PROJECTS

FY 2012
TUCSON DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	KN1L	19	PM	25.6	H836301C	CHAVEZ SIDING TO DUVAL ROAD PAVEMENT PRESERVATION (CRACK SEAL)	11/07/2011	\$850
111	QF1K	87	PN	116.3	H810001C	JCT I-10 TO JCT SR 287 SYSTEM PRESERVATION - ENGINEERING	09/22/2011	\$4,000
111	KD1L	238	MA	24.0	H835001C	MP 24 TO 91ST AVENUE PAVEMENT PRESERVATION (DBL CHIP SEAL)	12/02/2011	\$625
111	RL1K	347	PN	168.4	H810801C	PAPAGO RD - EDISON RD RR 3" AC & FR	01/24/2012	\$4,000
111	KO1L	999	PN	0.0	H836401C	PINAL COUNTY WIDE PAVEMENT PRESERVATION (CRACK SEAL)	01/09/2012	\$500
123	KY1K	84	PN	166.9	H798901C	SANTA ROSA WASH BRIDGE STR # 419 SCOUR RETROFIT	02/29/2012	\$230
162	DH1G	189	SC	0.0	H790601C	MARIPOSA PORT OF ENTRY, NOGALES CONSTRUCT NEW PARKING AREA & BUILDINGS	08/10/2011	\$8,939
162	ZF1K	189	SC	0.3	H820001C	INTERNATIONAL BORDER STREET WIDENING	08/04/2011	\$3,700
164	VG1J	19	PM	0.0	H774101C	INTERNATIONAL LINE TO I-10, PHASE II SIGN REPLACEMENT	01/19/2012	\$2,200
312	RJ1K	77	PM	87.7	HX23501C	INTERSECTION OF EAGLE CREST RANCH BLVD INTERSECTION IMPROVEMENTS	11/09/2011	\$200
334	IF1L	287	PM	111.8	H793601C	SR 287, MP 111.8 TO MP 115.6 IN CASA GRANDE ROADWAY IMPROVEMENT	03/23/2012	\$3,463

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER:	PROJECT NAME:	PROJECT COST	BID READY:
RTE: CO: MP:	TYPE OF WORK:	(in thousands)	
TRACS:	PROJECT MANAGER:	COMMENTS:	
NE1K 10 PM 267.5 H806501C T	VALENCIA TI - RITA RD. PAVEMENT PRESERVATION PROJ MGR: COLLINS PH: 712-7980	\$5,300	MAY 10
MT1L 19 SC 0.3 T	INTERNATIONAL BORDER - JCT B-19 DESIGN PAVEMENT PRESERVATION PROJ MGR: LEON PH: 712-7712	\$320	DESIGN FY 12
MS1L 19B SC 0.1 T	INTERNATIONAL BORDER - MARIPOSA/SR189 DESIGN PAVEMENT PRESERVATION PROJ MGR: LEON PH: 712-7712	\$320	DESIGN FY 12
XM1L 79 PN 134.3 T	SR 79 AT DIVERSION DAM ROAD IN FLORENCE DESIGN TRAFFIC SIGNAL SYSTEM PROJ MGR: CHAMBERLIN PH: 712-8107	\$170	DESIGN FY 12

PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	COMMENTS:	BID READY:	
RTE:	CO:	MP:	TRACS:	<u>RESCHEDULED:</u>	
	PROGRAM COST:	PROJECT MANAGER:		FROM:	TO:

HY1G	IM -010-E(202)	CIENEGA CREEK-MARSH STATION PHASE III	PROJECT RESCHEDULED		
10	PM	288.0 H747301C	BY THE	TBD FY 12	MAY 12
T	\$25,200	REMOVE RAIL & BRIDGE, CONSTRUCT MAINLINE PROJ MGR: ANDAZOLA PH: 712-7629	PRB.		

* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
CO1J	10 PM 236.4 T \$4,000	MARANA ROAD TO CORTARO ROAD RECONSTRUCT & WIDEN FRONTAGE ROADS (DESIGN) PROJ MGR: RAINE PH: 520-388-4264		2015
AY1K	10 PM 260.3 T \$5,000	JCT I-19 TO SR90 DCR AND EA PROJ MGR: RAINE PH: 520-388-4264		2012
CP1J	10 PM 262.5 T \$4,000	KINO TI DESIGN TRAFFIC INTERCHANGE PROJ MGR: RAINE PH: 520-388-4264		2015
CQ1J	10 PM 264.0 T \$10,000	COUNTRY CLUB ROAD TI CONSTRUCT NEW TRAFFIC INTERCHANGE PROJ MGR: RAINE PH: 520-388-4264		2013
MT1L	19 SC 0.3 T \$320	INTERNATIONAL BORDER - JCT B-19 DESIGN PAVEMENT PRESERVATION PROJ MGR: LEON PH: 712-7712	PROJECT ADDED BY THE PRB.	2012
XF1H	STP -019-A-(AUP) 19 PM 47.0 T \$0	SAHUARITA TI CONSTRUCT NEW TI PROJ MGR: STINE PH: 520-388-4260		2012
MS1L	19B SC 0.1 T \$320	INTERNATIONAL BORDER - MARIPOSA/SR189 DESIGN PAVEMENT PRESERVATION PROJ MGR: LEON PH: 712-7712	PROJECT ADDED BY THE PRB.	2012

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:			PROJECT NAME:	COMMENTS:	<i>FUNDING START</i>
	RTE:	CO:	MP:	TRACS:		TYPE OF WORK:
	DIST	DESIGN	BUDGET:	PROJECT MANAGER:		
XM1L	79	PN	134.3	SR 79 AT DIVERSION DAM ROAD IN FLORENCE DESIGN TRAFFIC SIGNAL SYSTEM PROJ MGR: CHAMBERLIN PH: 712-8107	PROJECT ADDED BY THE PRB.	2012
GF1J	86	PM	92.3	H715001D INDIAN ROUTE 15 INTERSECTION INTERSECTION IMPROVEMENTS (DESIGN) PROJ MGR: STINE PH: 520-388-4260		2012
KI1L	86	PM	115.8	H834801D TOWN OF SELLS TO FRESNAL SYSTEM PRESERVATION - ENGINEERING PROJ MGR: BRAUER PH: 520-388-4263		2012

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID: PROJECT NUMBER: PROJECT NAME:
RTE: CO: MP: TRACS: TYPE OF WORK: PROGRAM COST:
PROJECT MANAGER: COMMENTS: (in thousands) FY:

FISCAL YEAR: 20

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: JAN 14

MAHMUD HASAN

CG1L	SANTA ROSA BRIDGES (STR # 1092&1093)	
H827001C	SYSTEM PRESERVATION - MINOR BRIDGE REHABILITATION	602-712-6908
8 PN	163.0 T	

BID ADVERTISEMENT: TBD 14

ASADUL KARIM

T11K	BIANCO ROAD - JCT I-10	\$11,900	
	RR(5" TL, 3" PL) & AR-ACFC	111	602-712-6799
8 PN	170.0 T		

BID ADVERTISEMENT: TBD 16

STEPHEN WILSON

JW1K	EARLEY ROAD TO JCT I-8	\$19,400	
	ROAD WIDENING	341	520-388-4263
10 PN	186.7 T		

BID ADVERTISEMENT: TBD 12

STEPHEN WILSON

VS1K	I-8 TO SR 87	\$1,738	
H816801C	ROADWAY WIDENING (AESTHETIC ENHANCEMENTS)	325	520-388-4263
10 PN	199.3 T 010-C(203)A		

BID ADVERTISEMENT: TBD 13

STEPHEN WILSON

SX1J	SR 87 TI TO TOWN OF PICACHO		
H769601C	CAPACITY ADDITIONS - ENGINEERING		520-388-4263
10 PN	208.8 T		

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:				

TUCSON DISTRICT

BID ADVERTISEMENT: DESIGN 15

				ROBIN RAINE	THIS PROJECT DESIGN NO LONGER APPEARS IN THE TENTATIVE PROGRAM
CO1J	MARANA ROAD TO CORTARO ROAD		\$4,000		
	RECONSTRUCT & WIDEN FRONTAGE ROADS (DESIGN)		342	520-388-4264	
10	PM	236.4			

BID ADVERTISEMENT: TBD 15

				STEPHEN WILSON	
QL1J	INA RD TO RUTHRAUFF RD		\$10,100		
H758301C	RECONSTRUCTION FOR WIDENING		342	520-388-4263	
10	PM	247.0			

BID ADVERTISEMENT: TBD 16

				STEPHEN WILSON	
PJ1F	INA ROAD TI		\$40,000		
	RECONSTRUCT TI & MAINLINE		342	520-388-4263	
10	PM	248.0			010-D

BID ADVERTISEMENT: DESIGN 12

				ROBIN RAINE	THIS IS A PRE-DESIGN PROJECT.
AY1K	JCT I-19 TO SR90		\$5,000		
	DCR AND EA		342	520-388-4264	
10	PM	260.3			

BID ADVERTISEMENT: DESIGN 15

				ROBIN RAINE	THIS PROJECT NO LONGER APPEARS IN THE TENTATIVE PROGRAM.
CP1J	KINO TI		\$4,000		
	DESIGN TRAFFIC INTERCHANGE		342	520-388-4264	
10	PM	262.5			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					

TUCSON DISTRICT

BID ADVERTISEMENT: DESIGN 13

CQ1J	COUNTRY CLUB ROAD TI		\$10,000	ROBIN RAINE	THIS PROJECT DOES NOT HAVE ANY FUNDING IN FY13. IT IS STILL SUBJECT TO CHANGE BASED ON PREDESIGN PROJECT H7825
	CONSTRUCT NEW TRAFFIC INTERCHANGE		342	520-388-4264	
10 PM	264.0 T				

BID ADVERTISEMENT: TBD 16

CR1J	VALENCIA ROAD TI		\$21,000	ROBIN RAINE	THIS PROJECT DOES NOT APPEAR IN THE TENTATIVE PROGRAM
	CONSTRUCT TRAFFIC INTERCHANGE		342	520-388-4264	
10 PM	267.1 T				

BID ADVERTISEMENT: JUN 12

NE1K	VALENCIA TI - RITA RD.		\$5,300	ROD COLLINS	ON HOLD FOR FUNDING
H806501C	PAVEMENT PRESERVATION		111	602-712-7980	
10 PM	267.5 T 010-E(209)A				

BID ADVERTISEMENT: TBD 16

CS1J	WILMOT ROAD TI		\$6,000	ROBIN RAINE	THIS PROJECT DOES NOT APPEAR IN THE TENTATIVE PROGRAM
	RECONSTRUCT TRAFFIC INTERCHANGE		342	520-388-4264	
10 PM	269.4 T				

BID ADVERTISEMENT: TBD 14

NB1K	MARSH STATION TI TO PIMA COUNTY LINE I-10 EB, WB			ROD COLLINS	
H805201C	PAVEMENT PRESERVATION			602-712-7980	
10 PM	281.5 T IM -010-E(208)A				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: JUN 12

HY1G	CIENEGA CREEK-MARSH STATION PHASE III	\$25,200	MIKE ANDAZOLA	STAGE IV (95%) PLANS SUBMITTED, ESTIMATE AT \$20 MILLION
H747301C	REMOVE RAIL & BRIDGE, CONSTRUCT MAINLINE	331	602-712-7629	
10 PM	288.0 T IM -010-E(202)			

BID ADVERTISEMENT: TBD 12

HX1G	CIENEGA CREEK-MARSH STATION PHASE II	\$4,607	MIKE ANDAZOLA	UPRR HAS COMPLETED CONSTRUCTION OF NEW TRACK ON NEW ALIGNMENT AND WILL BEGIN TESTING FOR 90 DAYS
	NEW RAILROAD TRACKS	331	602-712-7629	
10 PM	288.4 T			

BID ADVERTISEMENT: DESIGN 12

MT1L	INTERNATIONAL BORDER - JCT B-19	\$320	RAY LEON	
	DESIGN PAVEMENT PRESERVATION	111	602-712-7712	
19 SC	0.3 T 019-A(216)A			

BID ADVERTISEMENT: TBD 12

NF1K	ARIVACA RD - PIMA MINE RD		ROD COLLINS	ON HOLD FOR FUNDING
H805101C	PAVEMENT PRESERVATION		602-712-7980	
19 PM	29.0 T			

BID ADVERTISEMENT: DESIGN 12

XF1H	SAHUARITA TI	\$0	JEFF STINE	STAGE III PLANS, SPECS AND ESTIMATE DUE IN SEPTEMBER
H722201C	CONSTRUCT NEW TI	342	520-388-4260	11/3/11 - STAGE III PS&E SUBMITTED IN OCTOBER, COMMENTS DUE NOV 18.
19 PM	47.0 T STP -019-A-(AU)			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 14

QK1C	AJO WAY TI (JCT SR 86)	\$86,385	ROBIN RAINE	THE DESIGN PROJECT FOR AJO WAY TI HAS BEEN ADVERTISED FOR A CONSULTANT.
H510501C	RECONSTRUCT TI	342	520-388-4264	
19 PM	58.7 T			

BID ADVERTISEMENT: DESIGN 12

MS1L	INTERNATIONAL BORDER - MARIPOSA/SR189	\$320	RAY LEON	
	DESIGN PAVEMENT PRESERVATION	111	602-712-7712	
19B SC	0.1 T B19-A(201)A			

BID ADVERTISEMENT: TBD 13

AY1G	TANGERINE ROAD - PINAL COUNTY LINE	\$32,977	ROBIN RAINE	
	WIDENING TO 6 LANES	342	520-388-4264	
77 PM	82.0 T 077-A			

BID ADVERTISEMENT: TBD 12

CY1J	ORACLE STATE PARK	\$500	EVELYN MA	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS..
H739101C	CONSTRUCT PARKING	321	602-712-6660	
77 PN	100.0 T			

BID ADVERTISEMENT: TBD 13

JG1K	ARAVAIPA CREEK BRIDGE #20031		SHERLY PAUL	
H796901C	BRIDGE REHABILITATION		602-712-7251	
77 PN	123.5 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: MAY 13

WILLIAM DOWNES

NY1K CORONADO WASH BRIDGE #20033
BRIDGE REPLACEMENT
79 PN 101.8 T

602-712-7115

BID ADVERTISEMENT: JUN 12

ITTY ITTY

BE1L GILA RIVER BRIDGE (STR #501)
H789101C SCOUR RETROFIT
79 PN 134.0 T 079-A(206)A

\$720

123

602-712-8718

BID ADVERTISEMENT: DESIGN 12

DANA
CHAMBERLIN

XM1L SR 79 AT DIVERSION DAM ROAD IN FLORENCE
DESIGN TRAFFIC SIGNAL SYSTEM
79 PN 134.3 T 079-A(208)S

\$170

602-712-8107

BID ADVERTISEMENT: TBD 12

EVELYN MA

WAITING FOR STATE PARK TO SUBMIT
PRIORITY LIST OF ALL STATE PARK
PROJECTS..

AR1E PATAGONIA LAKE (SONOITA CREEK)
H718201C CONSTRUCT ROAD
82 SC 20.0 T

\$550

321

602-712-6660

BID ADVERTISEMENT: TBD 12

ROD COLLINS

ON HOLD. NO FUNDING.

NG1K I-10 - COUNTY LINE
H806701C PAVEMENT PRESERVATION
83 PM 46.5 T STP -083-A(203)

602-712-7980

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:									COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT			
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:			

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 12

MY1K	AJO - NATIONAL MONUMENT						ROD COLLINS	HOLDING AT 95%
H804901C	SYSTEM PRESERVATION - ENGINEERING						602-712-7980	
85	PM	42.5	T	STP -085-A(202)				

BID ADVERTISEMENT: TBD 12

MZ1K	MP 80 - 105.3						ROD COLLINS	HOLDING AT 95%
H804801C	SYSTEM PRESERVATION - ENGINEERING						602-712-7980	
86	PM	80.0	T	STP -086-A(207)				

BID ADVERTISEMENT: DESIGN 12

GF1J	INDIAN ROUTE 15 INTERSECTION					\$200		JEFF STINE
	INTERSECTION IMPROVEMENTS (DESIGN)					331	520-388-4260	
86	PM	92.3	T					

BID ADVERTISEMENT: TBD 13

KD1J	INDIAN RESERVATION ROUTE 15 INTERSECTION					\$1,800		JEFF STINE
	CONSTRUCT INTERSECTION IMPROVEMENTS					331	520-388-4260	
86	PM	92.9	T					

BID ADVERTISEMENT: DESIGN 12

KI1L	TOWN OF SELLS TO FRESNAL					\$770		DAVID BRAUER
	SYSTEM PRESERVATION - ENGINEERING					351	520-388-4263	
86	PM	115.8	T					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 12

DAVID BRAUER

UN1L	SAN ISIDRO SECTION					\$0			
	DRAINAGE IMPROVEMENTS AND SHOULDER WIDENING					341		520-388-4263	
86	PM	125.0	T	086-A(216)A					

BID ADVERTISEMENT: MAR 12

JEFF STINE

UW1J	SANTA ROSA RANCH SEGMENT					\$15,000			
H801101C	ROADWAY WIDENING					341		520-388-4260	
86	PM	128.5	T						

BID ADVERTISEMENT: JUN 12

JEFF STINE

GY1H	KITT PK ROAD SEGMENT					\$600			
H801001C	ROADWAY WIDENING					341		520-388-4260	
86	PM	132.8	T						

BID ADVERTISEMENT: TBD 13

JEFF STINE

AZ1G	VALENCIA ROAD - KINNEY ROAD					\$45,000			
H680601C	CONSTRUCT ROADWAY WIDENING TO 4 LANES					342		520-388-4260	
86	PM	160.0	T	STP -086-A(210)					

BID ADVERTISEMENT: TBD 12

RON FOLUCH

AU1K	HUNT HIGHWAY TO SR 287					\$8,945			
H789601C	SAFETY IMPROVEMENTS					111 132		602-712-8116	
87	PN	134.0	T	087-A(202)A					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:					PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					RESOURCE CODES:	MANAGER:	
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:				

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 12

ROD COLLINS

QS1L	SR 286, MP 12.65							
H845001C	SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE							
286	PM	12.6	T					

602-712-7980

BID ADVERTISEMENT: TBD 13

JAY MORRISON

QE1K	JCT SR 84 / SR 287 TO SANTA CRUZ RIVER BRIDGE							
	RR 3" AC & FOG COAT							
387	PN	0.0	T					

\$2,805

111

602-712-8615

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
T									
CG1L	8	PN	163.0	H827001C		SANTA ROSA BRIDGES (STR # 1092&1093)	SYSTEM PRESERVATION - MINOR BRIDG	DEC 13	2014
TI1K	8	PN	170.0			BIANCO ROAD - JCT I-10	RR(5" TL, 3" PL) & AR-ACFC	TBD FY 14	2014
JW1K	10	PN	186.7			EARLEY ROAD TO JCT I-8	ROAD WIDENING	TBD FY 16	2016
VS1K	10	PN	199.3	H816801C		I-8 TO SR 87	ROADWAY WIDENING (AESTHETIC ENHA	TBD FY 12	2012
SX1J	10	PN	208.8	H769601C		SR 87 TI TO TOWN OF PICACHO	CAPACITY ADDITIONS - ENGINEERING	TBD FY 13	2013
CO1J	10	PM	236.4			MARANA ROAD TO CORTARO ROAD	RECONSTRUCT & WIDEN FRONTAGE RO	TBD FY 15	2015
QL1J	10	PM	247.0	H758301C		INA RD TO RUTHRAUFF RD	RECONSTRUCTION FOR WIDENING	TBD FY 15	2015
PJ1F	10	PM	248.0			INA ROAD TI	RECONSTRUCT TI & MAINLINE	TBD FY 16	2016
AY1K	10	PM	260.3			JCT I-19 TO SR90	DCR AND EA	DESIGN FY 12	2012
CP1J	10	PM	262.5			KINO TI	DESIGN TRAFFIC INTERCHANGE	DESIGN FY 15	2015
CQ1J	10	PM	264.0			COUNTRY CLUB ROAD TI	CONSTRUCT NEW TRAFFIC INTERCHANG	DESIGN FY 13	2013
CR1J	10	PM	267.1			VALENCIA ROAD TI	CONSTRUCT TRAFFIC INTERCHANGE	TBD FY 16	2016
NE1K	10	PM	267.5	H806501C		VALENCIA TI - RITA RD.	PAVEMENT PRESERVATION	MAY 10	2012
CS1J	10	PM	269.4			WILMOT ROAD TI	RECONSTRUCT TRAFFIC INTERCHANGE	TBD FY 16	2016
NB1K	10	PM	281.5	H805201C	IM -010-E(208)A	MARSH STATION TI TO PIMA COUNTY LINE I-	PAVEMENT PRESERVATION	MAY 10	2014
HY1G	10	PM	288.0	H747301C	IM -010-E(202)	CIENEGA CREEK-MARSH STATION PHASE III	REMOVE RAIL & BRIDGE, CONSTRUCT M	MAY 12	2012
HX1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PHASE II	NEW RAILROAD TRACKS	TBD FY 12	2012
MT1L	19	SC	0.3			INTERNATIONAL BORDER - JCT B-19	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
NF1K	19	PM	29.0	H805101C		ARIVACA RD - PIMA MINE RD	PAVEMENT PRESERVATION	MAY 10	2012
XF1H	19	PM	47.0	H722201C	STP -019-A-(AUP)	SAHUARITA TI	CONSTRUCT NEW TI	TBD FY 12	2012
QK1C	19	PM	58.7	H510501C		AJO WAY TI (JCT SR 86)	RECONSTRUCT TI	TBD FY 14	2014
MS1L	19B	SC	0.1			INTERNATIONAL BORDER - MARIPOSA/SR18	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
AY1G	77	PM	82.0			TANGERINE ROAD - PINAL COUNTY LINE	WIDENING TO 6 LANES	TBD FY 13	2013
CY1J	77	PN	100.0	H739101C		ORACLE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
JG1K	77	PN	123.5	H796901C		ARAVAIPA CREEK BRIDGE #20031	BRIDGE REHABILITATION	JAN 13	2013
NY1K	79	PN	101.8			CORONADO WASH BRIDGE #20033	BRIDGE REPLACEMENT	JUN 13	2013

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
BE1L	79	PN	134.0	H789101C		GILA RIVER BRIDGE (STR #501)	SCOUR RETROFIT	MAY 12	2012
XM1L	79	PN	134.3			SR 79 AT DIVERSION DAM ROAD IN FLOREN	DESIGN TRAFFIC SIGNAL SYSTEM	DESIGN FY 12	2012
AR1E	82	SC	20.0	H718201C		PATAGONIA LAKE (SONOITA CREEK)	CONSTRUCT ROAD	TBD FY 12	2012
NG1K	83	PM	46.5	H806701C	STP -083-A(203)A	I-10 - COUNTY LINE	PAVEMENT PRESERVATION	MAY 10	2012
MY1K	85	PM	42.5	H804901C	STP -085-A(202)A	AJO - NATIONAL MONUMENT	SYSTEM PRESERVATION - ENGINEERING	MAY 10	2012
MZ1K	86	PM	80.0	H804801C	STP -086-A(207)A	MP 80 - 105.3	SYSTEM PRESERVATION - ENGINEERING	MAY 10	2012
GF1J	86	PM	92.3			INDIAN ROUTE 15 INTERSECTION	INTERSECTION IMPROVEMENTS (DESIGN DESIGN	FY 12	2012
KD1J	86	PM	92.9			INDIAN RESERVATION ROUTE 15 INTERSECT	CONSTRUCT INTERSECTION IMPROVEME	TBD FY 13	2013
KI1L	86	PM	115.8			TOWN OF SELLS TO FRESNAL	SYSTEM PRESERVATION - ENGINEERING	DESIGN FY 12	2012
UN1L	86	PM	125.0			SAN ISIDRO SECTION	DRAINAGE IMPROVEMENTS AND SHOUL	TBD FY 12	2012
UW1J	86	PM	128.5	H801101C		SANTA ROSA RANCH SEGMENT	ROADWAY WIDENING	FEB 12	2012
GY1H	86	PM	132.8	H801001C		KITT PK ROAD SEGMENT	ROADWAY WIDENING	MAY 12	2012
AZ1G	86	PM	160.0	H680601C	STP -086-A(210)A	VALENCIA ROAD - KINNEY ROAD	CONSTRUCT ROADWAY WIDENING TO 4	TBD FY 13	2013
AU1K	87	PN	134.0	H789601C		HUNT HIGHWAY TO SR 287	SAFETY IMPROVEMENTS	TBD FY 12	2012
QS1L	286	PM	12.6	H845001C		SR 286, MP 12.65	SYSTEM PRESERVATION - RESTORATION	TBD FY 12	2012
QE1K	387	PN	0.0			JCT SR 84 / SR 287 TO SANTA CRUZ RIVER B	RR 3" AC & FOG COAT	TBD FY 13	2013

<http://www.azdot.gov/Highways/ppms/>
