

**YUMA DISTRICT**

**Active Project Status Report - Design**

**MAY 2012**

**DATA DATE: 04/27/2012**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS  
MAY 2012**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 04/27/2012 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.  
E-Mail us at: [PPMS\\_PPMS@azdot.gov](mailto:PPMS_PPMS@azdot.gov)

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 05/10/2012

## ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

# Resource Allocation Categories

## **100 - SYSTEM PRESERVATION**

### **110 - PAVEMENT PRESERVATION**

111.00 - PAVEMENT PRESERVATION - STATEWIDE  
113.00 - PREVENTATIVE SURFACE TREATMENTS  
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE  
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

### **120 - BRIDGE PRESERVATION**

121.00 - EMERGENCY BRIDGE REPAIR  
122.00 - BRIDGE REPAIR  
123.00 - BRIDGE SCOUR PROTECTION  
124.00 - BRIDGE SEISMIC RETROFIT  
126.00 - BRIDGE INSPECTION & INVENTORY  
125.00 - BRIDGE REPLACEMENT & REHABILITATION  
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

### **130 - SAFETY PROGRAM**

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY  
131.00 - BLUNT END GUARDRAIL REPLACEMENT  
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM  
134.00 - HIGHWAY RAIL CROSSINGS  
133.00 - SLOPE MANAGEMENT PROGRAM  
132.01 - HIGH RISK RURAL ROADS  
132.02 - RAILWAY HIGHWAY CROSSING  
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

### **140 - PUBLIC TRANSIT**

141.00 - FLEX FUNDS, ELDERLY & DISABLED  
142.00 - FLEX FUNDS, RURAL & URBAN

### **150 - ROADSIDE FACILITIES**

153.00 - REST AREA PRESERVATION  
151.00 - REST AREA REHABILITATION  
152.00 - LANDSCAPING REHABILITATION

### **160 - OPERATIONAL FACILITIES**

161.00 - SIGNAL WAREHOUSE & RPMS  
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT  
164.00 - SIGN REHABILITATION  
165.00 - EMERGENCY REPAIR PROJECTS  
162.00 - PORT OF ENTRY  
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)  
162.02 - COORDINATED BORDER INFRASTRUCTURE  
162.01 - PORTS OF ENTRY

## **200 - SYSTEM MANAGEMENT**

### **210 - DEVELOPMENT SUPPORT**

211.00 - DESIGN SUPPORT  
212.00 - UTILITIES SUPPORT  
214.00 - ENVIRONMENTAL SUPPORT  
215.00 - PLANNING SUPPORT  
217.00 - CONTRACT AUDITING  
218.00 - SCHEDULING SUPPORT  
213.00 - RIGHT OF WAY SUPPORT  
216.00 - BRIDGE SUPPORT  
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE  
211.02 - ROADWAY GROUP - STATEWIDE  
211.03 - TRAFFIC GROUP - STATEWIDE  
211.04 - MATERIALS GROUP - STATEWIDE  
211.05 - PROJECT MANAGEMENT - STATEWIDE  
211.06 - SCOPING - STATEWIDE  
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE  
214.01 - HAZARDOUS MATERIAL - STATEWIDE  
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL  
214.03 - PUBLIC HEARINGS - STATEWIDE  
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)  
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)  
212.01 - UTILITY RELOCATION - STATEWIDE  
213.01 - R/W PLANS - STATEWIDE  
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE  
214.06 - STORM WATER PROTECTION  
215.02 - FRAMEWORK STUDIES  
214.07 - SYSTEM MANAGEMENT

### **220 - OPERATING SUPPORT**

221.00 - CIVIL RIGHTS OFFICE - TRAINING  
223.00 - OUTDOOR ADVERTISING CONTROL  
224.00 - PUBLIC INVOLVEMENT SUPPORT  
226.00 - SIB CAPITALIZATION  
227.00 - RISK MANAGEMENT INDEMNIFICATION  
228.00 - PROFESSIONAL AND OUTSIDE SERVICES  
222.00 - WORK ZONE SAFETY  
225.00 - PRIVATIZATION SUPPORT  
229.00 - PARTNERING SUPPORT  
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE  
221.02 - TRAINING, NHI - STATEWIDE

### **230 - PROGRAM OPERATING CONTINGENCIES**

236.00 - FEDERAL TAX EVASION PROGRAM  
231.00 - DESIGN MODIFICATIONS CONTINGENCY  
232.00 - GENERAL CONTINGENCY  
233.00 - EMERGENCY PROJECTS CONTINGENCY  
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY  
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY  
237.00 - ROADSIDE FACILITIES SUPPORT

## **300 - SYSTEM IMPROVEMENTS**

### **310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS**

311.00 - DISTRICT MINOR PROJECTS  
312.00 - TRAFFIC SIGNALS  
313.00 - DISTRICT FORCE ACCOUNT

### **320 - ROADSIDE FACILITIES IMPROVEMENTS**

326.00 - NATIONAL RECREATIONAL TRAILS  
321.00 - STATE PARKS ROADS  
322.00 - NEW REST AREAS  
323.00 - NEW LANDSCAPING  
324.00 - SCENIC, HISTORIC & TOURIST SIGNS  
325.00 - ENHANCEMENT PROJECTS - STATEWIDE  
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)  
325.02 - ENHANCEMENT PROJECTS - STATEWIDE  
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT  
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH  
327.00 - SAFE ROUTES TO SCHOOL  
328.00 - NEW PORT OF ENTRY  
329.00 - OFF-HIGHWAY IMPROVEMENT

### **330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS**

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS  
332.00 - TRAFFIC INTERCHANGE PROGRAM  
333.00 - CLIMBING/PASSING LANE PROGRAM  
334.00 - ROUTE TURNBACK PROJECTS  
335.00 - ITS PROGRAM  
335.01 - RURAL ITS - STATEWIDE  
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)  
336.00 - ROADSIDE IMPROVEMENTS

### **340 - CORRIDOR IMPROVEMENTS**

341.00 - RURAL CORRIDOR RECONSTRUCTION  
342.00 - URBAN CORRIDOR RECONSTRUCTION  
343.00 - RIGHT OF WAY - ACCESS CONTROL  
344.00 - SAFETY MANAGEMENT SYSTEM  
345.00 - FREEWAY SERVICE PATROLS  
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS  
342.01 - PAG REGIONWIDE

### **350 - HIGH PRIORITY PROJECTS**

351.00 - HIGH PRIORITY PROJECTS

---

*FY 2012*  
*YUMA DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	KQ1L	8	YU	13.7	H836601C	FOOTHILLS BLVD TO WELTON PAVEMENT PRESERVATION (CRACK SEAL)	11/07/2011	\$800
111	NK1J	95	LA	95.8	H749501C	CRYSTAL HILL RD TO JCT I10 NB & SB 3" AC & 1/2" AR-ACFC	02/29/2012	\$5,900
111	KS1L	999	SW	0.0	H836801C	BETWEEN CITY OF YUMA AND KINGMAN DISTRICT LINE PAVEMENT PRESERVATION (CRACK SEAL)	01/13/2012	\$800
111	KR1L	999	MA	0.0	H836701C	WEST AND SOUTH OF GILA BEND PAVEMENT PRESERVATION (CRACK SEAL)	02/16/2012	\$1,200
112	OV1L	72	LA	33.0	H843601C	BOUSE TO FEWELL RANCH ROAD PAVEMENT REHABILITATION (AC MILL AND REPLACE)	04/26/2012	\$460
132	OI1K	10	LA	47.0	H808201C	I-10 DIKE REPAIR BMP 47 TO EMP 48 SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS	10/07/2011	\$250
164	VE1J	8	YU	19.0	H773901C	LIGURTA TO DATELAND SIGN REHABILITATION	10/04/2011	\$1,200
311	GK1J	95	YU	82.0	H752601C	US 95 @ MP 82 & 89.2 INTERSECTION IMPROVEMENTS	02/29/2012	\$1,600
311	YK1J	95	LA	160.9	H779401C	SR 95 MILEPOST 160.9 (BILL WILLIAMS NATL WILDLIFE) INTERSECTION IMPROVEMENTS	10/06/2011	\$3,360

# PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER:			PROJECT NAME:	COMMENTS:	PROJECT COST	
RTE:	CO:	MP:	TYPE OF WORK:		(in thousands)	BID READY:
TRACS:			PROJECT MANAGER:			
XT1L			YUMA PORT OF ENTRY	PROJECT ADDED BY THE PRB.	\$1,500	DESIGN FY 12
8	YU	0.0	DESIGN NEW PORT OF ENTRY FACILITY			
		Y	PROJ MGR: DENBLEYKER PH:689-6305			
NN1F			EHRENBERG PORT OF ENTRY	PROJECT ADDED BY THE PRB.	\$1,000	DESIGN FY 12
10	LA	3	DESIGN PORT OF ENTRY FACILITY			
H616101C		Y	PROJ MGR: DENBLEYKER PH:689-6305			
XP1L			WEST QUARTZSITE TI	PROJECT ADDED BY THE PRB.	\$575	DESIGN FY 12
10	LA	17.5	DESIGN			
		Y	PROJ MGR: PATANE PH:928-317-2183			
KP1L	NH -095-C(212)A		QUARTZSITE TO PLOMOSA ROAD	PROJECT ADDED BY THE PRB.	\$500	MAY 12
95	LA	110.6	PAVEMENT PRESERVATION (DBL CHIP SEAL)			
H836501C		Y	PROJ MGR: MIAN PH: 712-4061			
XL1L			SR 95 AT CIENEGA SPRINGS RD	PROJECT ADDED BY THE PRB.	\$416	DESIGN FY 12
95	LA	149.2	DESIGN			
		Y	PROJ MGR: REEVES PH:712-8283			

# PROJECTS DELETED THIS MONTH

CPSID: PROJECT NUMBER:	PROJECT NAME:			ORIGINAL BID DATE:
RTE: CO: MP: TRACS:	TYPE OF WORK:		COMMENTS:	
PROGRAM COST:	PROJECT MANAGER:			
K11K	STATE LINE - FIRST STREET		PROJECT DELETED BY THE	
8B YU 0.0	PAVEMENT REHABILITATION (R & R 3" AC)		PRB.	DELETED FY
Y \$0	PROJ MGR: GUVENEN PH: 712-7725			

# PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	COMMENTS:	BID READY:
RTE:	CO:	MP:	TRACS:	<u>RESCHEDULED:</u>
PROGRAM COST:	PROJECT MANAGER:	TYPE OF WORK:	FROM:	TO:
OV1L	STP -072-A(202)A	BOUSE TO FEWELL RANCH ROAD	PROJECT ADVERTISED	
72	LA 33.0 H843601C	PAVEMENT REHABILITATION (AC MILL AND REPLACE)	FOR	MAR 12 * MAR 12
Y	\$460	PROJ MGR: MIAN PH: 712-4061	BID.	

\* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:			PROJECT NAME:	COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP:	TRACS:		
	DIST	DESIGN	BUDGET:	PROJECT MANAGER:		
XT1L	8	YU	0.0	YUMA PORT OF ENTRY DESIGN NEW PORT OF ENTRY FACILITY PROJ MGR: DENBLEYKER PH:689-6305	PROJECT ADDED BY THE PRB.	2012
		Y	\$1,500			
NN1F	10	LA	3	EHRENBERG PORT OF ENTRY DESIGN PORT OF ENTRY FACILITY PROJ MGR: DENBLEYKER PH:689-6305	PROJECT ADDED BY THE PRB.	2012
		Y	\$1,000			
XP1L	10	LA	17.5	WEST QUARTZSITE TI DESIGN PROJ MGR: PATANE PH:928-317-2183	PROJECT ADDED BY THE PRB.	2012
		Y	\$575			
XL1L	95	LA	149.2	SR 95 AT CIENEGA SPRINGS RD DESIGN PROJ MGR: REEVES PH:712-8283	PROJECT ADDED BY THE PRB.	2012
		Y	H8492H1D \$416			

## PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID: PROJECT NUMBER:	PROJECT NAME:		PROGRAM COST:
RTE: CO: MP: TRACS:	TYPE OF WORK:		(in thousands) FY:
	PROJECT MANAGER:	COMMENTS:	

---

**FISCAL YEAR: 2012**

OI1K ER -010-A(207)A	I-10 DIKE REPAIR BMP 47 TO EMP 48	Emergency Storm Damage	\$250	12
10 LA 47.0 H808201C	SYSTEM ENHANCEMENT - SAFETY IMPROVEMENTS	Repair Project.		
Y	PROJ MGR: JEREZ PH: 712-7187			

**FISCAL YEAR: 2014**

FN1H	395TH AVE (BELMONT RD)		\$18,200	14
10 MA 96.2 H708301X	CONSTRUCT TI			
Y	PROJ MGR: DARIUSH PH: 712-8427			
FM1H I -010-A-901	I-10/DESERT CREEK TI (PRIVATE FUNDS)		\$18,500	14
10 MA 105.0 H683801X	CONSTRUCT TI			
Y	PROJ MGR:CARCERES PH:712-8736			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

**YUMA DISTRICT**

*BID ADVERTISEMENT: DESIGN 12*

XT1L	YUMA PORT OF ENTRY	\$1,500	MICHAEL DENBLEYKER	
	DESIGN NEW PORT OF ENTRY FACILITY		602-689-6305	
8	YU 0.0 Y			

*BID ADVERTISEMENT: TBD 13*

IQ1L	DATELAND - AZTEC	\$4,250	JAY MORRISON	
	RR(3" TL, AR-ACFC PL) & AR-ACFC	111	602-712-8615	
8	YU 66.0 Y			

*BID ADVERTISEMENT: MAR 13*

HC1J	EHRENBERG EXIT 1		EVELYN MA	
	ROUNDAABOUT		602-712-6660	
10	LA 1.0 Y			

*BID ADVERTISEMENT: DESIGN 12*

NN1F	EHRENBERG PORT OF ENTRY	\$1,000	MICHAEL DENBLEYKER	PROJECT DELETED BY THE FIVE YEAR PLAN
H616101C	DESIGN PORT OF ENTRY FACILITY		602-689-6305	
10	LA 3 Y			

*BID ADVERTISEMENT: DESIGN 12*

XP1L	WEST QUARTZSITE TI	\$575	PAUL PATANE	
	DESIGN		928-317-2183	
10	LA 17.5 Y			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:									COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT			
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:			

YUMA DISTRICT

*BID ADVERTISEMENT: TBD 13*

YG1K	BOUSE WASH REST AREA					\$1,235		MARWAN AOUAD	DESIGN IS IN PROGRESS; 95% DESIGN COMPLETE BY JUNE 30, 2012
H821201C	SYSTEM PRESERVATION - RESTORATION/REHAB/RESURFACE					153		602-712-7949	
10	LA	52.0	Y	010-A(208)A					

*BID ADVERTISEMENT: TBD 13*

SW1K	GAS LINE RD - COUNTY LINE					\$5,722		YUMI SHAPIRO	
H815901C	RR (1/2" TL, 4" PL) & FR					111		602-712-7983	
10	LA	63.0	Y						

*BID ADVERTISEMENT: IGA 14*

FN1H	395TH AVE (BELMONT RD)					\$18,200		BAHRAM DARIUSH	
H708301X	CONSTRUCT TI							602-712-8427	
10	MA	96.2	Y						

*BID ADVERTISEMENT: IGA 14*

FM1H	I-10/DESERT CREEK TI (PRIVATE FUNDS)					\$18,500		GIULY CACERES	
H683801X	CONSTRUCT TI							602-712-8736	
10	MA	105.0	Y	I -010-A-901					

*BID ADVERTISEMENT: JUN 12*

KL1K	WINTERSBURG RD & SUN VALLEY PARKWAY W OF BUCKEYE					\$2,100		HASSAN EGHBALI	
H800101C	PAVEMENT PRESERVATION					111		602-712-7155	
10	MA	109.7	Y	010-A(215)A					

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

**YUMA DISTRICT**

*BID ADVERTISEMENT: APR 12*

				MAFIZ MIAN
OV1L	BOUSE TO FEWELL RANCH ROAD	\$460		
H843601C	PAVEMENT REHABILITATION (AC MILL AND REPLACE)	112	602-712-4061	
72	LA 33.0 Y STP -072-A(202)			

*BID ADVERTISEMENT: TBD 13*

				JEFFREY MILES
NV1L	SAN LUIS STREETS	\$5,000		
	INFRASTRUCTURE IMPROVEMENTS	162	602-712-8336	
95	YU 0.0 Y			

*BID ADVERTISEMENT: SEP 12*

				JEFFREY MILES
KM1K	INTERNATIONAL BORDER - JUAN SANCHEZ BLVD	\$0		
H800301C	REMOVE 3", REPLACE 2.5" & ACFC	111	602-712-8336	
95	YU 0.0 Y			

*BID ADVERTISEMENT: TBD 16*

				FAKHRADIN HAKARI	PROJECT WAS AT PRB AGENDA ON 11/01/2011. FUNDING APPROVED BY PPAC ON NOVEMBER 30, 2011.
NW1L	FORTUNA WASH BRIDGE	\$13,500			
H459901C	CONSTRUCT NEW BRIDGE AND WIDEN ROADWAY	125	602-712-7468		
95	YU 34.0 Y 095-B(201)				

*BID ADVERTISEMENT: JUN 12*

				MAFIZ MIAN
KP1L	QUARTZSITE TO PLOMOSA ROAD	\$500		
H836501C	PAVEMENT PRESERVATION (DBL CHIP SEAL)	111	602-712-4061	
95	LA 110.6 Y NH -095-C(212)			



# INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
Y XT1L	8	YU	0.0			YUMA PORT OF ENTRY	DESIGN NEW PORT OF ENTRY FACILITY	DESIGN FY 12	2012
IQ1L	8	YU	66.0			DATELAND - AZTEC	RR(3" TL, AR-ACFC PL) & AR-ACFC	TBD FY 13	2013
HC1J	10	LA	1.0			EHRENBERG EXIT 1	ROUNDAABOUT	MAR 13	2013
NN1F	10	LA	3	H616101C		EHRENBERG PORT OF ENTRY	DESIGN PORT OF ENTRY FACILITY	DESIGN FY 12	2012
XP1L	10	LA	17.5			WEST QUARTZSITE TI	DESIGN	DESIGN FY 12	2012
YG1K	10	LA	52.0	H821201C		BOUSE WASH REST AREA	SYSTEM PRESERVATION - RESTORATION	TBD FY 13	2013
SW1K	10	LA	63.0	H815901C		GAS LINE RD - COUNTY LINE	RR (1/2" TL, 4" PL) & FR	TBD FY 13	2013
FN1H	10	MA	96.2	H708301X		395TH AVE (BELMONT RD)	CONSTRUCT TI	IGA FY 14	2014
FM1H	10	MA	105.0	H683801X	I -010-A-901	I-10/DESERT CREEK TI (PRIVATE FUNDS)	CONSTRUCT TI	IGA FY 14	2014
KL1K	10	MA	109.7	H800101C		WINTERSBURG RD & SUN VALLEY PARKWA	PAVEMENT PRESERVATION	MAY 12	2012
OV1L	72	LA	33.0	H843601C	STP -072-A(202)A	BOUSE TO FEWELL RANCH ROAD	PAVEMENT REHABILITATION (AC MILL A	MAR 12	2012
NV1L	95	YU	0.0			SAN LUIS STREETS	INFRASTRUCTURE IMPROVEMENTS	TBD FY 13	2013
KM1K	95	YU	0.0	H800301C		INTERNATIONAL BORDER - JUAN SANCHEZ	REMOVE 3", REPLACE 2.5" & ACFC	SEP 12	2013
NW1L	95	YU	34.0	H459901C		FORTUNA WASH BRIDGE	CONSTRUCT NEW BRIDGE AND WIDEN R	TBD FY 16	2016
KP1L	95	LA	110.6	H836501C	NH -095-C(212)A	QUARTZSITE TO PLOMOSA ROAD	PAVEMENT PRESERVATION (DBL CHIP S	MAY 12	2012
XL1L	95	LA	149.2			SR 95 AT CIENEGA SPRINGS RD	DESIGN	DESIGN FY 12	2012
KN1K	95S	LA	143.8	H799801C		SR 95 SPUR, STATE LINE-RIVER SIDE DRIVE	REMOVE 3", REPLACE 2.5" & ACFC	OCT 12	2013
FX1L	999	SW	0.0	H829801C		STATEWIDE/YUMA	SYSTEM PRESERVATION - ENGINEERING	TBD FY 12	2012

**<http://www.azdot.gov/Highways/ppms/>**

---